

EXHIBIT B-2

INITIAL BASELINE SCHEDULE

[SEE ATTACHED]

I-95 HOV/HOT Lanes Project

Schedule Narrative: Baseline Schedule



General Execution Plan

The attached schedule reflects Fluor-Lane95's baseline execution plan to complete the Work Scope for the I-95 HOV\HOT Lanes Project and achieve Project Final Acceptance by March 30, 2015.

In developing this schedule, the Fluor-Lane95 project team has analyzed the Scope of Work and developed a plan for its execution. The Work has been broken down into a detailed network of activities required to complete the project. For each set of activities, both basic sequencing and project specific constraints have been taken into account when assigning logic relationships. To establish activity durations, quantities have been estimated and crew productions analyzed.

Fluor-Lane95 has worked with our design team to develop and prioritize a set of design packages that fully support the construction plan. Design manpower requirements have been reviewed and resources made available to the project.

The creation of this schedule has also allowed us to better understand the procurement process by quantifying and time phasing all of the critical engineered items such as bridge girders, sound wall panels, retaining wall panels, etc.

The specific construction challenges set forth by the Scope of Work have been address in our schedule. Foremost amongst these is maintaining daytime traffic flow on the current HOV lanes while constructing the facilities required for the new HOT lanes. Our MOT plan reflected in the schedule involves shifting HOV traffic into east and west phases, allowing the work to proceed on the portion of the corridor available to us at that time. When required by the nature of the work, full nighttime closures of the HOV lanes will be carried out to allow for the execution of the work.

Through coordination with our Tolling and Traffic Management team we have detailed the current construction scope and included the time requirements for the final testing and commissioning of the system.

We believe the attached schedule provides an effective tool to accurately baseline the Project, provides a tool to manage project execution, establishes a basis to measure progress and provides a tool to evaluate monthly billings.

Schedule Development

The following activities have been fully detailed base on current knowledge of work scope:

- ROW – All ROW parcels currently identified in the ROW Acquisition Plan, have been included in the Schedule. All the Parcels are included with a “start as late as possible” constraint and show the latest date that will not impact construction.



- Design – All the design packages, with their review process have been included in the Schedule. Design activities have been loaded with man-hours and tied to the relevant construction activities.
- Utility relocations – Design packages for all known utility relocations have been included in the schedule. Information from utility owners (when available) has been utilized when calculating durations, utility owners have been identified and coded, utility type & location added to the descriptions and all affected construction activities tied.
- Permits – Major permits have been included in the schedule.
- Interface with other projects – Known interfaces with other project had been shown in the schedule.
- Maintenance of Traffic – Activities have been included for all major MOT items. Activities for traffic shifts have been included and opening and closing of roadways and ramps identified.
- Demolitions – Activities have been included for roadway and bridge demolitions where required.
- Ground Improvements – All ground improvement activities including soil improvements and settlement durations have been included in the schedule.
- Earthwork – Earthwork activities have been included for each of the work zones and detailed as required. “Cut” and “Fill” quantities have been included for each of the activities as a “material resource”
- Drainage – Drainage has been included and detailed into separate “deep” and “shallow” activities. Linear ft of pipe quantities have been included for each of the activities as a “material resource”. Major box culverts have also been identified with separate activities.
- Retaining Walls – Retaining walls have been thoroughly detailed in the schedule. Each RW has been detailed into leveling pad, construct & backfill, place panels and moment slab/coping activities.
- Roadway Activities – Activities have been included for placing of subbase and concrete paving. Each of these has been loaded with their relevant quantities.
- Roadway Finishes – Activities have been included for striping, permanent barrier, guardrail, etc.
- Bridges – Bridges have been detailed in great depth. Activities have been included for piling, shoring, substructures, superstructures, girder placement, approach panels, etc. Quantities have been included for most of these categories.
- Noise Walls – Activities have included for installation of noise walls. Quantities have been included for both number of posts and square feet of panels.

- Tolling and Traffic Management – TTMS activities have been included for each of the major work zones. These currently include activities for installation of duct banks, pulling of wires, installation of tech. shelters, erection of toll gantries, DMS / LUMS systems, etc. These activities will be further detailed once the Work Scope is further developed.

Schedule Organization

- Project Calendars – Fluor-Lane9595 has made use of numerous project calendars to model the work. These have been listed in Attachment A and working / non working periods can be reviewed directly in the schedule. The standard calendar is a 5 day/week administrative calendar that includes all standard VDOT holidays.
- Work Breakdown Structure – The WBS utilized has four levels (see Attachment B):
 - Project (level 1)
 - Work Segments (level 2)
 - Work Areas (level 3)
 - Work Zones (level 4) or *specific elements, bridges, roadway segments, etc*
- Activity Codes – Provide additional grouping, sorting and filtering capabilities (see Attachment C):
 - Design Pkg – applicable to all design activities these codes identify to what design package an activity belongs to.
 - Responsibility – identifies who is responsible to carry out the work or, in case of utilities, who the utility owner is.
 - Type of Work – hierarchical structure use to identify the type of work for each activity.
 - Lane Phase – designates the construction phase for an activity when applicable.
 - Walls – allows the filtering and organization of sound and retaining walls by number.
 - Summary – coding for the creation of summary level executive reports.
 - Path – identifies project longest path activities and near critical paths.
 - Funding Source – identifies the funding source for a certain activity (under development).

Use of Constraints in the Schedule

Fluor-Lane95 has strived to reduce the number of constraints in the schedule, but in some instances using constraints provides the best modeling of the work to be performed. All constrained activities have been listed in Attachment D and a justification has been provided in each case. Use of constraints has been done in the following cases:

- Contractual Milestone – Milestone dates have been modeled with “hard” constraints. Examples include Notice to Proceed Early Works and Project Substantial Completion.
- Modeling of MOT Requirements – MOT Contractual requirements such as road closures limited to a set number of days, have been modeled using “finish as late as possible” constraints on some activities in order to minimize the duration of the road closure.
- ROW Acquisitions - All ROW parcel acquisitions have been given a “start as late as possible” constraint.
- Material Procurement – To better model cost distribution and Vendor resources availability, material procurement activities have been given a “start as late as possible constraint”.

Other Contractual Requirements

- Activity Durations greater than 30 days – Fluor-Lane95 has maintained most of the activity durations under the 30 day requirement. Attachment H provides a list of activities with durations greater than 30 days. Fluor-Lane95 believes that at this stage of project development these durations provide adequate modeling of the work. Once this schedule is progressed, some of these activities could be further detailed if this would add value to the Schedule.

Project Milestones:

Contractual Early Date

• Notice to Proceed Early Works:	27-Mar-12	27-Mar-12
• Financial Close:	31-Jul-12	31-Jul-12
• Project Substantial Completion:	30-Dec-14	30-Dec-14
• Project Final Acceptance:	30-Mar-15	30-Mar-15

Longest Path

Attachment F illustrates the Critical Path (Longest Path). The Longest Path is the longest chain of activities leading to Project Completion. Currently the completion of Segment 3N is on the Longest Path.

In the schedule, multiple near critical paths exists. Ties introduced due to the comment resolution process have shifted the path from 4N (which was the critical path in the baseline schedule submitted on June 12, 2012) to 3N. In the June 12, 2012 baseline submittal, 3N was the next near critical path with merely 2 days of float.

The driving activities on the longest path start with roadway design for Segment 3N. The longest path continues through construction of various elements of 3N through paving of the HOT lanes and the installation of the access gates. This is followed by the handover to Transurban for the final TTMS testing and commissioning.

Resources

Fluor-Lane95 has included material quantities for all the significant activities in its Baseline Schedule. The curves generated from these (Attachment E) provide the basis for understanding the level of resources required to adequately plan the Project.

All of the attached curves are based on early curves, if necessary, Fluor-Lane95 will utilize available project float to optimize to number of crews that will be required for each of the activities.

Resource “mapping” from P6 resources to work type are provided in Attachment J

Cost Loading

Fluor-Lane95 has cost loaded the Baseline Schedule to reflect the Contract Price. The Price Summary is reflected in Attachment I.

The cost loading process has been carried out by breaking down the Contract Price into cost categories and prorating these amounts into the activities, based on their significant quantities. Details of this process can be seen in Attachment G – Cost Loading Details.

P6 Cost Accounts (Attachment J) are utilized to summarize the details back into the categories shown in the Price Summary.



Attachments:

- Attachment A – Project Calendars
- Attachment B – Work Breakdown Structure
- Attachment C – Activity Codes
- Attachment D – Log of Constraints
- Attachment E – Resource Curves
- Attachment F – Longest Path
- Attachment G – Cost Loading Details
- Attachment H – OD Greater than 30 days
- Attachment I – Price Summary
- Attachment J – Resource / Cost Coding Maps
- Attachment K - Monthly Progress Earning Schedule.-

P6. xer file (v7.0)

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:55																	
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015						
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
00.00.50650	Internal Review: Maintenance of Traffic Plan	5	08-May-12	14-May-12	62																												
00.00.50730	Internal Review: Communications Plan	5	08-May-12	14-May-12	62																												
00.00.50810	Internal Review: DBE/SWaM Plan	5	08-May-12	14-May-12	62																												
00.00.50100	Incorp. Internal Review Comments: Document Management Plan	5	15-May-12	21-May-12	62																												
00.00.50340	Incorp. Internal Review Comments: Construction Quality Management Plan	5	15-May-12	21-May-12	22																												
00.00.50410	Internal Review: Environmental Management Plan	5	15-May-12	21-May-12	17																												
00.00.50500	Incorp. Internal Review Comments: ROW Acquisition Plan	5	15-May-12	21-May-12	62																												
00.00.50580	Incorp. Internal Review Comments: Utilities Plan	5	15-May-12	21-May-12	23																												
00.00.50660	Incorp. Internal Review Comments: Maintenance of Traffic Plan	5	15-May-12	21-May-12	62																												
00.00.50740	Incorp. Internal Review Comments: Communications Plan	5	15-May-12	21-May-12	62																												
00.00.50820	Incorp. Internal Review Comments: DBE/SWaM Plan	5	15-May-12	21-May-12	62																												
00.00.50890	Internal Review: Health, Safety & Security Plan	5	15-May-12	21-May-12	17																												
00.00.51250	Comment Resolution: Quality Management Systems Plan	7	17-May-12	23-May-12	937																												
00.00.50110	VDOT Review: Document Management Plan	21	22-May-12	11-Jun-12	911																												
00.00.50350	VDOT Review: Construction Quality Management Plan	21	22-May-12	11-Jun-12	911																												
00.00.50420	Incorp. Internal Review Comments: Environmental Management Plan	5	22-May-12	29-May-12	17																												
00.00.50510	VDOT Review: ROW Acquisition Plan	21	22-May-12	11-Jun-12	239																												
00.00.50590	VDOT Review: Utilities Plan	21	22-May-12	11-Jun-12	32																												
00.00.50670	VDOT Review: Maintenance of Traffic Plan	21	22-May-12	11-Jun-12	911																												
00.00.50750	VDOT Review: Communications Plan	21	22-May-12	11-Jun-12	820																												
00.00.50830	VDOT Review: DBE/SWaM Plan	21	22-May-12	11-Jun-12	911																												
00.00.50900	Incorp. Internal Review Comments: Health, Safety & Security Plan	5	22-May-12	29-May-12	17																												
00.00.51260	VDOT Comment Verification: Quality Management Systems Plan	7	24-May-12	30-May-12	937																												
00.00.51130	Internal Review: Baseline Schedule	2	25-May-12	29-May-12	54																												
00.00.50430	VDOT Review: Environmental Management Plan	21	30-May-12	19-Jun-12	114																												
00.00.50910	VDOT Review: Health, Safety & Security Plan	21	30-May-12	19-Jun-12	903																												
00.00.51140	Incorp. Internal Review Comments: Baseline Schedule	3	30-May-12	01-Jun-12	54																												
00.00.51270	Final Comment Resolution: Quality Management Systems Plan	7	31-May-12	06-Jun-12	937																												
00.00.51150	VDOT Review: Baseline Schedule	21	02-Jun-12	22-Jun-12	892																												
00.00.50010	Internal Review: Concessionare Management Plan	5	06-Jun-12	12-Jun-12	42																												
00.00.51280	Issue Quality Management Systems Plan	0		06-Jun-12	638																												
00.00.50120	Comment Resolution: Document Management Plan	7	12-Jun-12	18-Jun-12	911																												
00.00.50360	Comment Resolution: Construction Quality Management Plan	7	12-Jun-12	18-Jun-12	911																												
00.00.50520	Comment Resolution: ROW Acquisition Plan	7	12-Jun-12	18-Jun-12	239																												
00.00.50600	Comment Resolution: Utilities Plan	7	12-Jun-12	18-Jun-12	32																												
00.00.50680	Comment Resolution: Maintenance of Traffic Plan	7	12-Jun-12	18-Jun-12	911																												
00.00.50760	Comment Resolution: Communications Plan	7	12-Jun-12	18-Jun-12	820																												
00.00.50840	Comment Resolution: DBE/SWaM Plan	7	12-Jun-12	18-Jun-12	911																												
00.00.50020	Incorp. Internal Review Comments: Concessionare Management Plan	5	13-Jun-12	19-Jun-12	42																												
00.00.50130	VDOT Comment Verification: Document Management Plan	7	19-Jun-12	25-Jun-12	911																												
00.00.50370	VDOT Comment Verification: Construction Quality Management Plan	7	19-Jun-12	25-Jun-12	911																												
00.00.50530	VDOT Comment Verification: ROW Acquisition Plan	7	19-Jun-12	25-Jun-12	239																												
00.00.50610	VDOT Comment Verification: Utilities Plan	7	19-Jun-12	25-Jun-12	32																												
00.00.50690	VDOT Comment Verification: Maintenance of Traffic Plan	7	19-Jun-12	25-Jun-12	911																												
00.00.50770	VDOT Comment Verification: Communications Plan	7	19-Jun-12	25-Jun-12	820		</																										

The legend consists of four entries. The first entry shows a blue bar segment followed by the text "Remaining Level of Effort". The second entry shows a red bar segment with a gap followed by the text "Critical Remaining Work". The third entry shows a green bar segment followed by the text "Remaining Work". The fourth entry shows a black diamond symbol followed by the text "Milestone".

Remaining Level of Effort	Critical Remaining Work		TASK filter: No LOE.		Schedule for I-95 HOT Lanes			
Remaining Work	◆ Milestone				Date	Revision	Checked	Approved
					11-Jul-12	Baseline Schedule	cjc	jh
					Page 2 of 72			


Legend:

- Remaining Level of Effort
- Critical Remaining Work
- Remaining Work
- Milestone

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

Date	Revision	Checked	Approved
1-Jul-12	Baseline Schedule	cjc	jh



I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:55															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012					2013					2014					2015										
		Duration	Start	Finish	Total Float	Jan	F	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A
0.00.90670	Construction Management & Indirects (Dec 2012)	5	03-Dec-12*	07-Dec-12*	15																										
0.00.91000	Tolling Systems Management & Indirects (Dec 2012)	5	03-Dec-12*	07-Dec-12*	15																										
0.00.30000	Project Management & Indirects (Jan 2013)	5	02-Jan-13*	08-Jan-13*	15																										
0.00.90680	Construction Management & Indirects (Jan 2013)	5	02-Jan-13*	08-Jan-13*	15																										
0.00.91010	Tolling Systems Management & Indirects (Jan 2013)	5	02-Jan-13*	08-Jan-13*	15																										
0.00.90270	Project Management & Indirects (Feb 2013)	5	01-Feb-13*	07-Feb-13*	14																										
0.00.90690	Construction Management & Indirects (Feb 2013)	5	01-Feb-13*	07-Feb-13*	14																										
0.00.91020	Tolling Systems Management & Indirects (Feb 2013)	5	01-Feb-13*	07-Feb-13*	14																										
0.00.90280	Project Management & Indirects (Mar 2013)	5	01-Mar-13*	07-Mar-13*	16																										
0.00.90700	Construction Management & Indirects (Mar 2013)	5	01-Mar-13*	07-Mar-13*	16																										
0.00.90970	Mobilization Payment 4 (Mar 2013)	5	01-Mar-13*	07-Mar-13*	16																										
0.00.91030	Tolling Systems Management & Indirects (Mar 2013)	5	01-Mar-13*	07-Mar-13*	16																										
0.00.90380	Project Management & Indirects (Apr 2013)	5	01-Apr-13*	05-Apr-13*	17																										
0.00.90710	Construction Management & Indirects (Apr 2013)	5	01-Apr-13*	05-Apr-13*	17																										
0.00.91040	Tolling Systems Management & Indirects (Apr 2013)	5	01-Apr-13*	05-Apr-13*	17																										
0.00.90390	Project Management & Indirects (May 2013)	5	01-May-13*	07-May-13*	17																										
0.00.90720	Construction Management & Indirects (May 2013)	5	01-May-13*	07-May-13*	17																										
0.00.91050	Tolling Systems Management & Indirects (May 2013)	5	01-May-13*	07-May-13*	17																										
0.00.90400	Project Management & Indirects (Jun 2013)	5	03-Jun-13*	07-Jun-13*	15																										
0.00.90730	Construction Management & Indirects (Jun 2013)	5	03-Jun-13*	07-Jun-13*	15																										
0.00.91060	Tolling Systems Management & Indirects (Jun 2013)	5	03-Jun-13*	07-Jun-13*	15																										
0.00.90410	Project Management & Indirects (Jul 2013)	5	01-Jul-13*	08-Jul-13*	17																										
0.00.90740	Construction Management & Indirects (Jul 2013)	5	01-Jul-13*	08-Jul-13*	17																										
0.00.91070	Tolling Systems Management & Indirects (Jul 2013)	5	01-Jul-13*	08-Jul-13*	17																										
0.00.90420	Project Management & Indirects (Aug 2013)	5	01-Aug-13*	07-Aug-13*	17																										
0.00.90750	Construction Management & Indirects (Aug 2013)	5	01-Aug-13*	07-Aug-13*	17																										
0.00.91080	Tolling Systems Management & Indirects (Aug 2013)	5	01-Aug-13*	07-Aug-13*	17																										
0.00.90430	Project Management & Indirects (Sep 2013)	5	03-Sep-13*	09-Sep-13*	15																										
0.00.90760	Construction Management & Indirects (Sep 2013)	5	03-Sep-13*	09-Sep-13*	15																										
0.00.91090	Tolling Systems Management & Indirects (Sep 2013)	5	03-Sep-13*	09-Sep-13*	15																										
0.00.90440	Project Management & Indirects (Oct 2013)	5	01-Oct-13*	07-Oct-13*	17																										
0.00.90770	Construction Management & Indirects (Oct 2013)	5	01-Oct-13*	07-Oct-13*	17																										
0.00.91100	Tolling Systems Management & Indirects (Oct 2013)	5	01-Oct-13*	07-Oct-13*	17																										
0.00.90450	Project Management & Indirects (Nov 2013)	5	01-Nov-13*	07-Nov-13*	13																										
0.00.90780	Construction Management & Indirects (Nov 2013)	5	01-Nov-13*	07-Nov-13*	13																										
0.00.91110	Tolling Systems Management & Indirects (Nov 2013)	5	01-Nov-13*	07-Nov-13*	13																										
0.00.90460	Project Management & Indirects (Dec 2013)	5	02-Dec-13*	06-Dec-13*	16																										
0.00.90790	Construction Management & Indirects (Dec 201																														

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:55															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015				
						S	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J	F	M	A	
1.00.12720	Constructability Review (MOT for C&G - Seg1)	5	10-Apr-12	16-Apr-12	45																										
1.00.12810	Incorp. Constructability Comments (Roadway Geometrics)	5	10-Apr-12	16-Apr-12	67																										
1.00.12870	Roadway Design (Initial G&D)	65	10-Apr-12	11-Jul-12	27																										
1.00.12950	Roadway Design (MOT for Initial G&D)	65	10-Apr-12	11-Jul-12	51																										
1.00.13030	Roadway Design (Final Roadway - Zone 1.1 & 1.2)	150	10-Apr-12	09-Nov-12	68																										
1.00.13110	Roadway Design (MOT for FR - Zone 1.1 & 1.2)	120	10-Apr-12	27-Sep-12	68																										
1.00.11520	Constructability Review: Stage 1 (B72A)	5	17-Apr-12	23-Apr-12	135																										
1.00.11590	Bridge Design: Stage 1 (B72)	35	17-Apr-12	05-Jun-12	1																										
1.00.11750	Bridge Design (B72A)	160	17-Apr-12	05-Dec-12	2																										
1.00.11830	Retaining Wall Design (RW1, RW2 & RW3)	135	17-Apr-12	26-Oct-12	132																										
1.00.12200	Incorp. Constructability Comments (C&G - Seg1)	5	17-Apr-12	23-Apr-12	52																										
1.00.12730	Incorp. Constructability Comments (MOT for C&G - Seg1)	5	17-Apr-12	23-Apr-12	45																										
1.00.12820	VDOT Final Review (Roadway Geometrics)	21	17-Apr-12	07-May-12	95																										
1.00.11120	Constructability Review: Stage 1 (B69, B70 & B71)	5	24-Apr-12	30-Apr-12	60																										
1.00.11190	Bridge Design (B69)	85	24-Apr-12	22-Aug-12	5																										
1.00.11270	Bridge Design (B70)	85	24-Apr-12	22-Aug-12	11																										
1.00.11350	Bridge Design (B71)	85	24-Apr-12	22-Aug-12	75																										
1.00.11430	Retaining Wall Design (RW4, RW5 & RW6)	85	24-Apr-12	22-Aug-12	89																										
1.00.11530	Incorp. Constructability Comments: Stage 1 (B72A)	5	24-Apr-12	30-Apr-12	135																										
1.00.12300	VDOT Final Review (C&G - Seg1)	21	24-Apr-12	14-May-12	74																										
1.00.12740	VDOT Final Review (MOT for C&G - Seg1)	21	24-Apr-12	14-May-12	64																										
1.00.11130	Incorp. Constructability Comments: Stage 1 (B69, B70 & B71)	5	01-May-12	07-May-12	60																										
1.00.11540	VDOT Final Review: Stage 1 (B72A)	21	01-May-12	21-May-12	193																										
1.00.11140	VDOT Final Review: Stage 1 (B69, B70 & B71)	21	08-May-12	28-May-12	86																										
1.00.12830	Comment Resolution (Roadway Geometrics)	7	08-May-12	14-May-12	95																										
1.00.12860	Approved as Final Roadway Design (Roadway Geometrics)	0		14-May-12	67																										
1.00.12400	Comment Resolution (C&G - Seg1)	7	15-May-12	21-May-12	74																										
1.00.12750	Comment Resolution (MOT for C&G - Seg1)	7	15-May-12	21-May-12	64																										
1.00.10100	Constructability Review: Stage 1 (B67A, B67B & B68)	5	22-May-12	29-May-12	16																										
1.00.10710	Bridge Design: Substructure (B67A)	40	22-May-12	18-Jul-12	5																										
1.00.10790	Bridge Design: Superstructure (B67A)	70	22-May-12	29-Aug-12	40																										
1.00.10870	Retaining Wall Design (RW8, RW9 & RW10)	90	22-May-12	27-Sep-12	28																										
1.00.10950	Bridge Design (B68)	100	22-May-12	12-Oct-12	3																										
1.00.11550	Comment Resolution: Stage 1 (B72A)	7	22-May-12	28-May-12	193																										
1.00.12500	VDOT Comment Verification (C&G - Seg1)	7	22-May-12	28-May-12	74																										
1.00.12760	VDOT Comment Verification (MOT for C&G - Seg1)	7	22-May-12	28-May-12	64																										
1.00.11150	Comment Resolution: Stage 1 (B69, B70 & B71)	7	29-May-12	04-Jun-12	86																										
1.00.11580	Approved as Final Bridge Design: Stage 1 (B72A)	0		29-May-12	133																										
1.00.12600	Final Comment Resolution (C&G - Seg1)	7	29-May-12	04-Jun-12	74																										
1.00.12770	Final Comment Resolution (MOT for C&G - Seg1)	7	29-May-12	04-Jun-12	64																										
1.00.10200	Incorp. Constructability Comments: Stage 1 (B67A, B67B & B68)	5	30-May-12	05-Jun-12	16																										
1.00.11180	Approved as Final Bridge Design: Stage 1 (B69, B70 & B71)	0		04-Jun-12	61																										
1.00.12700	AFC Roadway Design (C&G - Seg1)	0		04-Jun-12	53																										
1.00.12780	AFC Roadway Design (MOT for C&G - Seg1)	0		04-Jun-12	45																										
1.00.10300	VDOT Final Review: Stage 1 (B67A, B67B & B68)	21	06-Jun-12	26-Jun-12	22																										
1.00.11030	Bridge Design (B67B)																														

 Remaining Level of Effort  Critical Remaining Work
 Remaining Work ♦ ♦ Milestone

Remaining Work

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

	Revision	Checked	Approved
2	Baseline Schedule	cjc	jh

I-95 HOT Lanes					Baseline Schedule												11-Jul-12 12:55														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014													
						J	F	M	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	Jan	F	M	A	
1.00.11610	Incorp. Constructability Comments: Stage 1 (B72)	5	13-Jun-12	19-Jun-12	99																										
1.00.11620	VDOT Final Review: Stage 1 (B72)	21	20-Jun-12	10-Jul-12	142																										
1.00.10400	Comment Resolution: Stage 1 (B67A, B67B & B68)	7	27-Jun-12	03-Jul-12	22																										
1.00.10700	Approved as Final Bridge Design: Stage 1 (B67A, B67B & B68)	0		03-Jul-12	15																										
1.00.11040	Constructability Review (B67B)	5	05-Jul-12	11-Jul-12	283																										
1.00.11630	Comment Resolution: Stage 1 (B72)	7	11-Jul-12	17-Jul-12	142																										
1.00.11050	Incorp. Constructability Comments (B67B)	5	12-Jul-12	18-Jul-12	283																										
1.00.12880	Constructability Review (Initial G&D)	5	12-Jul-12	18-Jul-12	51																										
1.00.12960	Constructability Review (MOT for Initial G&D)	5	12-Jul-12	18-Jul-12	51																										
1.00.13190	Roadway Design (Final Roadway - Zone 1.3)	80	12-Jul-12	02-Nov-12	27																										
1.00.13270	Roadway Design (MOT for FR - Zone 1.3)	50	12-Jul-12	20-Sep-12	244																										
1.00.13350	Roadway Design (Signing & Lighting)	80	12-Jul-12	02-Nov-12	218																										
1.00.13430	Roadway Design (ITS & Tolling)	95	12-Jul-12	28-Nov-12	137																										
1.00.11660	Approved as Final Bridge Design: Stage 1 (B72)	0		17-Jul-12	97																										
1.00.10720	Constructability Review: Substructure (B67A)	5	19-Jul-12	25-Jul-12	10																										
1.00.11060	VDOT Final Review (B67B)	21	19-Jul-12	08-Aug-12	414																										
1.00.12890	Incorp. Constructability Comments (Initial G&D)	5	19-Jul-12	25-Jul-12	51																										
1.00.12970	Incorp. Constructability Comments (MOT for Initial G&D)	5	19-Jul-12	25-Jul-12	51																										
1.00.10730	Incorp. Constructability Comments: Substructure (B67A)	5	26-Jul-12	01-Aug-12	10																										
1.00.12900	VDOT Final Review (Initial G&D)	21	26-Jul-12	15-Aug-12	72																										
1.00.12980	VDOT Final Review (MOT for Initial G&D)	21	26-Jul-12	15-Aug-12	72																										
1.00.10740	VDOT Final Review: Substructure (B67A)	21	02-Aug-12	22-Aug-12	14																										
1.00.11070	Comment Resolution (B67B)	7	09-Aug-12	15-Aug-12	414																										
1.00.11080	VDOT Comment Verification (B67B)	7	16-Aug-12	22-Aug-12	414																										
1.00.12910	Comment Resolution (Initial G&D)	7	16-Aug-12	22-Aug-12	72																										
1.00.12990	Comment Resolution (MOT for Initial G&D)	7	16-Aug-12	22-Aug-12	72																										
1.00.10750	Comment Resolution: Substructure (B67A)	7	23-Aug-12	29-Aug-12	14																										
1.00.11090	Final Comment Resolution (B67B)	7	23-Aug-12	29-Aug-12	414																										
1.00.11200	Constructability Review (B69)	5	23-Aug-12	29-Aug-12	5																										
1.00.11280	Constructability Review (B70)	5	23-Aug-12	29-Aug-12	11																										
1.00.11360	Constructability Review (B71)	5	23-Aug-12	29-Aug-12	75																										
1.00.11440	Constructability Review (RW4, RW5 & RW6)	5	23-Aug-12	29-Aug-12	89																										
1.00.12920	VDOT Comment Verification (Initial G&D)	7	23-Aug-12	29-Aug-12	72																										
1.00.13000	VDOT Comment Verification (MOT for Initial G&D)	7	23-Aug-12	29-Aug-12	72																										
1.00.11100	AFC Bridge Design (B67B)	0		29-Aug-12	282																										
1.00.10760	VDOT Comment Verification: Substructure (B67A)	7	30-Aug-12	05-Sep-12	14																										
1.00.10800	Constructability Review: Superstructure (B67A)	5	30-Aug-12	06-Sep-12	40																										
1.00.11210	Incorp. Constructability Comments (B69)	5	30-Aug-12	06-Sep-12	5																										
1.00.11290	Incorp. Constructability Comments (B70)	5	30-Aug-																												

I-95 HOT Lanes					Baseline Schedule												11-Jul-12 12:55									
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015		
		Duration	Start	Finish	Total Float	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	
1.00.11300	VDOT Final Review (B70)	21	07-Sep-12	27-Sep-12	15																					
1.00.11380	VDOT Final Review (B71)	21	07-Sep-12	27-Sep-12	112																					
1.00.11460	VDOT Final Review (RW4, RW5 & RW6)	21	07-Sep-12	27-Sep-12	133																					
1.00.10780	AFC Bridge Design: Substructure (B67A)	0		12-Sep-12	10																					
1.00.10820	VDOT Final Review: Superstructure (B67A)	21	14-Sep-12	04-Oct-12	60																					
1.00.13280	Constructability Review (MOT for FR - Zone 1.3)	5	21-Sep-12	27-Sep-12	244																					
1.00.10880	Constructability Review (RW8, RW9 & RW10)	5	28-Sep-12	04-Oct-12	28																					
1.00.11230	Comment Resolution (B69)	7	28-Sep-12	04-Oct-12	7																					
1.00.11310	Comment Resolution (B70)	7	28-Sep-12	04-Oct-12	15																					
1.00.11390	Comment Resolution (B71)	7	28-Sep-12	04-Oct-12	112																					
1.00.11470	Comment Resolution (RW4, RW5 & RW6)	7	28-Sep-12	04-Oct-12	133																					
1.00.13120	Constructability Review (MOT for FR - Zone 1.1 & 1.2)	5	28-Sep-12	04-Oct-12	68																					
1.00.13290	Incorp. Constructability Comments (MOT for FR - Zone 1.3)	5	28-Sep-12	04-Oct-12	244																					
1.00.10830	Comment Resolution: Superstructure (B67A)	7	05-Oct-12	11-Oct-12	60																					
1.00.10890	Incorp. Constructability Comments (RW8, RW9 & RW10)	5	05-Oct-12	12-Oct-12	28																					
1.00.11240	VDOTComment Verification (B69)	7	05-Oct-12	11-Oct-12	7																					
1.00.11320	VDOTComment Verification (B70)	7	05-Oct-12	11-Oct-12	15																					
1.00.11400	VDOTComment Verification (B71)	7	05-Oct-12	11-Oct-12	112																					
1.00.11480	VDOTComment Verification (RW4, RW5 & RW6)	7	05-Oct-12	11-Oct-12	133																					
1.00.13130	Incorp. Constructability Comments (MOT for FR - Zone 1.1 & 1.2)	5	05-Oct-12	12-Oct-12	68																					
1.00.13300	VDOT Final Review (MOT for FR - Zone 1.3)	21	05-Oct-12	25-Oct-12	358																					
1.00.10840	VDOTComment Verification: Superstructure (B67A)	7	12-Oct-12	18-Oct-12	60																					
1.00.11250	Final Comment Resolution (B69)	7	12-Oct-12	18-Oct-12	7																					
1.00.11330	Final Comment Resolution (B70)	7	12-Oct-12	18-Oct-12	15																					
1.00.11410	Final Comment Resolution (B71)	7	12-Oct-12	18-Oct-12	112																					
1.00.11490	Final Comment Resolution (RW4, RW5 & RW6)	7	12-Oct-12	18-Oct-12	133																					
1.00.10900	VDOT Final Review (RW8, RW9 & RW10)	21	13-Oct-12	02-Nov-12	45																					
1.00.13140	VDOT Final Review (MOT for FR - Zone 1.1 & 1.2)	21	13-Oct-12	02-Nov-12	105																					
1.00.10960	Constructability Review (B68)	5	15-Oct-12	19-Oct-12	3																					
1.00.11260	AFC Bridge Design (B69)	0		18-Oct-12	5																					
1.00.11340	AFC Bridge Design (B70)	0		18-Oct-12	11																					
1.00.11420	AFC Bridge Design (B71)	0		18-Oct-12	73																					
1.00.11500	AFC Retaining Wall Design (RW4, RW5 & RW6)	0		18-Oct-12	87																					
1.00.10850	Final Comment Resolution: Superstructure (B67A)	7	19-Oct-12	25-Oct-12	60																					
1.00.10970	Incorp. Constructability Comments (B68)	5	22-Oct-12	26-Oct-12	3																					
1.00.10860	AFC Bridge Design: Superstructure (B67A)	0		25-Oct-12	39																					
1.00.13310	Comment Resolution (MOT for FR - Zone 1.3)	7	26-Oct-12	01-Nov-12	358																					
1.00.10980	VDOT Final Review (B68)	21	27-Oct-12	16-Nov-12	5																					
1.00.11840	Constructability Review (RW1, RW2 & RW3)	5	29-Oct-12	02-Nov-12	132																					
1.00.13320	VDOTComment Verification (MOT for FR - Zone 1.3)	7	02-Nov-12	08-Nov-12	358																					
1.00.10910	Comment Resolution (RW8, RW9 & RW10)	7	03-Nov-12	09-Nov-12	45																					
1.00.13150	Comment Resolution (MOT for FR - Zone 1.1 & 1.2)	7	03-Nov-12	09-Nov-12	105																					
1.00.11850	Incorp. Constructability Comments (RW1, RW2 & RW3)	5	05-Nov-12	09-Nov-12	132																					
1.00.13200	Constructability Review (Final Roadway - Zone 1.3)	5	05-Nov-12	09-Nov-12	27	</td																				

 Remaining Level of Effort  Critical Remaining Work
 Remaining Work ♦ ♦ Milestone

Remaining Level of Effort	Critical Remaining Work		TASK filter: No LOE.		Schedule for I-95 HOT Lanes			
Remaining Work	◆ Milestone				Date	Revision	Checked	Approved
			Page 10 of 72		11-Jul-12	Baseline Schedule	cjc	jh

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:55															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015				
						S	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A	
1.00.13490	Final Comment Resolution (ITS & Tolling)	7	17-Jan-13	23-Jan-13	201																										
1.00.13500	AFC Roadway Design (ITS & Tolling)	0		23-Jan-13	140																										
1.00.11730	Final Comment Resolution (B72)	7	24-Jan-13	30-Jan-13	1																										
1.00.11810	Final Comment Resolution (B72A)	7	24-Jan-13	30-Jan-13	2																										
1.00.63050	Procurement of Poles, Gantry & Misc. Steel (Segment 1)	150	24-Jan-13	22-Jun-13	340																										
1.00.11740	AFC Bridge Design (B72)	0		30-Jan-13	1																										
1.00.11820	AFC Bridge Design (B72A)	0		30-Jan-13	2																										
Traffic & Tolling Management Systems																															
1.00.63060	Procurement of Roadside Equipment (Segment 1)	120	24-Jan-13	23-May-13	370																										
Work Area Garrisonville Rd to Aquia Crk																															
No Lane Phase																															
Utility Relocations																															
1.00.70230	Design Utility: DIP water main @ St.99+45 (1.1.HOT) - SCUD-3	40	03-Jul-12	28-Aug-12	66																										
1.00.70200	VDOT Review Utility Design: Underground crossing @ St.83+65 (1.1.HOT) ...	21	29-Aug-12	18-Sep-12	183																										
1.00.70240	VDOT Review Utility Design: DIP water main @ St.99+45 (1.1.HOT) - SCUD-3	21	29-Aug-12	18-Sep-12	99																										
1.00.70250	Construct Utility: DIP water main @ St.99+45 (1.1.HOT) - SCUD-3	40	19-Sep-12	21-Nov-12	59																										
1.00.70020	Relocation of utility Complete: DIP water main @ St.99+45 (1.1.HOT)	0		21-Nov-12	59																										
SB Lanes St. 20+00 to 69+00																															
GP Southbound																															
Maintenance of Traffic																															
1.01.50090	Roadway Ready for Traffic (1.1.SB)	0		01-Jul-13	337																										
Roadway																															
1.01.65042	Guardrail (1.1.SB)	4	24-Jan-13	29-Jan-13	299																										
Traffic & Tolling Management Systems																															
1.01.60206	Drill Shafts (1.1.SB)	6	31-Jan-13	07-Feb-13	299																										
1.01.60214	Install Poles/Gantry & Associated Equip (1.1.SB)	5	24-Jun-13	01-Jul-13	214																										
Ramp GHS SB HOT Lanes to SB Lanes																															
GP Southbound																															
Environmental																															
1.01.10015	Erosion Control Setup (RpGHS)	3	26-Nov-12	29-Nov-12	156																										
Maintenance of Traffic																															
1.01.64992	Temporary Barrier: GP SB Lanes @ RpGHS (RpGHS)	4	31-Jul-12	03-Aug-12	222																										
1.01.50020	Roadway Ready for Traffic (RpGHS)	0		09-May-14	144																										
Earthwork																															
1.01.10010	Clearing, Grubbing & Topsoil Stripping (RpGHS)	5	26-Nov-12	03-Dec-12	154																										
1.01.10020	Earthwork (RpGHS)	48	15-Mar-13	28-May-13	93																										
Drainage																															
1.01.65022	Drainage: box culverts @ St.83 (RpGHS)	16	26-Nov-12	19-Dec-12	143																										
1.01.10025	Drainage: deep (RpGHS)	28	20-Dec-12	06-Feb-13	143																										
1.01.63050	Drainage: shallow (RpGHS)	36	30-May-13	24-Jul-13	177																										
Retaining Walls																															
1.01.51550	Procure Panels: MSE (RW03)	39	05-Feb-13	01-Apr-13	116																										
1.01.51540	Procure Panels: MSE (RW02)	27	11-Feb-13	20-Mar-13	103																										
1.01.63992	Retaining Wall: Excavation MSE (RW02) - at Bridge Abutment	2	15-Mar-13	18-Mar-13	93																										
1.01.64002	Retaining Wall: Levelling Pad MSE (RW02) - at Bridge Abutment																														

The legend consists of four entries:


- Remaining Level of Effort:** Represented by a blue horizontal bar.
- Critical Remaining Work:** Represented by a red horizontal bar with a gap at the end.
- Remaining Work:** Represented by a green horizontal bar with a gap at the end.
- Milestone:** Represented by a black diamond marker.

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

Revision	Checked	Approved
chedule	cjc	jh

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:55														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015						
						S	M	J	Jul	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	Oct	N	D	Jan	F
1.01.64862	Superstructure: Studs (B72a)	5	31-Oct-13	06-Nov-13	155																									
1.01.64872	Superstructure: Overhang (B72a)	10	31-Oct-13	15-Nov-13	155																									
1.01.64882	Superstructure: Rebar (B72a)	10	07-Nov-13	22-Nov-13	155																									
1.01.64892	Superstructure: Pour Deck (B72a)	10	25-Nov-13	12-Dec-13	114																									
1.01.64902	Superstructure: Deck Cure & Strip (B72a)	14	13-Dec-13	26-Dec-13	285																									
1.01.64922	Approach Slabs (B72a)	10	13-Dec-13	30-Dec-13	206																									
1.01.64942	Bridge Deck Joints (B72a)	5	31-Dec-13	07-Jan-14	206																									
1.01.64932	Bridge Barriers (B72a)	5	08-Jan-14	14-Jan-14	206																									
1.01.64952	Bridge Deck Grooving (B72a)	5	16-Jan-14	24-Jan-14	211																									
1.01.64962	Bridge Drainage & Lighting (B72a)	10	16-Jan-14	03-Feb-14	206																									
1.01.63070	Bridge Painting (B72a)	15	01-Apr-14	22-Apr-14	121																									
HOT lanes St.82+92 to Aquia Crk																														
GP Northbound																														
Noise Walls																														
1.01.51560	Procure Panels (SWP38)	54	02-Jan-13	21-Mar-13	27																									
1.01.63872	Sound Wall: Place Temp Barrier & Clear (SWP38)	8	22-Mar-13	03-Apr-13	24																									
1.01.45000	Sound Wall: Install Posts (SWP38)	35	04-Apr-13	28-May-13	24																									
1.01.63892	Sound Wall: Install Panels (SWP38)	15	13-May-13	05-Jun-13	197																									
1.01.63902	Sound Wall: Final Grading & Cleanup (SWP38)	5	06-Jun-13	13-Jun-13	197																									
High Occupancy Toll Lanes																														
Environmental																														
1.01.64982	Erosion Control Setup (1.1.HOT)	3	26-Nov-12	29-Nov-12	117																									
Maintenance of Traffic																														
1.01.50160	Roadway Ready for Traffic (1.1.HOT)	0			229																									
Earthwork																														
1.01.50100	Clearing, Grubbing & Topsoil Stripping (1.1.HOT)	20	26-Nov-12	27-Dec-12	100																									
1.01.50110	Earthwork (1.1.HOT)	20	15-Mar-13	15-Apr-13	54																									
Drainage																														
1.01.50120	Drainage: deep (1.1.HOT)	5	28-Dec-12	04-Jan-13	100																									
1.01.63060	Drainage: shallow (1.1.HOT)	49	16-Apr-13	01-Jul-13	54																									
Roadway																														
1.01.50130	Subbase (1.1.HOT)	11	23-Sep-13	08-Oct-13	2																									
1.01.50140	Paving (1.1.HOT)	12	09-Oct-13	28-Oct-13	2																									
1.01.65062	Guardrail (1.1.HOT)	5	29-Oct-13	05-Nov-13	58																									
1.01.65422	Permanent Striping (1.1.HOT)	2	29-Oct-13	31-Oct-13	225																									
Lighting																														
1.01.50150	Roadway Lighting (1.1.HOT)	10	10-Dec-13	24-Dec-13	51																									
Traffic & Tolling Management Systems																														
1.01.60199	Install Ductbank (1.1.HOT)	27	16-Apr-13	24-May-13	76																									
1.01.60200	Drill Shafts (1.1.HOT)	24	09																											



I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:55												
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015				
						R	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F
1.02.45000	Sound Wall: Install Posts (SWP35)	81	30-May-13	03-Oct-13	24																					Sound Wall: Install Posts (SWP35)		
1.02.63932	Sound Wall: Install Panels (SWP35)	52	23-Jul-13	10-Oct-13	144																					Sound Wall: Install Panels (SWP35)		
1.02.55650	Procure Panels (SWP34)	62	06-Aug-13	01-Nov-13	241																					Procure Panels (SWP34)		
1.02.63952	Sound Wall: Place Temp Barrier & Clear (SWP34)	4	30-Sep-13	03-Oct-13	24																					Sound Wall: Place Temp Barrier & Clear (SWP34)		
1.02.45100	Sound Wall: Install Posts (SWP34)	31	04-Oct-13	22-Nov-13	24																					Sound Wall: Install Posts (SWP34)		
1.02.63942	Sound Wall: Final Grading & Cleanup (SWP35)	5	11-Oct-13	21-Oct-13	144																					Sound Wall: Final Grading & Cleanup (SWP35)		
1.02.63972	Sound Wall: Install Panels (SWP34)	18	04-Nov-13	05-Dec-13	218																					Sound Wall: Install Panels (SWP34)		
1.02.63982	Sound Wall: Final Grading & Cleanup (SWP34)	5	06-Dec-13	12-Dec-13	218																					Sound Wall: Final Grading & Cleanup (SWP34)		
Traffic & Tolling Management Systems																												
1.02.63072	Install Service Panel & Emergency Generator (1.2.NB)	5	22-Oct-13	28-Oct-13	144																					Install Service Panel & Emergency Generator (1.2.NB)		
1.02.63051	Drill Shafts (1.2.NB)	6	24-Dec-13	02-Jan-14	218																					Drill Shafts (1.2.NB)		
1.02.63058	Install Poles/Gantry & Associated Equip (1.2.NB)	6	03-Jan-14	10-Jan-14	218																					Install Poles/Gantry & Associated Equip (1.2.NB)		
Telegraph Rd over I95																												
No Lane Phase																												
Maintenance of Traffic																												
1.02.75132	Temporary Barrier: GP Lanes @ Br71 (B71)	1	05-Mar-13	05-Mar-13	13																					Temporary Barrier: GP Lanes @ Br71 (B71)		
1.02.55520	Bridge Ready for Traffic (B71)	0		19-Nov-13	5																					Bridge Ready for Traffic (B71)		
Demolitions																												
1.02.51230	Demo Existing Bridge: Telegraph Rd over I-95 (SB Lanes)	10	05-Mar-13	19-Mar-13	4																					Demo Existing Bridge: Telegraph Rd over I-95 (SB Lanes)		
1.02.51240	Demo Existing Bridge: Telegraph Rd over I-95 (NB Lanes)	10	20-Mar-13	03-Apr-13	8																					Demo Existing Bridge: Telegraph Rd over I-95 (NB Lanes)		
Bridges																												
1.02.51000	Procurement Girders (Steel): Bridge Telegraph Rd over I-95 (B71)	150	19-Oct-12	17-Mar-13	112																					Procurement Girders (Steel): Bridge Telegraph Rd over I-95 (B71)		
1.02.64052	Procurement Piling: Bridge Telegraph Rd over I-95 (B71)	75	04-Jan-13	19-Mar-13	6																					Procurement Piling: Bridge Telegraph Rd over I-95 (B71)		
1.02.55410	Foundations: Piling - Abutment A (B71)	5	20-Mar-13	26-Mar-13	4																					Foundations: Piling - Abutment A (B71)		
1.02.55420	Foundations: Piling - Abutment B (B71)	5	04-Apr-13	11-Apr-13	8																					Foundations: Piling - Abutment B (B71)		
1.02.55440	Substructures: F&P Abutment A - Seat (B71)	14	11-Apr-13	01-May-13	2																					Substructures: F&P Abutment A - Seat (B71)		
1.02.55430	Foundations: Piling - Pier I (B71)	8	12-Apr-13	23-Apr-13	21																					Foundations: Piling - Pier I (B71)		
1.02.55450	Substructures: F&P Abutment B - Seat (B71)	14	02-May-13	22-May-13	2																					Substructures: F&P Abutment B - Seat (B71)		
1.02.64202	Substructures: F&P Pier I - Footing (B71)	5	23-May-13	31-May-13	2																					Substructures: F&P Pier I - Footing (B71)		
1.02.75052	Slope Paving (B71)	10	23-May-13	07-Jun-13	17																					Slope Paving (B71)		
1.02.64192	Substructures: F&P Pier I - Column (B71)	5	03-Jun-13	07-Jun-13	2																					Substructures: F&P Pier I - Column (B71)		
1.02.55460	Substructures: F&P Pier I - Cap (B71)	15	10-Jun-13	02-Jul-13	2																					Substructures: F&P Pier I - Cap (B71)		
1.02.55470	Girder Installation: Span A (B71)	5	08-Jul-13	12-Jul-13	0																					Girder Installation: Span A (B71)		
1.02.55480	Girder Installation: Span B (B71)	5	15-Jul-13	22-Jul-13	0																					Girder Installation: Span B (B71)		
1.02.63146	Substructures: F&P Abutment A - Backwall (B71)	19	15-Jul-13	12-Aug-13	2																					Substructures: F&P Abutment A - Backwall (B71)		
1.02.64972	Superstructure: SIP Forms (B71)	10	23-Jul-13	06-Aug-13	2																					Superstructure: SIP Forms (B71)		
1.02.64982	Superstructure: Studs (B71)	5	30-Jul-13	06-Aug-13	7																					Superstructure: Studs (B71)		
1.02.64992	Superstructure: Overhang (B71)	15	30-Jul-13	21-Aug-13	2																					Superstructure: Overhang (B71)		
1.02.63156	Substructures: F&P Abutment B - Backwall (B71)	19	13-Aug-13	12-Sep-13	2																					Substructures: F&P Abutment B - Backwall (B71)		
1.02.65002	Superstructure: Rebar (B71)	10	15-Aug-13	29-Aug-13	2																					Superstructure: Rebar (B71)		
1.02.65012	Superstructure: Pour Deck (B71)	9	04-Sep-13	17-Sep-13	0																					Superstructure: Pour Deck (B71)		
1.02.65022	Superstructure: Deck Cure & Strip (B71)	14	18-Sep-13	01-Oct-13	17																					Superstructure: Deck Cure & Strip (B71)		
1.02.75062	Sleeper Slab (B71)	10	18-Sep-13	02-Oct-13	0																					Sleeper Slab (B71)		
1.02.63116	Bridge Painting (B71)	15	02-Oct-13	24-Oct-13	140																					Bridge Painting (B71)		
1.02.75082	Bridge Drainage & Lighting (B71)	5	02-Oct-13	08-Oct-13	30</td																							


I-95 HOT Lanes					Baseline Schedule												11-Jul-12 12:55											
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015				
		Duration	Start	Finish		M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M
Telegraph Rd																												
No Lane Phase																												
Environmental																												
1.02.65003	Erosion Control Setup (TelRd)	3	05-Mar-13	07-Mar-13	77													I	Erosion Control Setup (TelRd)									
1.02.51250	Close Roadway to Traffic: Telegraph Rd (TelRd)	0	05-Mar-13*		4														◆	Close Roadway to Traffic: Telegraph Rd (TelRd)								
1.02.51220	Roadway Ready for Traffic (TelRd)	0		14-Nov-13	8														◆	Roadway Ready for Traffic (TelRd)								
1.02.51260	Open Roadway to Traffic: Telegraph Rd (TelRd)	0		19-Nov-13*	5														◆	Open Roadway to Traffic: Telegraph Rd (TelRd)								
Earthwork																												
1.02.51160	Clearing, Grubbing & Topsoil Stripping (TelRd)	15	05-Mar-13	26-Mar-13	14														■	Clearing, Grubbing & Topsoil Stripping (TelRd)								
1.02.51170	Earthwork (TelRd)	10	04-Apr-13	18-Apr-13	60														■	Earthwork (TelRd)								
1.02.51180	Drainage: deep (TelRd)	5	28-Mar-13	03-Apr-13	60														■	Drainage: deep (TelRd)								
1.02.63096	Drainage: shallow (TelRd)	12	19-Apr-13	07-May-13	95														■	Drainage: shallow (TelRd)								
Retaining Walls																												
1.02.55630	Procure Panels: MSE (RW04)	26	25-Feb-13	01-Apr-13	4														■	Procure Panels: MSE (RW04)								
1.02.55640	Procure Panels: MSE (RW05)	26	12-Mar-13	16-Apr-13	9														■	Procure Panels: MSE (RW05)								
1.02.64112	Retaining Wall: Excavation MSE (RW04)	1	28-Mar-13	28-Mar-13	4														I	Retaining Wall: Excavation MSE (RW04)								
1.02.64122	Retaining Wall: Levelling Pad MSE (RW04)	2	29-Mar-13	01-Apr-13	4														I	Retaining Wall: Levelling Pad MSE (RW04)								
1.02.64132	Retaining Wall: Panels & Backfill MSE (RW04)	4	02-Apr-13	05-Apr-13	4														■	Retaining Wall: Panels & Backfill MSE (RW04)								
1.02.63992	Retaining Wall Construction: SP&L (TelRd)	57	04-Apr-13	02-Jul-13	60														■	Retaining Wall Construction: SP&L (TelRd)								
1.02.64152	Retaining Wall: Excavation MSE (RW05)	1	12-Apr-13	12-Apr-13	8														I	Retaining Wall: Excavation MSE (RW05)								
1.02.64162	Retaining Wall: Levelling Pad MSE (RW05)	2	15-Apr-13	16-Apr-13	8														I	Retaining Wall: Levelling Pad MSE (RW05)								
1.02.64172	Retaining Wall: Panels & Backfill MSE (RW05)	4	17-Apr-13	22-Apr-13	8														■	Retaining Wall: Panels & Backfill MSE (RW05)								
1.02.64022	Retaining Wall: Panels & Backfill MSE (RW04) - at Bridge Abutment	4	13-Aug-13	19-Aug-13	22														■	Retaining Wall: Panels & Backfill MSE (RW04) - at Bridge Abutment								
1.02.64142	Retaining Wall: Moment Slab & Barrier MSE (RW04)	4	20-Aug-13	23-Aug-13	26														■	Retaining Wall: Moment Slab & Barrier MSE (RW04)								
1.02.64032	Retaining Wall: Panels & Backfill MSE (RW05) - at Bridge Abutment	4	13-Sep-13	18-Sep-13	7														■	Retaining Wall: Panels & Backfill MSE (RW05) - at Bridge Abutment								
1.02.64182	Retaining Wall: Moment Slab & Barrier MSE (RW05)	4	19-Sep-13	24-Sep-13	7														■	Retaining Wall: Moment Slab & Barrier MSE (RW05)								
Roadway																												
1.02.51190	Subbase (TelRd)	8	07-Oct-13	18-Oct-13	0														■	Subbase (TelRd)								
1.02.51200	Paving (TelRd)	8	21-Oct-13	31-Oct-13	0														■	Paving (TelRd)								
1.01.65102	Guardrail (TelRd)	2	01-Nov-13	04-Nov-13	14														I	Guardrail (TelRd)								
1.02.75182	Permanent Striping (TelRd)	2	01-Nov-13	04-Nov-13	14														I	Permanent Striping (TelRd)								
Lighting																												
1.02.51210	Roadway Lighting (TelRd)	8	01-Nov-13	14-Nov-13	8														■	Roadway Lighting (TelRd)								
Landscaping																												
1.02.75202	Topsoil Placement & Landscaping (TelRd)	15	08-May-13	31-May-13	112																							

I-95 HOT Lanes						Baseline Schedule												11-Jul-12 12:55															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015									
						S	M	J	Jul	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	Jan	F	M	A		
No Lane Phase																																	
Bridges																																	
1.04.75192	Slope Paving (B69)	10	24-Dec-12	09-Jan-13	31																												
1.04.65092	Superstructure: SIP Forms (B69)	10	20-May-13	04-Jun-13	9																												
1.04.65102	Superstructure: Studs (B69)	5	05-Jun-13	11-Jun-13	9																												
1.04.65112	Superstructure: Overhang (B69)	15	05-Jun-13	27-Jun-13	9																												
1.04.65122	Superstructure: Rebar (B69)	10	20-Jun-13	05-Jul-13	9																												
1.04.65132	Superstructure: Pour Deck (B69)	5	08-Jul-13	12-Jul-13	9																												
1.04.65142	Superstructure: Deck Cure & Strip (B69)	14	13-Jul-13	26-Jul-13	82																												
1.04.75202	Sleeper Slab (B69)	10	15-Jul-13	29-Jul-13	45																												
1.04.75212	Approach Slabs (B69)	10	30-Jul-13	13-Aug-13	45																												
1.04.75232	Bridge Deck Joints (B69)	5	15-Aug-13	21-Aug-13	45																												
1.04.75242	Bridge Barriers (B69)	5	22-Aug-13	29-Aug-13	45																												
1.04.75222	Bridge Drainage & Lighting (B69)	5	30-Aug-13	06-Sep-13	45																												
1.04.75252	Bridge Deck Grooving (B69)	5	09-Sep-13	16-Sep-13	45																												
HOT lanes Chopawamsic Crk to Joplin Rd																																	
GP Northbound																																	
Traffic & Tolling Management Systems																																	
1.03.60500	Install Service Panel (w/o Generator) @ St.302&356: GP NB (1.3.HOT)	10	22-Apr-14	06-May-14	29																												
1.03.63094	Install GM Signs: GP NB (1.3.HOT)	1	22-Apr-14	22-Apr-14	156																												
1.03.60502	Pull & Term Service Panel Wire & Cable (1.3.HOT)	5	07-May-14	13-May-14	29																												
GP Southbound																																	
Environmental																																	
1.03.65083	Erosion Control Setup: SWM Pond @ Russel Rd (1.3.HOT)	3	19-Sep-12	21-Sep-12	189																												
Maintenance of Traffic																																	
1.03.605123	Temporary Barrier: GP Lanes for SWM Pond @ Russel Rd (1.3.HOT)	2	31-Jul-12	01-Aug-12	217																												
Earthwork																																	
1.03.65073	Clearing, Grubbing & Topsoil Stripping: SWM Pond @ Russel Rd (1.3.HOT)	5	19-Sep-12	25-Sep-12	187																												
1.03.65093	Earthwork: SWM Pond @ Russel Rd (1.3.HOT)	5	27-Sep-12	03-Oct-12	118																												
1.03.65103	Earthwork: Finishes - SWM Pond @ Russel Rd (1.3.HOT)	3	04-Oct-12	09-Oct-12	118																												
High Occupancy Toll Lanes																																	
Environmental																																	
1.03.65013	Erosion Control Setup (1.3.HOT)	3	19-Sep-12	21-Sep-12	200																												
Maintenance of Traffic																																	
1.03.45145	Temporary Barrier: GP Lanes Inside (1.3.HOT)	15	31-Jul-12	21-Aug-12	95																												
1.03.11350	Roadway Ready for Traffic (1.3.HOT)	0		26-Aug-14	76																												
Earthwork																																	
1.03.11290	Clearing, Grubbing & Topsoil Stripping (1.3.HOT)	60	19-Sep-12	27-Dec-12	78																												
1.03.64212	Earthwork: Undercut - at Bridge Abutment B	20	06-Dec-12	08-Jan-13	10																												
1.03.605103	Earthwork: Ground Improvements (1.3.HOT)	24	28-Dec-12	06-Feb-13	78																												
1.03.11300	Earthwork (1.3.HOT)	63	15-Apr-13	22-Jul-13	78																												
1.03.64852	Earthwork: Refill Undercut - at Bridge Abutment B	30	20-May-13	05-Jul-13	46																												
1.03.64862	Earthwork: Place Fill - at Bridge Abutment B	20	08-Jul-13	06-Aug-13	140																												
Drainage																																	
1.03.11310	Drainage: deep (1.3.HOT)	36	07-Feb-13	04-Apr-13	116																												
1.03.605203	Drainage: box culverts (1.3.HOT)	94	07-Feb-13	05-Jul-13	78																												
1.03.605053	Drainage: shallow (1																																

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:55														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015			
						S	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A
1.03.11330	Paving (1.3.HOT)	45	22-Apr-14	01-Jul-14	76																							Paving (1.3.HOT)		
1.03.605213	Permanent Barrier (1.3.HOT)	3	02-Jul-14	07-Jul-14	109																							Permanent Barrier (1.3.HOT)		
1.01.65112	Guardrail (1.3.HOT)	36	02-Jul-14	26-Aug-14	76																							Guardrail (1.3.HOT)		
1.03.605223	Permanent Striping (1.3.HOT)	2	02-Jul-14	03-Jul-14	110																							Permanent Striping (1.3.HOT)		
Lighting																												Roadway Lighting (1.3.HOT)		
1.03.11340	Roadway Lighting (1.3.HOT)	10	02-Jul-14	17-Jul-14	102																							Roadway Lighting (1.3.HOT)		
Traffic & Tolling Management Systems																														
1.03.63080	Install Ductbank (1.3.HOT)	45	23-Jul-13	01-Oct-13	105																							Install Ductbank (1.3.HOT)		
1.03.63084	Drill Shafts (1.3.HOT)	7	22-Apr-14	01-May-14	23																							Drill Shafts (1.3.HOT)		
1.03.605243	Instal Access Gates (1.3.HOT)	5	22-Apr-14	28-Apr-14	29																							Instal Access Gates (1.3.HOT)		
1.03.63100	Pull & Term Wire & Cable (1.3.HOT)	15	23-Apr-14	15-May-14	23																							Pull & Term Wire & Cable (1.3.HOT)		
1.03.63102	Construction Testing (1.3.HOT)	10	08-May-14	22-May-14	23																							Construction Testing (1.3.HOT)		
1.03.605043	Service Panel Released to Transurban (1.3.HOT)	0		13-May-14	29																							◆ Service Panel Released to Transurban (1.3.HOT)		
1.03.63104	Tolling/ITS/OH Signs released to Trans Urban (1.3.HOT)	0		22-May-14	23																							◆ Tolling/ITS/OH Signs released to Trans Urban (1.3.HOT)		
Landscaping																														
1.03.605233	Topsoil Placement & Landscaping (1.3.HOT)	25	29-Oct-13	11-Dec-13	237																							Topsoil Placement & Landscaping (1.3.HOT)		
East Phase																														
Traffic & Tolling Management Systems																														
1.03.63092	Install Poles & Associated Equip (1.3.HOT)	4	02-May-14	07-May-14	23																							Install Poles & Associated Equip (1.3.HOT)		
No Lane Phase																														
Utility Relocations																														
1.00.70290	Design Utility: water main (20") @ St.244+65 (1.3.HOT) - MCBQ-2	40	03-Jul-12	28-Aug-12	23																							Design Utility: water main (20") @ St.244+65 (1.3.HOT) - MCBQ-2		
1.00.70320	Design Utility: water main (18") @ St.244+65 (1.3.HOT) - MCBQ-1	40	03-Jul-12	28-Aug-12	23																							Design Utility: water main (18") @ St.244+65 (1.3.HOT) - MCBQ-1		
1.00.70370	Design Utility: T/TG Telephone @ St.250+60 (1.3.HOT) - VRZ-3	45	03-Jul-12	05-Sep-12	186																							Design Utility: T/TG Telephone @ St.250+60 (1.3.HOT) - VRZ-3		
1.00.70310	Construct Utility: water main (20") @ St.244+65 (1.3.HOT) - MCBQ-2	15	19-Sep-12	11-Oct-12	21																							Construct Utility: water main (20") @ St.244+65 (1.3.HOT) - MCBQ-2		
1.00.70340	Construct Utility: water main (18") @ St.244+65 (1.3.HOT) - MCBQ-1	15	19-Sep-12	11-Oct-12	21																							Construct Utility: water main (18") @ St.244+65 (1.3.HOT) - MCBQ-1		
1.00.70390	Construct Utility: T/TG Telephone @ St.250+60 (1.3.HOT) - VRZ-3	30	27-Sep-12	13-Nov-12	168																							Construct Utility: T/TG Telephone @ St.250+60 (1.3.HOT) - VRZ-3		
1.00.70040	Relocation of utility Complete: water main (20") @ St.244+65 (1.3.HOT) - M...	0		11-Oct-12	21																							◆ Relocation of utility Complete: water main (20") @ St.244+65 (1.3.HOT) - MCBQ-2		
1.00.70050	Relocation of utility Complete: water main (18") @ St.244+65 (1.3.HOT)	0		11-Oct-12	21																							◆ Relocation of utility Complete: water main (18") @ St.244+65 (1.3.HOT)		
1.00.70090	Relocation of utility Complete: T/TG Telephone @ St.250+60 (1.3.HOT)	0		13-Nov-12	168																							◆ Relocation of utility Complete: T/TG Telephone @ St.250+60 (1.3.HOT)		
Retaining Walls																														
1.03.64002	Retaining Wall Construction: Gravity St.287to300 (1.3.HOT)	60	15-Apr-13	16-Jul-13	153																							Retaining Wall Construction: Gravity St.287to300 (1.3.HOT)		
Work Area Joplin Rd to Segment 1 Limits																														
No Lane Phase																														
Utility Relocations																														
1.00.70430	Design Utility: CATV @ St.376+65 (1.4.HOT) - COM-1	45	03-Jul-12	05-Sep-12	323																							Design Utility: CATV @ St.376+65 (1.4.HOT) - COM-1		
1.00.70850	Design Utility: CATV @ St.376+50 (1.4.HOT) - COM-1	45	03-Jul-12	05-Sep-12	323																							Design Utility: CATV @ St.376+50 (1.4.HOT) - COM-1		
1.00.70440	VDOT Review Utility Design: CATV @ St.376+65 (1.4.HOT) - COM-1	21	06-Sep-12	26-Sep-12	476																							VDOT Review Utility Design: CATV @ St.376+65 (1.4.HOT) - COM-1		
1.00.70860	VDOT Review Utility Design: CATV @ St.376+50 (1.4.HOT) - COM-1	21	06-Sep-12	26-Sep-12	476																							VDOT Review Utility Design: CATV @ St.376+50 (1.4.HOT) - COM-1		
1.00.70980	VDOT Review Utility Design: CATV @ St. 448+85 (1.4 HOT) - COM-2	21	06-Sep-12	26-Sep-12	288																							VDOT Review Utility Design: CATV @ St. 448+85 (1.4 HOT) - COM-2		
1.00.71050</td																														

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:55																						
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015														
		Duration	Start	Finish	Total Float	J	M	A	S	O	Oct	N	D	J	F	M	A	M	J	J	F	M	A	M	J	J	A	S	O	Oct	N	D	Jan	F	M	A		
1.00.70890	Relocation of utility Complete: CATV @ St.376+50 (1.4.HOT) - COM-1	0		13-Nov-12	291									◆ Relocation of utility Complete: CATV @ St.376+50 (1.4.HOT) - COM-1																								
SB Lanes Joplin Rd to St.420+00																																						
GP Southbound																																						
Maintenance of Traffic																																						
1.04.51100	Roadway Ready for Traffic (1.4.SB)	0		28-Jan-13	434									◆ Roadway Ready for Traffic (1.4.SB)																								
1.04.51090	Permanent Barrier (1.4.SB)	3	24-Jan-13	28-Jan-13	434									■ Permanent Barrier (1.4.SB)																								
Ramp JHS SB HOT Lanes to SB Lanes																																						
GP Southbound																																						
Environmental																																						
1.04.65023	Erosion Control Setup (RpJHS)	3	17-Aug-12	21-Aug-12	54									■ Erosion Control Setup (RpJHS)																								
Maintenance of Traffic																																						
1.03.605143	Temporary Barrier: GP SB Lanes @ Rp JHS (RpJHS)	3	31-Jul-12	02-Aug-12	51									■ Temporary Barrier: GP SB Lanes @ Rp JHS (RpJHS)																								
1.04.51170	Roadway Ready for Traffic (RpJHS)	0		08-May-14	145									◆ Roadway Ready for Traffic (RpJHS)																								
Earthwork																																						
1.04.51110	Clearing, Grubbing & Topsoil Stripping (RpJHS)	15	17-Aug-12	10-Sep-12	42									■ Clearing, Grubbing & Topsoil Stripping (RpJHS)																								
1.04.51120	Earthwork (RpJHS)	43	11-Sep-12	15-Mar-13	42									■ Earthwork (RpJHS)																								
Drainage																																						
1.04.51130	Drainage: deep (RpJHS)	2	11-Sep-12	13-Sep-12	42									■ Drainage: deep (RpJHS)																								
1.04.63155	Drainage: shallow (RpJHS)	37	18-Mar-13	10-May-13	219									■ Drainage: shallow (RpJHS)																								
Retaining Walls																																						
1.05.52790	Procure Panels: Post & Panel (RW08)	31	26-Nov-12	09-Jan-13	128									■ Procure Panels: Post & Panel (RW08)																								
1.05.52800	Procure Panels: MSE (RW09)	26	26-Nov-12	02-Jan-13	29									■ Procure Panels: MSE (RW09)																								
1.05.52810	Procure Panels: MSE (RW10)	41	26-Nov-12	25-Jan-13	35									■ Procure Panels: MSE (RW10)																								
1.05.64232	Retaining Wall: Excavation MSE (RW09) - at Bridge Abutment	1	24-Dec-12	24-Dec-12	26									■ Retaining Wall: Excavation MSE (RW09) - at Bridge Abutment																								
1.05.64242	Retaining Wall: Levelling Pad MSE (RW09) - at Bridge Abutment	4	27-Dec-12	02-Jan-13	26									■ Retaining Wall: Levelling Pad MSE (RW09) - at Bridge Abutment																								
1.05.64252	Retaining Wall: Panels & Backfill MSE (RW09) - at Bridge Abutment	3	03-Jan-13																																			

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:55																
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015					
						S	M	J	Jul	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A	
1.04.75342	Instal Access Gates (RpJHS)	5	19-Mar-14	25-Mar-14	51																							Instal Access Gates (RpJHS)				
Landscaping				1.04.75312	Topsoil Placement & Landscaping (RpJHS)	15	13-May-13	05-Jun-13																				Topsoil Placement & Landscaping (RpJHS)				
Ramps				Traffic & Tolling Management Systems				1.04.63130	Install Poles (RpJHS)	3	27-Mar-14	31-Mar-14																Install Poles (RpJHS)				
Bridge: Ramp JHS over SB Lanes (B67A)																																
GP Southbound				Maintenance of Traffic				1.03.605153	Temporary Barrier GP SB Lanes @ Br 67a (B67a)	7	13-Sep-12	21-Sep-12																	Temporary Barrier GP SB Lanes @ Br 67a (B67a)			
1.01.51520	Bridge Ready for Traffic (B67a)	0																										◆ Bridge Ready for Traffic (B67a)				
Bridges				1.05.64052	Procurement Piling: Bridge Rp JHS over I-95 SB Lanes (B67A)	75	19-Jul-12	01-Oct-12																				Procurement Piling: Bridge Rp JHS over I-95 SB Lanes (B67A)				
1.05.52420	Foundations: Piling - Abutment B (B67a)	4	02-Oct-12	05-Oct-12																								Foundations: Piling - Abutment B (B67a)				
1.05.52530	Foundations: Piling - Pier 2 (B67a)	6	09-Oct-12	16-Oct-12																								Foundations: Piling - Pier 2 (B67a)				
1.05.52410	Foundations: Piling - Abutment A (B67a)	4	18-Oct-12	23-Oct-12																								Foundations: Piling - Abutment A (B67a)				
1.05.64962	Substructures: F&P Pier 2 - Footing (B67a)	10	18-Oct-12	01-Nov-12																								Substructures: F&P Pier 2 - Footing (B67a)				
1.05.52430	Foundations: Piling - Pier I (B67a)	6	24-Oct-12	01-Nov-12																								Foundations: Piling - Pier I (B67a)				
1.05.51000	Procurement Girders (Steel): Bridge Rp JHS over I-95 SB Lanes (B67A)	150	26-Oct-12	24-Mar-13																								Procurement Girders (Steel): Bridge Rp JHS over I-95 SB Lanes (B67A)				
1.05.64952	Substructures: F&P Pier 2 - Column (B67a)	10	02-Nov-12	19-Nov-12																								Substructures: F&P Pier 2 - Column (B67a)				
1.05.52540	Substructures: F&P Pier 2 - Cap (B67a)	15	20-Nov-12	14-Dec-12																								Substructures: F&P Pier 2 - Cap (B67a)				
1.05.64982	Substructures: F&P Pier I - Footing (B67a)	10	17-Dec-12	02-Jan-13																								Substructures: F&P Pier I - Footing (B67a)				
1.05.64972	Substructures: F&P Pier I - Column (B67a)	10	03-Jan-13	17-Jan-13																								Substructures: F&P Pier I - Column (B67a)				
1.05.52460	Substructures: F&P Pier I - Cap (B67a)	15	22-Jan-13	12-Feb-13																								Substructures: F&P Pier I - Cap (B67a)				
1.05.52440	Substructures: F&P Abutment A (B67a)	25	14-Feb-13	25-Mar-13																								Substructures: F&P Abutment A (B67a)				
1.05.52450	Substructures: F&P Abutment B (B67a)	25	26-Mar-13	02-May-13																								Substructures: F&P Abutment B (B67a)				
1.05.52470	Girder Installation: Span A (B67a)	5	20-May-13	24-May-13																								■ Girder Installation: Span A (B67a)				
1.05.52480	Girder Installation: Span B (B67a)	5	28-May-13	04-Jun-13																								■ Girder Installation: Span B (B67a)				
1.05.52550	Girder Installation: Span C (B67a)	5	05-Jun-13	11-Jun-13																								■ Girder Installation: Span C (B67a)				
1.05.52820	Bridge Painting (B67a)	15	03-Sep-13	24-Sep-13																								■ Bridge Painting (B67a)				
No Lane Phase				Bridges				Slope Paving (B67a)				Superstructure: SIP Forms (B67a)				Superstructure: Studs (B67a)				Superstructure: Overhang (B67a)				Superstructure: Rebar (B67a)				Superstructure: Pour Deck (B67a)				
1.05.75262	Slope Paving (B67a)	10	03-May-13	17-May-13																								■ Slope Paving (B67a)				
1.05.65152	Superstructure: SIP Forms (B67a)	15	13-Jun-13	05-Jul-13																								■ Superstructure: SIP Forms (B67a)				
1.05.65162	Superstructure: Studs (B67a)	5	28-Jun-13	05-Jul-13																								■ Superstructure: Studs (B67a)				
1.05.65172	Superstructure: Overhang (B67a)	15	28-Jun-13	22-Jul-13																								■ Superstructure: Overhang (B67a)				
1.05.65182	Superstructure: Rebar (B67a)	15	15-Jul-13	06-Aug-13																								■ Superstructure: Rebar (B67a)				
1.05.65192	Superstructure: Pour Deck (B67a)	8	07-Aug-13	19-Aug-13																								■ Superstructure: Pour Deck (B67a)				
1.05.65202	Superstructure: Deck Cure & Strip (B67a)	14	20-Aug-13	02-Sep-13																								■ Superstructure: Deck Cure & Strip (B67a)				
1.05.75282	Approach Slabs (B67a)	10	20-Aug-13	04-Sep-13																								■ Approach Slabs (B67a)				
1.05.75302	Bridge Deck Joints (B67a)	10	05-Sep-13	19-Sep-13																								■ Bridge Deck Joints (B67a)				
1.05.75312	Bridge Barriers (B67a)	5	20-Sep-13	27-Sep-13																								■ Bridge Barriers (B67a)				
1.05.75292	Bridge Drainage & Lighting (B67a)	10	30-Sep-13	11-Oct-13																								■ Bridge Drainage & Lighting (B67a)				
1.05.75322	Bridge Deck Grooving (B67a)	5	15-Oct-13	22-Oct-13																								■ Bridge Deck Grooving (B67a)				
HOT lanes Joplin Rd to Seg 1 N. Limits				GP Northbound																												




The legend consists of four entries: 'Remaining Level of Effort' represented by a blue horizontal bar; 'Critical Remaining Work' represented by a red horizontal bar with a red diamond at its end; 'Remaining Work' represented by a green horizontal bar with a green diamond at its end; and 'Milestone' represented by a black diamond.

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

Revision	Checked	Approved
chedule	cjc	jh



I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56																							
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015												
						S	O	C	N	D	J	F	M	A	M	J	Jul	A	S	O	C	N	D	J	F	M	A	M	J	Jul	A	S	O	C	N	D			
2.02.64292	Bridge Ready for Traffic (B63)	0		02-Nov-12	483						◆ Bridge																												
Bridges				2.02.64282 Bridge Finishes: Misc. Repairs (B63)				10	19-Oct-12	02-Nov-12	483																												
HOT Lanes Neabsco Crk to St. 824+00																																							
GP Northbound				Roadway				2.02.65104 Demo Barrier: GP NB (2.2.HOT)				3	24-Jan-14	28-Jan-14	62																								
Noise Walls				2.02.60050 Procure Panels (SWP24)				58	08-Feb-13	01-May-13	184																												
2.02.60060 Procure Panels (SWP35-2)								35	17-Oct-13	09-Dec-13	60																												
2.02.64192 Sound Wall: Place Temp Barrier & Clear - N. of Neabsco Crk (SWP24)								5	20-Nov-13	26-Nov-13	55																												
2.02.60020 Sound Wall: Install Posts - N. of Neabsco Crk (SWP24)								10	02-Dec-13	16-Dec-13	55																												
2.02.64232 Sound Wall: Place Temp Barrier & Clear (SWP35-2)								5	10-Dec-13	16-Dec-13	55																												
2.02.60030 Sound Wall: Install Posts (SWP35-2)								12	17-Dec-13	06-Jan-14	55																												
2.02.64212 Sound Wall: Install Panels - N. of Neabsco Crk (SWP24)								5	17-Dec-13	24-Dec-13	67																												
2.02.64222 Sound Wall: Final Grading & Cleanup - N. of Neabsco Crk (SWP24)								5	26-Dec-13	02-Jan-14	67																												
2.02.64252 Sound Wall: Install Panels (SWP35-2)								5	07-Jan-14	13-Jan-14	55																												
2.02.64262 Sound Wall: Final Grading & Cleanup (SWP35-2)								5	14-Jan-14	23-Jan-14	55																												
Traffic & Tolling Management Systems				2.02.60202 Install Poles/Gantry & Associated Equip - NB Ramps (2.2.HOT)				8	14-May-13	24-May-13	236																												
2.02.60158 Drill Shafts GP NB (2.2.HOT)								10	24-Jan-14	07-Feb-14	55																												
2.02.60167 Drill Shafts (Barrier): GP NB (2.2.HOT)								20	10-Feb-14	13-Mar-14	55																												
2.02.60192 Install GM Signs/Gantry & Associated Equip: GP NB (2.2.HOT)								4	14-Mar-14	19-Mar-14	55																												
GP Southbound				Environmental				2.02.65073 Erosion Control Setup: SWM Pond 2-1 @ St.691 (2.2.HOT)				3	23-Oct-12	25-Oct-12	176																								
Maintenance of Traffic				2.02.65113 Temporary Barrier: GP SB Outside for SWM Pond 2-1 (2.2.HOT)				2	19-Oct-12	22-Oct-12	175																												
Earthwork				2.02.64272 Clearing, Grubbing & Topsoil Stripping: SWM Pond 2-1 @ St.691 (2.2.HOT)				4	23-Oct-12	26-Oct-12	175																												
2.02.64213 Earthwork: SWM Pond 2-1 @ St.691 (2.2.HOT)								10	29-Oct-12	13-Nov-12	106																												
2.02.64283 Earthwork: Finishes - SWM Pond 2-1 @ St.691 (2.2.HOT)								3	15-Nov-12	15-Mar-13	106																												
Roadway				2.02.65133 Demo Barrier: GP SB (2.2.HOT)				3	02-Jan-13	04-Jan-13	295																												
Traffic & Tolling Management Systems				2.02.60161 Drill Shafts GP SB (2.2.HOT)				12	17-Dec-12	04-Jan-13	295																												
2.02.60166 Drill Shafts (Barrier): GP SB (2.2.HOT)								20	07-Jan-13	07-Feb-13	295																												
2.02.60182 Install Poles/Gantry & Associated Equip: GP SB (2.2.HOT)								9	14-May-13	28-May-13	235																												
High Occupancy Toll Lanes				Maintenance of Traffic				2.02.63105 Roadway Ready for Mill & Overlay (2.2.HOT)				0		12-May-14	5																								
Roadway				2.02.62970 Mill & Overlay (2.2.HOT)				18	30-May-14	26-Jun-14	0																												
2.02.65153 Permanent Striping (2.2.HOT)								2	27-Jun-14	30-Jun-14	113																												
Traffic & Tolling Management Systems				2.02.60156 Install Ductbank (2.2.HOT)				60	31-Jul-12	01-Nov-12	228																												
2.02.60164 Install Cross Bores/Connect Duct Sys To & Complete Shaft Fdns. (2.2.HOT)								16	06-Nov-1																														

The legend consists of two rows of icons. The top row shows a blue horizontal bar with a red segment at the right end, labeled "Remaining Level of Effort"; a red horizontal bar with a red segment at the right end, labeled "Critical Remaining Work"; and a green horizontal bar with a red segment at the right end, labeled "Remaining Work". The bottom row shows a diamond marker labeled "Milestone" and a black diamond marker labeled "Milestone".

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

ate	Revision	Checked	Approved
Jul-12	Baseline Schedule	cjc	jh

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56													
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015					
						S	M	J	Jul	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	Jan	F
2.00.70140	Relocation of utility Complete: Cable OH X-ing @ St.800+20 (2.2.HOT) - C...	0		10-Dec-12	307											◆ Relocation of utility Complete: Cable OH X-ing @ St.800+20 (2.2.HOT) - COM-5													
2.00.70160	Relocation of utility Complete: Cable OH X-ing @ St.800+80 (2.2.HOT) - C...	0		10-Dec-12	307											◆ Relocation of utility Complete: Cable OH X-ing @ St.800+80 (2.2.HOT) - COM-2													
2.00.70170	Relocation of utility Complete: OH X-ing (2X Circuit) @ St.800+85 (2.2.HOT...	0		10-Dec-12	307											◆ Relocation of utility Complete: OH X-ing (2X Circuit) @ St.800+85 (2.2.HOT) - DOMD-12													
2.00.70500	PIP Utility: water main @ St.671+95 (2.2.HOT) - VDOT-4	5	21-Dec-12	31-Dec-12	295											■ PIP Utility: water main @ St.671+95 (2.2.HOT) - VDOT-4													
2.00.70930	PIP Utility: water main @ St.761+80 (2.2.HOT) - PWCSA-14	5	28-Dec-12	04-Jan-13	295											■ PIP Utility: water main @ St.761+80 (2.2.HOT) - PWCSA-14													
2.00.70950	PIP Utility: sanitary sewer @ St.762+05 (2.2.HOT) - PWCSA-15	5	28-Dec-12	04-Jan-13	295											■ PIP Utility: sanitary sewer @ St.762+05 (2.2.HOT) - PWCSA-15													
2.00.70070	PIP utility Complete: water main @ St.671+95 (2.2.HOT) - VDOT-4	0		31-Dec-12	295											◆ PIP utility Complete: water main @ St.671+95 (2.2.HOT) - VDOT-4													
2.00.70130	Relocation of utility Complete: Telephone @ St.798+35 (2.2.HOT) - VRZ-9	0		31-Dec-12	295											◆ Relocation of utility Complete: Telephone @ St.798+35 (2.2.HOT) - VRZ-9													
2.00.70940	PIP utility Complete: water main @ St.761+80 (2.2.HOT) PWCSA-14	0		04-Jan-13	295											◆ PIP utility Complete: water main @ St.761+80 (2.2.HOT) PWCSA-14													
2.00.70960	PIP utility Complete: sanitary sewer @ St.761+80 (2.2.HOT) PWCSA-15	0		04-Jan-13	295											◆ PIP utility Complete: sanitary sewer @ St.761+80 (2.2.HOT) PWCSA-15													
Ramp OSH SB to HOT Lanes																													
High Occupancy Toll Lanes																													
West Phase																													
Maintenance of Traffic																													
2.02.52960	Roadway Ready for Traffic (RpOSH)	0		05-May-14	5												◆ Roadway Ready for Traffic (RpOSH)												
Demolitions																													
2.02.52900	Asphalt Demo (RpOSH)	4	29-Oct-13	04-Nov-13	83												■ Asphalt Demo (RpOSH)												
Earthwork																													
2.02.52910	Earthwork (RpOSH)	8	05-Nov-13	18-Nov-13	18												■ Earthwork (RpOSH)												
Drainage																													
2.02.52920	Drainage (RpOSH)	5	19-Nov-13	25-Nov-13	83												■ Drainage (RpOSH)												
Roadway																													
2.02.52930	Subbase (RpOSH)	6	17-Mar-14	24-Mar-14	19												■ Subbase (RpOSH)												
2.02.52940	Paving (RpOSH)	8	15-Apr-14	25-Apr-14	5												■ Paving (RpOSH)												
2.02.52950	Permanent Barrier (RpOSH)	5	28-Apr-14	05-May-14	5												■ Permanent Barrier (RpOSH)												
2.02.65163	Permanent Striping (RpOSH)	1	28-Apr-14	28-Apr-14	9												■ Permanent Striping (RpOSH)												
Bridge (existing) NB Flyover over I-95 NB (B60b)																													
GP Northbound																													
Maintenance of Traffic																													
2.02.64062	Bridge Ready for Traffic (B60B)	0		09-Nov-12	478												◆ Bridge Ready for Traffic (B60B)												
2.02.50040	Bridge Finishes: Misc. Repairs (B60B)	15	19-Oct-12	09-Nov-12	478												■ Bridge Finishes: Misc. Repairs (B60B)												
Bridge (existing) SB Flyover over I-95 SB (B60a)																													
GP Southbound																													
Maintenance of Traffic																													
2.02.64072	Bridge Ready for Traffic (B60A)	0		20-Nov-12	473												◆ Bridge Ready for Traffic (B60A)												
2.02.50050	Superstructure: Misc. Repairs (B60A)	20	19-Oct-12	20-Nov-12	385												■ Superstructure: Misc. Repairs (B60A)												
Ramp PWHN HOT to NB Lanes																													

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56																
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015								
						R	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J	F	M	A		
2.02.53010	Paving (RpPWHN)	12	15-Apr-13	01-May-13	100																											
2.02.53020	Permanent Barrier (RpPWHN)	3	02-May-13	06-May-13	100																											
2.02.65173	Permanent Striping (RpPWHN)	1	02-May-13	02-May-13	102																											
Segment 3S - N. Of Prince William Parkway to Accotink Crk (St.824 to St.1171)																																
GP Southbound																																
Environmental																																
3S.00.40000	Erosion Control Maintenance: Segment 3S	3	05-Apr-13	09-Apr-13	139																											
High Occupancy Toll Lanes																																
West Phase																																
Maintenance of Traffic																																
3S.05.63702	Roadway Ready for Traffic: W. Ph. (Segment 3S)	0		22-Oct-13	19																											
No Lane Phase																																
0.00.00130	Segment 3S Roadway Complete	0		03-Sep-14	72																											
Design Segment 3 South																																
No Lane Phase																																
Design																																
3S.00.15160	Bridge Design (B52, 52B, 53, 57, 57A & 59)	70	27-Mar-12	03-Jul-12	524																											
3S.00.15240	Bridge Design: Stage 1 (B54)	30	27-Mar-12	07-May-12	81																											
3S.00.15480	Bridge Design: Stage 1 (B56)	25	27-Mar-12	30-Apr-12	30																											
3S.00.15490	Constructability Review: Stage 1 (B56)	5	01-May-12	07-May-12	136																											
3S.00.15640	Bridge Design: Stage 2 Final (B56)	135	01-May-12	09-Nov-12	30																											
3S.00.15250	Constructability Review: Stage 1 (B54)	5	08-May-12	14-May-12	182																											
3S.00.15400	Bridge Design: Stage 2 Final (B54)	130	08-May-12	09-Nov-12	81																											
3S.00.15500	Incorp. Constructability Comments: Stage 1 (B56)	5	08-May-12	14-May-12	136																											
3S.00.15260	Incorp. Constructability Comments: Stage 1 (B54)	5	15-May-12	21-May-12	182																											
3S.00.15510	VDOT Final Review: Stage 1 (B56)	21	15-May-12	04-Jun-12	199																											
3S.00.15270	VDOT Final Review: Stage 1 (B54)	21	22-May-12	11-Jun-12	269																											
3S.00.15520	Comment Resolution: Stage 1 (B56)	7	05-Jun-12	11-Jun-12	199																											
3S.00.15550	Approved as Final Bridge Design: Stage 1 (B56)	0		11-Jun-12	136																											
3S.00.15280	Comment Resolution: Stage 1 (B54)	7	12-Jun-12	18-Jun-12	269																											
3S.00.15310	Approved as Final Bridge Design: Stage 1 (B54)	0		18-Jun-12	182																											
3S.00.15170	Constructability Review (B52, 52B, 53, 57, 57A & 59)	5	05-Jul-12	11-Jul-12	524																											
3S.00.15180	Incorp. Constructability Comments (B52, 52B, 53, 57, 57A & 59)	5	12-Jul-12	18-Jul-12	524																											
3S.00.15190	VDOT Final Review (B52, 52B, 53, 57, 57A & 59)	21	19-Jul-12	08-Aug-12	768																											
3S.00.15200	Comment Resolution (B52, 52B, 53, 57, 57A & 59)	7	09-Aug-12	15-Aug-12	768																											
3S.00.15210	VDOT Comment Verification (B52, 52B, 53, 57, 57A & 59)	7	16-Aug-12	22-Aug-12	768																											
3S.00.15220	Final Comment Resolution (B52, 52B, 53, 57, 57A & 59)	7	23-Aug-12	29-Aug-12	768																											
3S.0115400	Roadway Design (Complete Roadway - Seg 3S)	95	23-Aug-12	11-Jan-13	1																											
3S.01.15480	Roadway Design (Misc. Roadway - Seg 3S)	115	23-Aug-12	12-Feb-13																												

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015						
						S	M	J	Jul	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	Oct	N	D	Jan	F
3S.01.60314	Install Ductbank (3S.1.HOT)	23	11-Apr-13	14-May-13	100																									
3S.01.60384	Install Cross Bores/Connect Duct Sys To & Complete Shaft Fdns. (3S.1.HOT)	18	08-Nov-13	11-Dec-13	97																									
3S.01.60482	Pull & Term Wires: Service Panel (3S.1.HOT)	5	08-Nov-13	18-Nov-13	132																									
3S.01.60484	Service Panel Released to Trans Urban (3S.1.HOT)	5	19-Nov-13	25-Nov-13	132																									
3S.01.60424	Pull & Term Wire & Cable (3S.1.HOT)	30	09-Dec-13	27-Jan-14	92																									
3S.01.60414	Install Gantry Cross Member w/Associated Equip & Signs (3S.1.HOT)	5	09-Jan-14	16-Jan-14	92																									
3S.01.65215	Instal Access Gates (3S.1.HOT)	5	01-May-14	07-May-14	23																									
3S.01.60434	Construction Testing (3S.1.HOT)	10	08-May-14	22-May-14	23																									
3S.01.60444	Tolling/ITS/OH Signs Released to Trans Urban (3S.1.HOT)	0		22-May-14	23																									
Landscaping																														
3S.01.65205	Topsoil Placement & Landscaping (3S.1.HOT)	10	22-Apr-14	06-May-14	147																									
West Phase																														
Maintenance of Traffic																														
3S.01.63045	Reroute Traffic to East Side (3S.1.HOT)	3	14-Mar-13	18-Mar-13	110																									
3S.01.65123	Temporary Barrier: For HOT West Phase (3S.1.HOT)	5	19-Mar-13	25-Mar-13	110																									
3S.01.63070	Roadway Ready for Traffic: W. Ph. (3S.1.HOT)	0		23-Sep-13	37																									
Drainage																														
3S.01.63040	Drainage: W. Ph. (3S.1.HOT)	5	03-Jun-13	07-Jun-13	101																									
Roadway																														
3S.01.65174	Demo Barrier: W. Ph. (3S.1.HOT)	3	11-Apr-13	15-Apr-13	100																									
3S.01.65163	Permanent Barrier: W. Ph. (3S.1.HOT)	9	21-May-13	04-Jun-13	107																									
1.01.65192	Guardrail: W. Ph. (3S.1.HOT)	1	19-Sep-13	19-Sep-13	39																									
Lighting																														
3S.01.63060	Roadway Lighting: W. Ph. (3S.1.HOT)	3	19-Sep-13	23-Sep-13	37																									
Traffic & Tolling Management Systems																														
3S.01.60354	Drill Shafts (Barrier): W. Ph. (3S.1.HOT)	23	16-Apr-13	20-May-13	100																									
3S.01.60324	Drill Shafts: W. Ph. (3S.1.HOT)	6	21-May-13	30-May-13	100																									
3S.01.60405	Install Poles/Gantry Legs & Associated Equip - W. Ph. (3S.1.HOT)	7	09-Sep-13	18-Sep-13	37																									
East Phase																														
Maintenance of Traffic																														
3S.01.63055	Reroute Traffic to West Side (3S.1.HOT)	3	23-Oct-13	25-Oct-13	51																									
3S.01.65133	Temporary Barrier: For HOT East Phase (3S.1.HOT)	3	28-Oct-13	31-Oct-13	86																									
3S.01.63110	Roadway Ready for Traffic: E. Ph. (3S.1.HOT)	0		24-Apr-14	23																									
3S.01.65153	Temporary Barrier: Final Removal (3S.1.HOT)	3	25-Apr-14	29-Apr-14	23																									
Drainage																														
3S.01.63080	Drainage: E. Ph. (3S.1.HOT)	5	14-Apr-14	21-Apr-14	23																									
Roadway																														
3S.01.65175	Demo Barrier: E. Ph. (3S.1.HOT)	3	01-Nov-13	05-Nov-13	93																									
3S.01.65173	Permanent Barrier: E. Ph. (3S.1.HOT)	4	27-Dec-13	02-Jan-14	93																									
1.01.65202	Guardrail: E. Ph. (3S.1.HOT)	3	22-Apr-14	24-Apr-14	23																									
Lighting																														
3S.01.63100	Roadway Lighting: E. Ph. (3S.1.HOT)	3	22-Apr-14	24-Apr-14	23																									
Traffic & Tolling Management Systems																														
3S.01.60334	Drill Shafts: E. Ph. (3S.1.HOT)	10	01-Nov-13	18-Nov-13	86																									
3S.01.60394	Drill Shafts (Barrier): E. Ph. (3S.1.HOT)	22	19-Nov-13	26-Dec-13	86																									

I-95 HOT Lanes					Baseline Schedule												11-Jul-12 12:56											
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015				
		Duration	Start	Finish		M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M
3S.00.70220	PIP Utility: water main @ St.849+40 (3S.1.HOT) - PWSCA-16	5	01-Jul-13	08-Jul-13	107																							
3S.00.70000	PIP utility Complete: water main @ St.849+40 (3S.1.HOT) - PWSCA-16	0		08-Jul-13	107																							
Ramp PWSH HOT Lanes																												
High Occupancy Toll Lanes																												
Environmental																												
3S.01.65082	Erosion Control Setup (RpPWSH)	3	18-Mar-13	20-Mar-13	149																							
Maintenance of Traffic																												
3S.01.65143	Temporary Barrier (RpPWSH)	2	14-Mar-13	15-Mar-13	149																							
3S.01.53100	Roadway Ready for Traffic (RpPWSH)	0		17-Apr-13	318																							
Earthwork																												
3S.01.63170	Earthwork: Toll Gantry @ St.18 (RpPWSH)	5	15-Mar-13	21-Mar-13	190																							
3S.01.53040	Clearing, Grubbing & Topsoil Stripping (RpPWSH)	5	18-Mar-13	22-Mar-13	149																							
3S.01.53050	Earthwork (RpPWSH)	5	25-Mar-13	01-Apr-13	177																							
3S.01.63220	Earthwork: Toll Gantry @ St.20 (RpPWSH)	5	18-Apr-13	25-Apr-13	253																							
Drainage																												
3S.01.53060	Drainage (RpPWSH)	3	02-Apr-13	04-Apr-13	242																							
Retaining Walls																												
3S.01.40000	Retaining Wall Construction: Gravity (RW818-1)	23	15-Mar-13	18-Apr-13	255																							
3S.01.60060	Procure Panels: Post & Panel (RW830-1)	27	20-Mar-13	25-Apr-13	351																							
3S.01.40010	Retaining Wall Construction: Post & Panel (RW830-1)	36	26-Apr-13	20-Jun-13	318																							
Roadway																												
3S.01.53070	Subbase (RpPWSH)	1	05-Apr-13	05-Apr-13	257																							
3S.01.53080	Paving (RpPWSH)	2	15-Apr-13	16-Apr-13	219																							
1.01.65212	Guardrail (RpPWSH)	1	17-Apr-13	17-Apr-13	318																							
3S.01.65195	Permanent Striping (RpPWSH)	1	17-Apr-13	17-Apr-13	283																							
3S.01.63180	Subbase: Toll Gantry @ St.18 (RpPWSH)	1	19-Apr-13	19-Apr-13	190																							
3S.01.63190	Concrete Pad: Toll Gantry @ St.18 (RpPWSH)	4	22-Apr-13	26-Apr-13	255																							
3S.01.63200	Paving Intermediate: Toll Gantry @ St.18 (RpPWSH)	2	06-May-13	07-May-13	284																							
3S.01.63210	Permanent Barrier: Toll Gantry @ St.18 (RpPWSH)	4	08-May-13	13-May-13	367																							
3S.01.63230	Subbase: Toll Gantry @ St.20 (RpPWSH)	1	21-Jun-13	21-Jun-13	253																							
3S.01.63250	Paving Intermediate: Toll Gantry @ St.20 (RpPWSH)	2	24-Jun-13	25-Jun-13	253																							
3S.01.63260	Permanent Barrier: Toll Gantry @ St.20 (RpPWSH)	4	27-Jun-13	02-Jul-13	336																							
Traffic & Tolling Management Systems																												
3S.01.60325	Drill Shafts (RpPWSH)	15	11-Apr-13	02-May-13	239																							
2.02.60302	Set Tech Shelter @ Toll Exit Ramp: E. Ph. (RpPWSN)	5	29-Apr-13	03-May-13	255																							
3S.01.60335	Install Toll Gantry (RpPWSH)	12	03-May-13	21-May-13																								

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015			
						S	M	J	Jul	A	S	O	N	D	J	F	M	A	M	J	Jul	A	S	O	N	D	J	F	M	A
3S.02.60080	Procure Panels (SWP33)	42	24-Jun-13	21-Aug-13	119																									
3S.02.64392	Sound Wall: Place Temp Barrier & Clear - Rp NB GP to Gordon Blvd (SWP33)	5	22-Aug-13	29-Aug-13	107																									
3S.02.60060	Sound Wall: Install Posts - Rp NB GP to Gordon Blvd (SWP33)	14	30-Aug-13	20-Sep-13	107																									
3S.02.64412	Sound Wall: Install Panels - Rp NB GP to Gordon Blvd (SWP33)	9	17-Sep-13	30-Sep-13	275																									
3S.02.64422	Sound Wall: Final Grading & Cleanup - Rp NB GP to Gordon Blvd (SWP33)	5	01-Oct-13	07-Oct-13	275																									
Traffic & Tolling Management Systems																														
3S.02.60494	Install Service Panel & Emergency Generator @ St.902 (3S.2.HOT)	5	11-Apr-13	17-Apr-13	266																									
GP Southbound																														
Noise Walls																														
3S.02.60090	Procure Panels (SWP34-3)	43	28-Jan-14	28-Mar-14	126																									
3S.02.64352	Sound Wall: Place Temp Barrier & Clear (SWP34-3)	5	31-Mar-14	04-Apr-14	114																									
3S.02.60070	Sound Wall: Install Posts (SWP34-3)	22	07-Apr-14	08-May-14	114																									
3S.02.64372	Sound Wall: Install Panels (SWP34-3)	9	05-May-14	16-May-14	135																									
3S.02.64382	Sound Wall: Final Grading & Cleanup (SWP34-3)	5	19-May-14	23-May-14	135																									
High Occupancy Toll Lanes																														
Maintenance of Traffic																														
3S.02.63622	Roadway Ready for Mill & Overlay (3S.2.HOT)	0		22-Apr-14	28																									
Roadway																														
3S.02.63130	Mill & Overlay (3S.2.HOT)	4	14-Jul-14	18-Jul-14	0																									
3S.02.65193	Permanent Striping (3S.2.HOT)	1	21-Jul-14	21-Jul-14	100																									
Traffic & Tolling Management Systems																														
3S.02.63262	Install Ductbank (3S.2.HOT)	12	11-Apr-13	29-Apr-13	106																									
3S.02.60495	Pull & Term Wires - Service Panel (3S.2.HOT)	5	18-Apr-13	25-Apr-13	266																									
3S.02.63270	Install Cross Bores/Connect Duct Sys To & Complete Shaft Fdns. (3S.2.HOT)	21	10-Mar-14	09-Apr-14	27																									
3S.02.63278	Install Gantry Cross Member w/Associated Equip & Signs (3S.2.HOT)	10	20-Mar-14	03-Apr-14	45																									
3S.02.63280	Pull & Term Wire & Cable (3S.2.HOT)	30	25-Mar-14	08-May-14	27																									
3S.02.65213	Instal Access Gates (3S.2.HOT)	5	23-Apr-14	29-Apr-14	28																									
3S.02.63282	Construction Testing (3S.2.HOT)	10	02-May-14	16-May-14	27																									
3S.02.63284	Tolling/ITS/OH Signs Released to Trans Urban (3S.2.HOT)	0		16-May-14	27																									
Landscaping																														
3S.02.65203	Topsoil Placement & Landscaping (3S.2.HOT)	10	14-Apr-14	28-Apr-14	152																									
West Phase																														
Maintenance of Traffic																														
3S.02.63060	Reroute Traffic to East Side (3S.2.HOT)	4	14-Mar-13	19-Mar-13	115																									
3S.02.65143	Temporary Barrier: For HOT West Phase (3S.2.HOT)	5	20-Mar-13	26-Mar-13	115																									
3S.02.63150	Roadway Ready for Traffic: W. Ph. (3S.2.HOT)	0		26-Sep-13	35																									
Drainage																														
3S.02.63120	Drainage: W. Ph. (3S.2.HOT)	4	24-May-13	31-May-13	101																									
Roadway																														
3S.02.65141	Demo Barrier: W. Ph. (3S.2.HOT)	3	11-Apr-13	15-Apr-13	106																									
3S.02.65173	Permanent Barrier: W. Ph. (3S.2.HOT)	6	24-May-13	04-Jun-13	107																									
1.01.65222	Guardrail: W. Ph. (3S.2.HOT)	2	23-Sep-13	24-Sep-13	36																									
Lighting																														
3S.02.63140	Roadway Lighting: W. Ph. (3S.2.HOT)	3	23-Sep-13	26-Sep-13	35																									
Traffic & Tolling Management Systems																														

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56													
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015					
		Duration	Start	Finish	Total Float	J	M	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	Oct	N	D	Jan	F	M
3S.02.63070	Reroute Traffic to West Side (3S.2.HOT)	4	23-Oct-13	28-Oct-13	37																								
3S.02.65153	Temporary Barrier: For HOT East Phase (3S.2.HOT)	3	29-Oct-13	01-Nov-13	68																								
3S.02.63190	Roadway Ready for Traffic: E. Ph. (3S.2.HOT)	0		17-Apr-14	28																								
3S.02.65163	Temporary Barrier: Final Removal (3S.2.HOT)	3	18-Apr-14	22-Apr-14	28																								
Earthwork																													
3S.02.3200	Earthwork: E. Ph. - Emergency Access @ St.915 (3S.2.HOT)	5	04-Nov-13	08-Nov-13	52																								
Drainage																													
3S.02.63160	Drainage: E. Ph. (3S.2.HOT)	5	07-Apr-14	11-Apr-14	23																								
Roadway																													
3S.02.65142	Demo Barrier: E. Ph. (3S.2.HOT)	3	04-Nov-13	06-Nov-13	68																								
3S.02.3210	Subbase: W. Ph. - Emergency Access @ St.915 (3S.2.HOT)	1	12-Nov-13	12-Nov-13	52																								
3S.02.3220	Paving Intermediate W. Ph. - Emergency Access @ St.915 (3S.2.HOT)	1	14-Nov-13	14-Nov-13	52																								
3S.02.3230	Permanent Barrier: E. Ph. - Emergency Access @ St.915 (3S.2.HOT)	4	15-Nov-13	20-Nov-13	117																								
3S.02.65183	Permanent Barrier: E. Ph. (3S.2.HOT)	9	03-Mar-14	14-Mar-14	50																								
1.01.65232	Guardrail: E. Ph. (3S.2.HOT)	2	14-Apr-14	15-Apr-14	29																								
Lighting																													
3S.02.63180	Roadway Lighting: E. Ph. (3S.2.HOT)	3	14-Apr-14	17-Apr-14	28																								
Traffic & Tolling Management Systems																													
3S.02.63272	Drill Shafts (Barrier): E. Ph. (3S.2.HOT)	25	21-Jan-14	28-Feb-14	27																								
3S.02.63266	Drill Shafts: E. Ph. (3S.2.HOT)	1	03-Mar-14	03-Mar-14	27																								
3S.02.63274	Install Poles/Gantry Legs & Associated Equip - E. Ph. (3S.2.HOT)	11	04-Mar-14	19-Mar-14	44																								
No Lane Phase																													
Utility Relocations																													
3S.00.70400	PIP Utility: 24" sanitary force sewer main @ St.929+80 (3S.2.HOT) - PWCSA-21	5	31-Jul-12	06-Aug-12	250																								
3S.00.70060	Relocation of utility Complete: 24" sanitary force sewer main @ St.929+80 (3S.2.HOT) - PWCSA-21	0		06-Aug-12	250																								
Bridge (existing) HOT Flyover to Route 123 (B57a)																													
High Occupancy Toll Lanes																													
Maintenance of Traffic																													
3S.02.64102	Bridge Ready for Traffic (B57A)	0		01-Oct-12	504																								
Bridges																													
3S.02.64432	Superstructure: Misc. Repairs (B57A)	20	30-Aug-12	01-Oct-12	416																								
Occoquan River to Furnace Rd																													
No Lane Phase																													
Utility Relocations																													

I-95 HOT Lanes					Baseline Schedule												11-Jul-12 12:56															
Activity ID	Activity Name		Original Duration	Start	Finish	Total Float	2012					2013					2014					2015										
							J	F	M	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	Oct	N	D	Jan	F	M	A
High Occupancy Toll Lanes																																
Maintenance of Traffic																																
3S.03.63632	Roadway Ready for Mill & Overlay (3S.3.HOT)		0		10-Apr-14	35																							◆ Roadway Ready for Mill & Overlay (3S.3.HOT)			
Roadway																																
3S.03.63210	Mill & Overlay (3S.3.HOT)		1	21-Jul-14	21-Jul-14	0																						I Mill & Overlay (3S.3.HOT)				
3S.03.65483	Permanent Striping (3S.3.HOT)		1	22-Jul-14	22-Jul-14	99																						I Permanent Striping (3S.3.HOT)				
Traffic & Tolling Management Systems																																
3S.03.63286	Install Ductbank (3S.3.HOT)		8	11-Apr-13	22-Apr-13	170																						■ Install Ductbank (3S.3.HOT)				
3S.03.60610	Tech Shelter Released to Trans Urban (3S.3.HOT)		0		07-May-13	258																					◆ Tech Shelter Released to Trans Urban (3S.3.HOT)					
3S.03.63302	Install Gantry Cross Member w/Associated Equip & Signs (3S.3.HOT)		2	24-Jan-14	27-Jan-14	87																					I Install Gantry Cross Member w/Associated Equip & Signs (3S.3.HOT)					
3S.03.63294	Install Cross Bores/Connect Duct Sys To & Complete Shaft Fdns. (3S.3.HOT)		20	27-Jan-14	27-Feb-14	63																					■ Install Cross Bores/Connect Duct Sys To & Complete Shaft Fdns. (3S.3.HOT)					
3S.03.63304	Pull & Term Wire & Cable (3S.3.HOT)		20	11-Feb-14	14-Mar-14	63																					Pull & Term Wire & Cable (3S.3.HOT)					
3S.03.65503	Instal Access Gates (3S.3.HOT)		5	11-Apr-14	18-Apr-14	35																					■ Instal Access Gates (3S.3.HOT)					
3S.03.63306	Construction Testing (3S.3.HOT)		10	21-Apr-14	05-May-14	35																					■ Construction Testing (3S.3.HOT)					
3S.03.63308	Tolling/ITS/OH Signs Released to Trans Urban (3S.3.HOT)		0		05-May-14	35																					◆ Tolling/ITS/OH Signs Released to Trans Urban					
Landscaping																																
3S.03.65493	Topsoil Placement & Landscaping (3S.3.HOT)		10	07-Apr-14	21-Apr-14	157																					■ Topsoil Placement & Landscaping (3S.3.HOT)					
West Phase																																
Maintenance of Traffic																																
3S.03.63080	Reroute Traffic to East Side (3S.3.HOT)		3	14-Mar-13	18-Mar-13	119																					I Reroute Traffic to East Side (3S.3.HOT)					
3S.03.65163	Temporary Barrier: For HOT West Phase (3S.3.HOT)		2	19-Mar-13	20-Mar-13	119																					I Temporary Barrier: For HOT West Phase (3S.3.HOT)					
3S.03.63230	Roadway Ready for Traffic: W. Ph. (3S.3.HOT)		0		17-Sep-13	41																				◆ Roadway Ready for Traffic: W. Ph. (3S.3.HOT)						
Earthwork																																
3S.03.63120	Earthwork: W. Ph. - Emergency Access @ St.942 (3S.3.HOT)		5	21-Mar-13	28-Mar-13	131																					■ Earthwork: W. Ph. - Emergency Access @ St.942 (3S.3.HOT)					
3S.03.63275	Earthwork: W. Ph. - Toll Gantry @ St.946 (3S.3.HOT)		5	29-Mar-13	04-Apr-13	131																				■ Earthwork: W. Ph. - Toll Gantry @ St.946 (3S.3.HOT)						
Drainage																																
3S.03.63200	Drainage: W. Ph. (3S.3.HOT)		5	08-Apr-13	15-Apr-13	127																				■ Drainage: W. Ph. (3S.3.HOT)						
Roadway																																
3S.03.63130	Subbase: W. Ph. - Emergency Access @ St.942 (3S.3.HOT)		1	29-Mar-13	29-Mar-13	145																				I Subbase: W. Ph. - Emergency Access @ St.942 (3S.3.HOT)						
3S.03.63140	Paving Intermediate W. Ph. - Emergency Access @ St.942 (3S.3.HOT)		1	01-Apr-13	01-Apr-13	145																				I Paving Intermediate W. Ph. - Emergency Access @ St.942 (3S.3.HOT)						
3S.03.63280	Subbase: W. Ph. - Toll Gantry @ St.946 (3S.3.HOT)		2	05-Apr-13	0																											

Remaining Level of Effort Critical Remaining Work
Remaining Work Milestone

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

Revision	Checked	Approved
Baseline Schedule	cjc	jh

I-95 HOT Lanes				Baseline Schedule										11-Jul-12 12:56																			
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015									
						S	M	J	Jul	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	Oct	N	D	Jan	F	M	A	
	Maintenance of Traffic																																
3S.04.53170	Roadway Ready for Traffic (RpRISH)	0		02-Aug-13	76																												
	Earthwork																																
3S.04.53110	Clearing, Grubbing & Topsoil Stripping (RpRISH)	15	22-Mar-13	15-Apr-13	60																												
3S.04.53120	Earthwork (RpRISH)	43	16-Apr-13	20-Jun-13	60																												
	Drainage																																
3S.04.53130	Drainage (RpRISH)	3	21-Jun-13	25-Jun-13	60																												
	Roadway																																
3S.04.53140	Subbase (RpRISH)	8	27-Jun-13	09-Jul-13	60																												
3S.04.53150	Paving (RpRISH)	12	10-Jul-13	26-Jul-13	60																												
3S.04.53160	Permanent Barrier (RpRISH)	4	29-Jul-13	02-Aug-13	76																												
3S.04.75512	Permanent Striping (RpRISH)	1	29-Jul-13	29-Jul-13	80																												
	Bridge 54 to Lorton Rd																																
	No Lane Phase																																
	Utility Relocations																																
3S.00.70650	VDOT Review Utility Design: Telephone @ St.1055+10 (3S.5.HOT) - ATT-1	21	29-Aug-12	18-Sep-12	622																												
3S.00.70620	VDOT Review Utility Design: OH X-ing @ St.967+45 (3S.5.HOT) - DOMD-16	21	06-Sep-12	26-Sep-12	291																												
3S.00.70930	VDOT Review Utility Design: T/TG Telephone (Parallel) @ St.1086+00 (3S.5...	21	26-Sep-12	16-Oct-12	237																												
3S.00.70970	Construct Utility Complete: T/TG Telephone (Parallel) @ St.1086+00 (3S.5.H...	0		21-Dec-12	144																												
	Bridge (existing) HOT Lanes over Ramp I-C - widening (B54)																																
	GP Southbound																																
	Maintenance of Traffic																																
3S.05.55880	Bridge Ready for Traffic (B54)	0		23-Dec-13	3																												
	High Occupancy Toll Lanes																																
	Demolitions																																
3S.05.63682	Demolition: Existing Barrier & Overhang (B54)	15	08-Apr-13	30-Apr-13	32																												
	Bridges																																
3S.05.55710	Procurement Girders (Steel): HOT Lanes over Ramp C (B54)	150	10-Jan-13	08-Jun-13	120																												
3S.05.64562	Procurement Piling: HOT Lanes over Ramp C (B54)	75	16-Mar-13	29-May-13	39																												
3S.05.63692	Shoring: Existing Bridge (B54)	10	13-May-13	28-May-13	24																												
3S.05.55730	Foundations: Piling - Pier 1 (B54)	4	30-May-13	04-Jun-13	24																												
3S.05.55740	Foundations: Piling - Abutment A (B54)	5	05-Jun-13	11-Jun-13	28																												
3S.05.55760	Foundations: Piling - Pier 2 (B54)	4	13-Jun-13	18-Jun-13	28																												
3S.05.55750	Foundations: Piling - Abutment B (B54)	6	19-Jun-13	27-Jun-13	45																												
3S.05.64582	Substructures: F&P Pier 1- Footing (B54)	5	08-Jul-13	12-Jul-13	4																												
3S.05.64572	Substructures: F&P Pier 1 - Column / Collar (B54)	8	15-Jul-13	25-Jul-13	4																												
3S.05.64602	Substructures: F&P Pier 2 - Footing (B54)	5	26-Jul-13	02-Aug-13	4																												
3S.05.64592	Substructures: F&P Pier 2 - Column / Collar (B54)	8	05-Aug-13	15-Aug-13	4																												
3S.05.55780	Substructures: F&P Abutment A (B54)	10	16-Aug-13	30-Aug-13	4																												
3S.05.55790	Substructures: F&P Abutment B (B54)	10	03-Sep-13	17-Sep-13	4																												
3S.05.55810	Girder Installation: Span A (B54)	2	01-Oct-13	02-Oct-13	4																												
3S.05.55820	Girder Installation: Span B (B54)	2	03-Oct-13	04-Oct-13	7																												
3S.05.63662	Bridge Painting (B54)	15	01-Apr-14	22-Apr-14	121																												
	No Lane Phase																																
	Bridges																																
3S.05.75472	Slope Paving (B54)	8	18-Sep-13	30-Sep-13	4																												
3S.05.65332	Superstructure: SIP Forms (B54)	5	03-Oct-13	09-Oct-13	4																												
3S.05.65342	Superstructure: Studs (B54)	5	10-Oct-13	18-Oct-13	4																												
3S.05.65352	Superstructure: Overhang (B54)	10	17-Oct-13	31-Oct-13	4																												

The legend consists of four entries: 'Remaining Level of Effort' represented by a blue bar, 'Critical Remaining Work' represented by a red bar with a gap, 'Remaining Work' represented by a green bar with a gap, and 'Milestone' represented by a black diamond.

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

Revision	Checked	Approved
Revised - Substantially		

Baseline Schedule cjc jh

I-95 HOT Lanes					Baseline Schedule												11-Jul-12 12:56										
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015			
		Duration	Start	Finish																							
3S.05.60636	Tolling/ITS/OH Signs Released to Trans Urban (3S.5.HOT)	0		30-May-14	19																		◆ Tolling/ITS/OH Signs Released to Trans Urb				
Landscaping																											
3S.05.75602	Topsoil Placement & Landscaping (3S.5.HOT)	15	21-Mar-14	11-Apr-14	162																		◆ Topsoil Placement & Landscaping (3S.5.HOT)				
West Phase																											
Maintenance of Traffic																											
3S.05.63120	Reroute Traffic to East Side (3S.5.HOT)	4	14-Mar-13	19-Mar-13	36																		◆ Reroute Traffic to East Side (3S.5.HOT)				
3S.05.65203	Temporary Barrier: For HOT West Phase * (3S.5.HOT)	8	20-Mar-13	01-Apr-13	36																		◆ Temporary Barrier: For HOT West Phase * (3S.5.HOT)				
3S.05.63390	Roadway Ready for Traffic: W. Ph. (3S.5.HOT)	0		22-Oct-13	19																	◆ Roadway Ready for Traffic: W. Ph. (3S.5.HOT)					
Earthwork																											
3S.05.63320	Earthwork: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)	9	02-Apr-13	15-Apr-13	103																	◆ Earthwork: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)					
Drainage																						◆ Drainage: W. Ph. (3S.5.HOT)					
3S.05.63360	Drainage: W. Ph. (3S.5.HOT)	50	24-Jul-13	09-Oct-13	23																						
Roadway																											
3S.05.65413	Demo Barrier: W. Ph. (3S.5.HOT)	3	11-Apr-13	15-Apr-13	82																	◆ Demo Barrier: W. Ph. (3S.5.HOT)					
3S.05.63330	Subbase: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)	12	16-Apr-13	02-May-13	103																	◆ Subbase: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)					
3S.05.63340	Concrete Pad: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)	4	03-May-13	08-May-13	103																	◆ Concrete Pad: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)					
3S.05.63350	Paving Intermediate: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)	12	17-May-13	05-Jun-13	103																	◆ Paving Intermediate: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)					
3S.05.63365	Permanent Barrier: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)	3	06-Jun-13	10-Jun-13	103																	◆ Permanent Barrier: W. Ph. - Toll Gantry @ St.989 (3S.5.HOT)					
3S.05.75562	Permanent Barrier: W. Ph. (3S.5.HOT)	9	05-Sep-13	18-Sep-13	40																	◆ Permanent Barrier: W. Ph. (3S.5.HOT)					
1.01.65282	Guardrail: W. Ph. (3S.5.HOT)	2	18-Oct-13	21-Oct-13	20																	◆ Guardrail: W. Ph. (3S.5.HOT)					
Lighting																					◆ Roadway Lighting: W. Ph. (3S.5.HOT)						
3S.05.63380	Roadway Lighting: W. Ph. (3S.5.HOT)	3	18-Oct-13	22-Oct-13	19																						
Traffic & Tolling Management Systems																											
3S.05.60640	Set Tech Shelter @ St.989: W. Ph. (3S.5.HOT)	5	09-May-13	16-May-13	103																	◆ Set Tech Shelter @ St.989: W. Ph. (3S.5.HOT)					
3S.05.60620	Drill Shafts (Barrier): W. Ph. (3S.5.HOT)	27	24-Jul-13	04-Sep-13	19																	◆ Drill Shafts (Barrier): W. Ph. (3S.5.HOT)					
3S.05.60612	Drill Shafts: W. Ph (3S.5.HOT)	6	05-Sep-13	13-Sep-13	19																	◆ Drill Shafts: W. Ph (3S.5.HOT)					
3S.05.60628	Install Poles/Gantry Legs & Associated Equip W. Ph. (3S.5.HOT)	21	16-Sep-13	17-Oct-13	19																	◆ Install Poles/Gantry Legs & Associated Equip W. Ph. (3S.5.HOT)					
East Phase																											
Maintenance of Traffic																					◆ Reroute Traffic to West Side (3S.5.HOT)						
3S.05.63130	Reroute Traffic to West Side (3S.5.HOT)	4	24-Dec-13	31-Dec-13	2																						
3S.05.65213	Temporary Barrier: For HOT East Phase (3S.5.HOT)	3	02-Jan-14	06-Jan-14	37																	◆ Temporary Barrier: For HOT East Phase (3S.5.HOT)					
3S.05.63430	Roadway Ready for Traffic: E. Ph. (3S.5.HOT)	0		24-Apr-14	23																◆ Roadway Ready for Traffic: E. Ph. (3S.5.HOT)						
3S.05.75552	Temporary Barrier: Final Removal (3S.5.HOT)	3	25-Apr-14	29-Apr-14	23																◆ Temporary Barrier: Final Removal (3S.5.HOT)						
Drainage																					◆ Drainage: E. Ph. (3S.5.HOT)						
3S.05.63400	Drainage: E. Ph. (3S.5.HOT)	5	14-Mar-14	20-Mar-14	23																						
Roadway																					◆ Demo Barrier: E. Ph. (3S.5.HOT)						
3S.05.65423	Demo Barrier: E. Ph. (3S.5.HOT)	3	07-Jan-14	09-Jan-14	37																						
3S.05.75572	Permanent Barrier: E. Ph. (3S.5.HOT)	8	14-Mar-14	25-Mar-14	43																	◆ Permanent Barrier: E. Ph. (3S.5.HOT)					
1.01.65292	Guardrail: E. Ph. (3S.5.HOT)	1	22-Apr-14	22-Apr-14	25																	◆ Guardrail: E. Ph. (3S.5.HOT)					
Lighting																					◆ Roadway Lighting: E. Ph. (3S.5.HOT)						
3S.05.63420	Roadway Lighting: E. Ph. (3S.5.HOT)	3	22-Apr-14																								

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015							
						M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A		
3S.00.70920	Design Utility: T/TG Telephone (Parallel) @ St.1086+00 (3S.5.HOT) - VRZ-6	40	31-Jul-12	25-Sep-12	160																										
3S.00.70150	PIP Utility Complete: Telephone @ St.1055+25 (3S.5.HOT) - ATT-2	0		06-Aug-12	250		◆	PIP Utility Complete: Telephone @ St.1055+25 (3S.5.HOT) - ATT-2																							
3S.00.70660	Construct Utility: Telephone @ St.1055+10 (3S.5.HOT) - ATT-1	40	19-Sep-12	21-Nov-12	381																										
3S.00.70630	Construct Utility: OH X-ing @ St.967+45 (3S.5.HOT) - DOMD-16	40	27-Sep-12	03-Dec-12	178																										
3S.00.70940	Construct Utility: T/TG Telephone (Parallel) @ St.1086+00 (3S.5.HOT) - VRZ-6	40	18-Oct-12	21-Dec-12	144																										
3S.00.70140	Relocation of utility Complete: Telephone @ St.1055+10 (3S.5.HOT) - ATT-1	0		21-Nov-12	381		◆	Relocation of utility Complete: Telephone @ St.1055+10 (3S.5.HOT) - ATT-1																							
3S.00.70130	Relocation of utility Complete: OH X-ing @ St.967+45 (3S.5.HOT) - DOMD-16	0		03-Dec-12	178		◆	Relocation of utility Complete: OH X-ing @ St.967+45 (3S.5.HOT) - DOMD-16																							
3S.00.70880	PIP Utility: 36" Gas Line + 42" Steel Casing @ 1033+75 (3S.4.HOT) - DTI-2	5	03-Apr-13	09-Apr-13	82																										
3S.00.70900	PIP Utility: 30" Gas Line + 36" Steel Casing @ 1033+80 (3S.4.HOT) - WGL-6	5	03-Apr-13	09-Apr-13	82																										
3S.00.70890	PIP utility Complete: 36" Gas Line + 42" Steel Casing @ 1033+75 (3S.4.H...	0		09-Apr-13	82		◆	PIP utility Complete: 36" Gas Line + 42" Steel Casing @ 1033+75 (3S.4.HOT) - DTI-2																							
3S.00.70910	PIP utility Complete: 30" Gas Line + 36" Steel Casing @ 1033+80 (3S.4.H...	0		09-Apr-13	82		◆	PIP utility Complete: 30" Gas Line + 36" Steel Casing @ 1033+80 (3S.4.HOT) - WGL-6																							
3S.00.70950	PIP Utility: Sanitary Sewer @ 1117+15 (3S.4.HOT) - DPWES-4	5	22-Nov-13	03-Dec-13	114																										
3S.00.70960	PIP utility Complete: Sanitary Sewer @ 1117+15 (3S.4.HOT) - DPWES-4	0		03-Dec-13	114		◆	PIP utility Complete: Sanitary Sewer @ 1117+15 (3S.4.HOT) - DPW																							
3S.00.70680	PIP Utility: Gas -8" HDPE + 10" Steel Casingg @ St.1055.55 (3S.5.HOT) - L...	5	28-Jan-14	04-Feb-14	114																										
3S.00.70820	PIP Utility: 10" FM in Casing @ St.1048+05(3S.5.HOT) - DPWES-2	5	28-Jan-14	04-Feb-14	114																										
3S.00.70160	PIP Utility Complete: Gas -8" HDPE + 10" Steel Casingg @ St.1055.55 (3S....	0		04-Feb-14	114		◆	PIP Utility Complete: Gas -8" HDPE + 10" Steel Casingg @																							
3S.00.70850	PIP utility Complete: 10" FM in Casing @ St.1048+05(3S.5.HOT) - DPWES-2	0		04-Feb-14	114		◆	PIP utility Complete: 10" FM in Casing @ St.1048+05(3S.5.HOT)																							
Ramp RISS/RHIS to Richmond Hwy																															
High Occupancy Toll Lanes																															
West Phase																															
Environmental																															
3S.05.65112	Erosion Control Setup (RpRISS)	3	02-Apr-13	04-Apr-13	116																										
3S.05.53240	Roadway Ready for Traffic (RpRISS)	0		23-May-13	133																										
Earthwork																															
3S.05.53180	Clearing, Grubbing & Topsoil Stripping (RpRISS)	15	02-Apr-13	23-Apr-13	104																										
3S.05.53190	Earthwork (RpRISS)	10	25-Apr-13	08-May-13	104																										
Drainage																															
3S.05.53200	Drainage (RpRISS)	3	09-May-13	13-May-13	104																										
Roadway																															
3S.05.53210	Subbase (RpRISS)	1	14-May-13	14-May-13	104																										
3S.05.53220	Paving (RpRISS)	2	16-May-13	17-May-13	104																										
3S.05.53230	Permanent Barrier (RpRISS)	4	20-May-13	23-May-13	133																										
3S.05.75592	Permanent Striping: E. Ph. (RpRISS)	1	20-May-13	20-May-13	136																										
Ramp RIHN from Richmond Hwy to HOT Lanes																															
High Occupancy Toll Lanes																															
Maintenance of Traffic																															

The legend consists of two rows of icons. The top row shows a blue horizontal bar with a red segment at the right end, labeled "Remaining Level of Effort"; a red horizontal bar with a red segment at the right end, labeled "Critical Remaining Work"; and a green horizontal bar with a red segment at the right end, labeled "Remaining Work". The bottom row shows a diamond marker labeled "Milestone" and a black diamond marker labeled "Milestone".

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

	Revision	Checked	Approved
2	Baseline Schedule	cjc	jh

The legend consists of four entries. The first entry shows a blue horizontal bar with a red segment at its right end, labeled "Remaining Level of Effort". The second entry shows a red horizontal bar with a red segment at its right end, labeled "Critical Remaining Work". The third entry shows a green horizontal bar with a red segment at its right end, labeled "Remaining Work". The fourth entry shows two black diamond shapes, each with a red segment at its right end, labeled "Milestone".

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

	Revision	Checked	Approved
12	Baseline Schedule	cjc	jh

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015						
						J	M	A	Jul	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J	F	M	A	
3S.07.60730	Service Panel Released to Trans Urban (3S.7.HOT)	0		25-Apr-13	266									◆	Service Panel Released to Trans	Urban (3S.7.HOT)														
3S.07.63416	Install Cross Bores/Connect Duct Sys To & Complete Shaft Fdns. (3S.7.HOT)	32	18-Jun-13	06-Aug-13	196																									
3S.07.63426	Pull & Term Wire & Cable (3S.7.HOT)	20	31-Dec-13	03-Feb-14	88																									
3S.07.63424	Install Gantry Cross Member w/Associated Equip & Signs (3S.7.HOT)	6	14-Jan-14	24-Jan-14	88																									
3S.07.65793	Instal Access Gates (3S.7.HOT)	5	04-Feb-14	10-Feb-14	78																									
3S.07.63428	Construction Testing (3S.7.HOT)	10	11-Feb-14	27-Feb-14	78																									
3S.07.63430	Tolling/ITS/OH Signs Released to Trans Urban (3S.7.HOT)	0		27-Feb-14	78																									
Landscaping																														
3S.07.65783	Topsoil Placement & Landscaping (3S.7.HOT)	10	23-Jan-14	06-Feb-14	203																									
West Phase																														
Maintenance of Traffic																														
3S.07.63160	Reroute Traffic to East Side (3S.7.HOT)	4	14-Mar-13	19-Mar-13	28																									
3S.07.65243	Temporary Barrier: For HOT West Phase * (3S.7.HOT)	8	20-Mar-13	01-Apr-13	28																									
3S.07.63550	Roadway Ready for Traffic: W. Ph. (3S.7.HOT)	0		20-Sep-13	38																									
Drainage																														
3S.07.63520	Drainage: W. Ph. (3S.7.HOT)	5	10-Jun-13	17-Jun-13	92																									
Roadway																														
3S.07.65753	Demo Barrier: W. Ph. (3S.7.HOT)	3	11-Apr-13	15-Apr-13	19																									
3S.07.65273	Permanent Barrier: W. Ph. (3S.7.HOT)	20	10-Jun-13	10-Jul-13	84																									
1.01.65322	Guardrail: W. Ph. (3S.7.HOT)	4	17-Sep-13	20-Sep-13	38																									
Lighting																														
3S.07.63540	Roadway Lighting: W. Ph. (3S.7.HOT)	3	17-Sep-13	19-Sep-13	39																									
Traffic & Tolling Management Systems																														
3S.07.63414	Drill Shafts (Barrier): W. Ph. (3S.7.HOT)	35	16-Apr-13	07-Jun-13	19																									
3S.07.63406	Drill Shafts: W. Ph. (3S.7.HOT)	2	10-Jun-13	11-Jun-13	19																									
3S.07.63422	Install Poles/Gantry Legs & Associated Equip W. Ph. (3S.7.HOT)	5	09-Sep-13	16-Sep-13	38																									
East Phase																														
Maintenance of Traffic																														
3S.07.63170	Reroute Traffic to West Side (3S.7.HOT)	4	23-Oct-13	28-Oct-13	19																									
3S.07.65253	Temporary Barrier: For HOT East Phase (3S.7.HOT)	7	29-Oct-13	07-Nov-13	19																									
3S.07.63590	Roadway Ready for Traffic: E. Ph. (3S.7.HOT)	0		22-Jan-14	78																									
3S.07.65263	Temporary Barrier: Final Removal (3S.7.HOT)	7	23-Jan-14	03-Feb-14	78																									
Drainage																														
3S.07.63560	Drainage: E. Ph. (3S.7.HOT)	5	03-Jan-14	09-Jan-14	55																									
Roadway																														
3S.07.65763	Demo Barrier: E. Ph. (3S.7.HOT)	3	08-Nov-13	14-Nov-13	19																									
3S.07.65283	Permanent Barrier: E. Ph. (3S.7.HOT)	11	03-Jan-14	22-Jan-14	78																									
1.01.65332	Guardrail: E. Ph. (3S.7.HOT)	2	14-Jan-14	16-Jan-14	80																									
Lighting																														
3S.07.63580	Roadway Lighting: E. Ph. (3S.7.HOT)	3	14-Jan-14	21-Jan-14	79																									
Traffic & Tolling Management Systems																														
3S.07.63418	Drill Shafts (Barrier): E. Ph. (3S.7.HOT)	28	15-Nov-13	02-Jan-14	19																									
3S.07.63420	Install Poles/Gantry Legs & Associated Equip E. Ph. (3S.7.HOT)	7	03-Jan-14	13-Jan-14	79																									
No Lane Phase																														
Utility Relocations																														
3S.00.70730	PIP Utility: OH X-ing @ St.1147+90 (3S.7.HOT)	5	31-Jul-12</td																											

The legend consists of four entries. The first entry shows a blue bar segment followed by the text "Remaining Level of Effort". The second entry shows a red bar segment with a gap followed by the text "Critical Remaining Work". The third entry shows a green bar segment followed by the text "Remaining Work". The fourth entry shows a black diamond symbol followed by the text "Milestone".

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

Revision	Checked	Approved
chedule	cjc	jh

Accotink Crk to Segment Limits

No Lane Phase


The legend consists of four entries. The first entry shows a blue bar icon followed by the text "Remaining Level of Effort". The second entry shows a red double-bar icon followed by the text "Critical Remaining Work". The third entry shows a green double-bar icon followed by the text "Remaining Work". The fourth entry shows a black diamond icon followed by the text "Milestone".

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

	Revision	Checked	Approved
10	Review - Substantive	✓	✓

12	Baseline Schedule	cjc	jh
----	-------------------	-----	----

I-95 HOT Lanes				Baseline Schedule										11-Jul-12 12:56													
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012					2013					2014					2015						
						S	O	C	T	N	D	J	F	M	A	M	J	Jul	A	S	O	C	N	D	J	F	M
	Utility Relocations																										
3N.00.70820	VDOT Review Utility Design: 8" DIP + 20" Casing @ St.1372+25 (3N.1.HOT)	21	29-Aug-12	18-Sep-12	107																						
	HOT Lanes Accotink Crk to Bridge 32																										
	GP Northbound																										
	Roadway																										
3N.01.68273	Demo Barrier: GP NB (3N.1.HOT)	3	14-Dec-12	18-Dec-12	240																						
	Traffic & Tolling Management Systems																										
3N.01.63441	Drill Shafts GP NB (3N.1.HOT)	10	14-Dec-12	31-Dec-12	233																						
3N.01.60800	Install Service Panel & Emergency Generator @ St.1409,1295,1226: GP N...	5	14-Dec-12	20-Dec-12	337																						
3N.01.63471	Drill Shaft (Barrier): GP NB (3N.1.HOT)	22	02-Jan-13	06-Feb-13	233																						
3N.01.63466	Install Poles/Gantry & Associated Equip: GP NB (3N.1.HOT)	12	13-May-13	31-May-13	173																						
	GP Southbound																										
	Roadway																										
3N.01.68283	Demo Barrier: GP SB (3N.1.HOT)	3	19-Sep-13	23-Sep-13	108																						
	Noise Walls																										
3N.01.60010	Procure Panels (SWP17)	63	04-Dec-13	07-Mar-14	134																						
3N.01.63832	Sound Wall: Place Temp Barrier & Clear (SWP17)	9	10-Mar-14	21-Mar-14	121																						
3N.01.60000	Sound Wall: Install Posts (SWP17)	45	24-Mar-14	02-Jun-14	121																						
3N.01.63842	Sound Wall: Install Panels (SWP17)	19	09-May-14	09-Jun-14	121																						
3N.01.63852	Sound Wall: Final Grading & Cleanup (SWP17)	5	10-Jun-14	17-Jun-14	121																						
	Traffic & Tolling Management Systems																										
3N.01.63444	Drill Shafts GP SB (3N.1.HOT)	6	19-Sep-13	27-Sep-13	105																						
3N.01.60801	Install Service Panel & Emergency Generator @ St.1233&1189: GP SB (3N...	5	19-Sep-13	26-Sep-13	149																						
3N.01.63482	Drill Shafts (Barrier): GP SB (3N.1.HOT)	21	30-Sep-13	31-Oct-13	105																						
3N.01.63464	Install Poles/Gantry & Associated Equip: GP SB (3N.1.HOT)	27	01-Nov-13	17-Dec-13	105																						
	High Occupancy Toll Lanes																										
	Maintenance of Traffic																										
3N.01.63682	Roadway Ready for Mill & Overlay (3N.1.HOT)	0		20-May-14	0																						
	Roadway																										
3N.01.63610	Mill & Overlay (3N.1.HOT)	30	03-Sep-14	20-Oct-14	0																						
3N.01.75702	Permanent Striping (3N.1.HOT)	2	21-Oct-14	22-Oct-14	41																						
	Traffic & Tolling Management Systems																										
3N.01.63436	Install Ductbank (3N.1.HOT)	35	28-Sep-12	26-Nov-12	57																						
3N.01.64812	Pull & Term Wire & Cable: Fiber Optics for HOT (3N.1.HOT)	60	08-Jan-13	15-Apr-13	115																						
3N.01.60811	Pull & Term Wires - Service Panel to Tech Shelter (3N.1.HOT)	20	27-Sep-13	28-Oct-13	149																						
3N.01.63448	Install Cross Bores/Connect Duct Sys To & Complete Shaft Fdns. (3N.1.HOT)	22	27-Sep-13	31-Oct-13	89																						
3N.01.60813	Tech Shelter Released to Trans Urban (3N.1.HOT)	0		28-Oct-13	149																						
3N.01.63458	Pull & Term Wire & Cable (3N.1.HOT)	60	19-Feb-14	21-May-14	14																						
3N.01.63456	Install Gantry Cross Member w/Associated Equip & Signs (3N.1.HOT)	45	06-Mar-14	13-May-14	14																						
3N.01.75792	Instal Access Gates (3N.1.HOT)	20	21-May-14	20-Jun-14	0																						
3N.01.63461	Construction Testing (3N.1.HOT)	10	16-Jun-14	30-Jun-14	0																						
3N.01.63462	Tolling/ITS/OH Signs Released to Trans Urban (3N.1.HOT)	0		30-Jun-14	0																						
	Landscaping																										
3N.01.75782	Topsoil Placement & Landscaping (3N.1.HOT)	25	21-Oct-13	02-Dec-13	243																						
	West Phase																										
	Maintenance of Traffic																										
3N.01.63180	Reroute Traffic to East Side (3N.1.HOT)	5	31-Jul-12	06-Aug-12	80																						
3N.01.65263	Temporary Barrier: For HOT West Phase * (3N.1.HOT)	10	07-Aug-12	21-Aug-12	80																						
3N.01.63630	Roadway Ready for Traffic: W. Ph. (3N.1.HOT)	0		30-Aug-13	0																						
	Earthwork																										
 Remaining Work  Critical Remaining Work <img alt="Legend for Milestone: Diamond marker" data-bbox="																											

The legend consists of four entries. The first entry shows a blue horizontal bar with a red segment at its right end, labeled "Remaining Level of Effort". The second entry shows a red horizontal bar with a red segment at its right end, labeled "Critical Remaining Work". The third entry shows a green horizontal bar with a red segment at its right end, labeled "Remaining Work". The fourth entry shows two black diamond shapes, each with a red segment at its right end, labeled "Milestone".

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

Revision	Checked	Approved
chedule	cjc	jh

The legend consists of four entries: 'Remaining Level of Effort' represented by a blue horizontal bar; 'Critical Remaining Work' represented by a red horizontal bar with a gap; 'Remaining Work' represented by a green horizontal bar with a gap; and 'Milestone' represented by a black diamond symbol.

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

Revision	Checked	Approved
Baseline Schedule	cjc	jh

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015						
		Duration	Start	Finish	Total Float	J	F	M	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	Oct	N	D	Jan	F	M
3N.01.76872	Record Certificate: Parcel 17	45	23-Jan-13	27-Mar-13	275																									
3N.01.76982	Record Certificate: Parcel 18	45	23-Jan-13	27-Mar-13	275																									
3N.01.77312	Record Certificate: Parcel 21	45	23-Jan-13	27-Mar-13	288																									
3N.01.75812	Acquire ROW: Parcel 17	0		27-Mar-13	275																									
3N.01.75822	Acquire ROW: Parcel 01	0		27-Mar-13	288																									
3N.01.75842	Acquire ROW: Parcel 12	0		27-Mar-13	275																									
3N.01.75872	Acquire ROW: Parcel 21	0		27-Mar-13	288																									
3N.01.75862	Acquire ROW: Parcel 16	0		27-Mar-13	275																									
3N.01.75802	Acquire ROW: Parcel 02	0		25-Apr-13	254																									
3N.01.75982	Acquire ROW: Parcel 18	0		25-Apr-13	254																									
Bridge Ramp FXEH over SB Lanes (B49A)																														
GP Southbound																														
Maintenance of Traffic																														
3N.01.51530	Bridge Ready for Traffic (B49a)	0		02-Oct-13	278																									
No Lane Phase																														
Bridges																														
3N.01.64712	Procurement Piling: Bridge Rp FXEH over I-95 SB Lanes (B49a)	75	16-Aug-12	29-Oct-12	9																									
3N.01.52840	Procurement Girders (Steel): Bridge Rp FXEH over I-95 SB Lanes (B49a)	150	11-Oct-12	09-Mar-13	72																									
3N.01.52800	Foundations: Piling - Abutment A (B49a)	4	30-Oct-12	05-Nov-12	6																									
3N.01.52810	Foundations: Piling - Abutment B (B49a)	5	06-Nov-12	13-Nov-12	6																									
3N.01.52820	Foundations: Drilled Shafts - Pier I (B49a)	6	15-Nov-12	26-Nov-12	6																									
3N.01.52830	Foundations: Drilled Shafts - Pier 2 (B49a)	10	27-Nov-12	11-Dec-12	6																									
3N.01.64832	Substructures: F&P Pier I - Footing (B49a)	10	27-Nov-12	11-Dec-12	8																									
3N.01.64822	Substructures: F&P Pier I - Column (B49a)	10	13-Dec-12	28-Dec-12	8																									
3N.01.64852	Substructures: F&P Pier 2 - Footing (B49a)	10	31-Dec-12	14-Jan-13	8																									
3N.01.64842	Substructures: F&P Pier 2 - Column (B49a)	10	15-Jan-13	01-Feb-13	8																									
3N.01.52890	Substructures: F&P Abutment A (B49a)	25	04-Feb-13	14-Mar-13	8																									
3N.01.52900	Substructures: F&P Abutment B (B49a)	25	15-Mar-13	22-Apr-13	8																									
3N.01.75542	Slope Paving (B49a)	10	23-Apr-13	07-May-13	8																									
3N.01.52910	Girder Installation: Span A (B49a)	5	08-May-13	14-May-13	8																									
3N.01.52870	Girder Installation: Span B (B49a)	3	16-May-13	20-May-13	8																									
3N.01.52920	Girder Installation: Span C (B49a)	5	21-May-13	28-May-13	8																									
3N.01.65392	Superstructure: SIP Forms (B49a)	10	30-May-13	13-Jun-13	8																									
3N.01.65402	Superstructure: Studs (B49a)	5	06-Jun-13	13-Jun-13	8																									
3N.01.65412	Superstructure: Overhang (B49a)	15	06-Jun-13	28-Jun-13	8																									
3N.01.65422	Superstructure: Rebar (B49a)	15	21-Jun-13	15-Jul-13	8				</td																					

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015						
						J	F	M	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	Oct	N	D	Jan	F	M
3N.01.53520	Roadway Ready for Traffic (RpFSEWH)	0		09-May-14	0																						◆	Roadway Ready for Traffic (RpFSEWH)		
Earthwork																														
3N.01.53470	Earthwork (RpFSEWH)	10	27-Sep-13	10-Oct-13	30																									
Drainage																														
3N.01.53480	Drainage (RpFSEWH)	3	11-Oct-13	17-Oct-13	114																									
Retaining Walls																														
3N.01.53210	Procure Panels: MSE* (RW1355-2)	32	27-Dec-12	13-Feb-13	78																									
3N.01.64592	Retaining Wall: Excavation MSE (RW1355-2)	4	23-Jan-13	28-Jan-13	71																									
3N.01.64602	Retaining Wall: Levelling Pad MSE (RW1355-2)	10	29-Jan-13	12-Feb-13	71																									
3N.01.64612	Retaining Wall: Panels & Backfill MSE (RW1355-2)	42	14-Feb-13	19-Apr-13	71																									
3N.01.64622	Retaining Wall: Moment Slab & Barrier MSE (RW1355-2)	17	22-Apr-13	16-May-13	71																									
3N.01.53200	Procure Panels: MSE* (RW1355-1)	36	17-Oct-13	10-Dec-13	0																									
3N.01.64552	Retaining Wall: Excavation MSE (RW1355-1)	4	15-Nov-13	20-Nov-13	0																									
3N.01.64562	Retaining Wall: Levelling Pad MSE (RW1355-1)	10	21-Nov-13	10-Dec-13	0																									
3N.01.64572	Retaining Wall: Panels & Backfill MSE (RW1355-1)	61	11-Dec-13	20-Mar-14	0																									
3N.01.64582	Retaining Wall: Moment Slab & Barrier MSE (RW1355-1)	22	21-Mar-14	23-Apr-14	0																									
Roadway																														
3N.01.53490	Subbase (RpFSEWH)	3	24-Apr-14	28-Apr-14	0																									
3N.01.53500	Paving (RpFSEWH)	5	29-Apr-14	06-May-14	0																									
3N.01.53510	Permanent Barrier (RpFSEWH)	3	07-May-14	09-May-14	0																									
3N.01.75772	Permanent Striping (RpFSEWH)	1	07-May-14	07-May-14	2																									
Bridge HOT Flyover I-95 NB Lanes (B48B)																														
High Occupancy Toll Lanes																														
Maintenance of Traffic																														
3N.01.64682	Bridge Ready for Traffic (B48B)	0		21-Sep-12	509																									
Bridges																														
3N.01.63982	Superstructure: Misc. Repairs (B48B)	15	30-Aug-12	21-Sep-12	401																									
Bridge Franconia Springfield Parkway over I-95 (B47)																														
No Lane Phase																														
Maintenance of Traffic																														
3N.01.63932	Reroute Traffic: Ph. I (B47)	2	11-Apr-13	12-Apr-13	269																									
3N.01.75642	Temporary Barrier: Ph. I (B47)	3	15-Apr-13	17-Apr-13	269																									
3N.01.63952	Reroute Traffic to Center of Bridge (B47)	2	30-Jul-13	01-Aug-13	269																									
3N.01.75652	Temporary Barrier: Ph. II (B47)	2	02-Aug-13	05-Aug-13	269																									
3N.01.53130	Bridge Ready for Traffic (B47)	0		07-Oct-13	275																									
Bridges																														
3N.01.53110	Superstructure: Deck Inlets (B47)	65	18-Apr-13	29-Jul-13	228																									
3N.01.63942	Superstructure: Median Island (B47)	35	18-Apr-13	11-Jun-13	258																									
3N.01.63962	Superstructure: Widen Deck (B47)	40	06-Aug-13	07-Oct-13	228																									
3N.01.63972	Superstructure: Rework Barrier (B47)	30	21-Aug-13	07-Oct-13	228																									
Franconia Springfield Parkway																														
Misc Road																														
Traffic & Tolling Management Systems																														
3N.01.63514	Drill Shafts Franconia Springfield Pkwy (3N.1.HOT)	10	08-Jul-13	22-Jul-13	157																									
3N.01.63601	Install Poles/Gantry & Associated Equip - Franconia Springfield Pkwy	8	23-Jul-13	02-Aug-13	188																									
No Lane Phase																														
Right of Way Acquisitions																														

I-95 HOT Lanes			Baseline Schedule										11-Jul-12 12:56																	
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015						
						M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A	
3N.01.77792	VDOT Approval of Appraisal: Parcel 15	5	16-Aug-12	22-Aug-12	244																									
3N.01.77802	Negotiation - First Contact: Parcel 15	7	23-Aug-12	31-Aug-12	244																									
3N.01.77812	Negotiation - Second Contact: Parcel 15	7	04-Sep-12	12-Sep-12	244																									
3N.01.77822	Negotiation - Third Contact: Parcel 15	7	13-Sep-12	21-Sep-12	244																									
3N.01.77832	Option Signed or Refusal: Parcel 15	24	24-Sep-12	26-Oct-12	244																									
3N.01.77842	Contact Leinholder: Parcel 15	10	29-Oct-12	09-Nov-12	244																									
3N.01.77852	Obtain Releases: Parcel 15	45	13-Nov-12	22-Jan-13	244																									
3N.01.77862	Record Certificate: Parcel 15	45	23-Jan-13	27-Mar-13	244																									
3N.01.75912	Acquire ROW: Parcel 15	0		27-Mar-13	244																									
Bridge (existing) Ramp OK-H over Keene Mill Rd (B43a)																														
High Occupancy Toll Lanes																														
Maintenance of Traffic																														
3N.01.64692	Bridge Ready for Traffic (B43a)	0		24-Oct-12	489																									
Bridges																														
3N.01.63992	Superstructure: Misc. Repairs (B43a)	20	24-Sep-12	24-Oct-12	401																									
Ramp FRHS SB/NB lanes to HOT lanes																														
High Occupancy Toll Lanes																														
East Phase																														
Maintenance of Traffic																														
3N.01.75662	Temporary Barrier (RpFRHS)	1	19-Sep-13	19-Sep-13	40																									
Earthwork																														
3N.01.63720	Earthwork: Toll Gantry @ St.20 (RpFRHS)	5	20-Sep-13	27-Sep-13	40																									
Retaining Walls																														
3N.01.53170	Procure Panels: Post & Panel (RW1380)	28	12-Aug-13	19-Sep-13	109																									
3N.01.40190	Retaining Wall Construction: Post & Panel (RW1380)	31	20-Sep-13	07-Nov-13	98																									
Roadway																														
3N.01.63730	Subbase: Toll Gantry @ St.20 (RpFRHS)	1	08-Nov-13	08-Nov-13	33																									
3N.01.63740	Concrete Pad: Toll Gantry @ St.20 (RpFRHS)	4	12-Nov-13	18-Nov-13	98																									
3N.01.63750	Paving Intermediate: Toll Gantry @ St.20 (RpFRHS)	2	17-Mar-14	18-Mar-14	34																									
1.01.65392	Guardrail (RpFRHS)	1	19-Mar-14	19-Mar-14	34																									
Traffic & Tolling Management Systems																														
3N.01.63443	Drill Shafts (RpFRHS)	6	08-Nov-13	19-Nov-13	109																									
3N.01.63770	Set Tech Shelter @ St.20 (RpFRHS)	5	19-Nov-13	25-Nov-13	98																									
3N.01.63772	Install Poles/Gantry & Associated Equip (RpFRHS)	12	20-Nov-13	11-Dec-13	109																									
No Lane Phase																														
Right of Way Acquisitions																														
3N.01.77872	Prepare Plats: Parcel 10	14	03-Jul-12	23-Jul-12	278																									
3N.01.77982	Prepare Plats: Parcel 13	14	03-Jul-12	23-Jul-12	278																									
3N.01.78092	Prepare Plats: Parcel 14	14	03-Jul-12	23-Jul-12	278																									
3N.01.77882	Appraisal: Parcel 10	12	24-Jul-12	08-Aug-12	278																									
3N.01.77992	Appraisal: Parcel 13	12	24-Jul-12	08-Aug-12	278																									
3N.01.78102	Appraisal: Parcel 14	12	24-Jul-12	08-Aug-12	278																									

The legend consists of four entries. The first entry shows a blue bar segment followed by the text "Remaining Level of Effort". The second entry shows a red bar segment with a gap followed by the text "Critical Remaining Work". The third entry shows a green bar segment followed by the text "Remaining Work". The fourth entry shows a black diamond symbol followed by the text "Milestone".

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

	Revision	Checked	Approved
12	Baseline Schedule	cjc	jh

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015				
						S	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	J	F	M	A	
3N.01.78022	Negotiation - First Contact: Parcel 13	7	23-Aug-12	31-Aug-12	278																										
3N.01.78132	Negotiation - First Contact: Parcel 14	7	23-Aug-12	31-Aug-12	278																										
3N.01.77922	Negotiation - Second Contact: Parcel 10	7	04-Sep-12	12-Sep-12	278																										
3N.01.78032	Negotiation - Second Contact: Parcel 13	7	04-Sep-12	12-Sep-12	278																										
3N.01.78142	Negotiation - Second Contact: Parcel 14	7	04-Sep-12	12-Sep-12	278																										
3N.01.77932	Negotiation - Third Contact: Parcel 10	7	13-Sep-12	21-Sep-12	278																										
3N.01.78042	Negotiation - Third Contact: Parcel 13	7	13-Sep-12	21-Sep-12	278																										
3N.01.78152	Negotiation - Third Contact: Parcel 14	7	13-Sep-12	21-Sep-12	278																										
3N.01.77942	Option Signed or Refusal: Parcel 10	24	24-Sep-12	26-Oct-12	278																										
3N.01.78052	Option Signed or Refusal: Parcel 13	24	24-Sep-12	26-Oct-12	278																										
3N.01.78162	Option Signed or Refusal: Parcel 14	24	24-Sep-12	26-Oct-12	278																										
3N.01.77952	Contact Leinholder: Parcel 10	10	29-Oct-12	09-Nov-12	278																										
3N.01.78062	Contact Leinholder: Parcel 13	10	29-Oct-12	09-Nov-12	278																										
3N.01.78172	Contact Leinholder: Parcel 14	10	29-Oct-12	09-Nov-12	278																										
3N.01.77962	Obtain Releases: Parcel 10	45	13-Nov-12	22-Jan-13	278																										
3N.01.78072	Obtain Releases: Parcel 13	45	13-Nov-12	22-Jan-13	278																										
3N.01.78182	Obtain Releases: Parcel 14	45	13-Nov-12	22-Jan-13	278																										
3N.01.77972	Record Certificate: Parcel 10	45	23-Jan-13	27-Mar-13	278																										
3N.01.78082	Record Certificate: Parcel 13	45	23-Jan-13	27-Mar-13	278																										
3N.01.78192	Record Certificate: Parcel 14	45	23-Jan-13	27-Mar-13	278																										
3N.01.75952	Acquire ROW: Parcel 14	0		27-Mar-13	278																										
3N.01.75942	Acquire ROW: Parcel 13	0		27-Mar-13	278																										
3N.01.75932	Acquire ROW: Parcel 10	0		27-Mar-13	278																										
Bridge HOT Lanes over Norfolk Southern RR (B32)																															
High Occupancy Toll Lanes																															
Maintenance of Traffic																															
3N.01.64702	Bridge Ready for Traffic (B32)	0		05-Nov-13	257																										
West Phase																															
Bridges																															
3N.01.64732	Superstructure: Misc. Repairs - West Ph. (B32)	15	17-Sep-12	09-Oct-12	160																										
East Phase																															
Bridges																															
3N.01.53140	Superstructure: Misc. Repairs - East Ph. (B32)	15	11-Oct-13	05-Nov-13	210																										
Segment 4 - N. of Springfield Interchange to North Project Limits (St.1440 to St.1559)																															
High Occupancy Toll Lanes																															
West Phase																															
Maintenance of Traffic																															
4.01.63815	Roadway Ready for Traffic: W. Ph. (Segment 4)	0		30-Jul-13	59																										


 Remaining Level of Effort  Critical Remaining Work
 Remaining Work ♦ ♦ Milestone

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

	Revision	Checked	Approved
12	Baseline Schedule	cjc	jh

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015			
						S	M	J	Jul	A	S	Oct	N	D	J	F	M	A	M	J	Jul	A	S	Oct	N	D	Jan	F	M	A
4.00.15370	VDOTComment Verification: Stage 2 Final (B29A)	7	30-May-13	05-Jun-13	378																									
4.00.15380	Final Comment Resolution: Stage 2 Final (B29A)	7	06-Jun-13	12-Jun-13	378																									
4.00.15390	AFC Bridge Design: Stage 2 Final (B29A)	0		12-Jun-13	258																									
Sta 1445+00 to Sta 1559+50 North Project Limits																														
No Lane Phase																														
Utility Relocations																														
4.00.70340	VDOT Review Utility Design: Cable TV @ St.1558+55 (4.1.HOT) - COM-14	21	29-Aug-12	18-Sep-12	174																									
4.00.70280	VDOT Review Utility Design: Cable OH X-ing @ St.1554+90 (4.1.HOT) - C...	21	13-Sep-12	03-Oct-12	463																									
4.00.70250	VDOT Review Utility Design: OH X-ing @ St.1554+80 (4.1.HOT) - DOMD-26	21	11-Oct-12	31-Oct-12	428																									
HOT Lanes Bridge 32 to St. 1537																														
GP Northbound																														
Noise Walls																														
4.01.60040	Procure Panels (SWP16)	90	10-Jan-13	20-May-13	135																									
4.01.60060	Procure Panels (SWP14)	74	25-Apr-13	08-Aug-13	135																									
4.01.64672	Sound Wall: Place Temp Barrier & Clear (SWP16)	8	21-May-13	03-Jun-13	121																									
4.01.60010	Sound Wall: Install Posts (SWP16)	48	04-Jun-13	16-Aug-13	121																									
4.01.64692	Sound Wall: Install Panels (SWP16)	33	05-Jul-13	23-Aug-13	156																									
4.01.64752	Sound Wall: Place Temp Barrier & Clear - St.1557to1576 (SWP14)	5	09-Aug-13	16-Aug-13	121																									
4.01.60030	Sound Wall: Install Posts - St.1557to1576 (SWP14)	27	19-Aug-13	30-Sep-13	121																									
4.01.64702	Sound Wall: Final Grading & Cleanup (SWP16)	5	26-Aug-13	03-Sep-13	156																									
4.01.64772	Sound Wall: Install Panels - St.1557to1576 (SWP14)	11	20-Sep-13	07-Oct-13	122																									
4.01.64782	Sound Wall: Final Grading & Cleanup - St.1557to1576 (SWP14)	5	08-Oct-13	15-Oct-13	122																									
4.01.64812	Sound Wall: Install Posts - On RW 1556 & 1535-3 (SWP14)	24	14-Nov-13	24-Dec-13	76																									
4.01.64822	Sound Wall: Install Panels - On RW 1556 & 1535-3 (SWP14)	11	16-Dec-13	02-Jan-14	76																									
4.01.64862	Sound Wall: Install Posts - On RW 1535-2 (SWP14)	5	16-Jan-14	24-Jan-14	58																									
4.01.64872	Sound Wall: Install Panels - On RW 1535-2 (SWP14)	2	31-Jan-14	03-Feb-14	58																									
4.01.64912	Sound Wall: Install Posts - On Br 29A (SWP14)	10	02-May-14	16-May-14	138																									
4.01.64922	Sound Wall: Install Panels - On Br 29A (SWP14)	2	19-May-14	20-May-14	138																									
Traffic & Tolling Management Systems																														
4.01.60784	Install Service Panel & Emergency Generator @ St.1529&1469: GP NB (4.1...	5	14-Dec-12	20-Dec-12	327																									
4.01.60796	Drill Shafts GP NB (4.1.HOT)	12	17-Oct-13	04-Nov-13	129																									
4.01.60809	Install Poles/Gantry & Associated Equip: GP NB (4.1.HOT)	6	05-Nov-13	14-Nov-13	129																									
GP Southbound																														
Environmental																														
4.01.65173	Erosion Control Setup: SWM Pond 4-1 (4.1.HOT)	3	19-Oct-12	23-Oct-12	103																									
Earthwork																														
4.01.64332	Clearing, Grubbing & Topsoil Stripping: SWM Pond 4-1 (4.1.HOT)	5	19-Oct-12	25-Oct-12	101																									



Remaining Level of Effort Critical Remaining Work
 Remaining Work Milestone

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

Date	Revision	Checked	Approved
11-Jul-12	Baseline Schedule	cjc	jh

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56											
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012						2013						2014						2015			
		Duration	Start	Finish								J	F	M	A	M	J	J	F	M	A	M	J	Jan	F	M	A
4.01.63750	Roadway Ready for Traffic: E. Ph. (4.1.HOT)	0		30-Jan-14	60																		◆ Roadway Ready for Traffic: E. Ph. (4.1.HOT)				
4.01.75723	Temporary Barrier: Final Removal (4.1.HOT)	5	06-May-14	12-May-14	0																		■ Temporary Barrier: Final Removal (4.1.HOT)				
Earthwork																											
4.01.63670	Earthwork: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)	4	13-Aug-13	19-Aug-13	59																		■ Earthwork: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)				
Drainage																											
4.01.63720	Drainage: E. Ph. (4.1.HOT)	5	18-Oct-13	24-Oct-13	60																		■ Drainage: E. Ph. (4.1.HOT)				
Roadway																											
4.01.65343	Demo Barrier: E. Ph. (4.1.HOT)	3	13-Aug-13	16-Aug-13	60																		■ Demo Barrier: E. Ph. (4.1.HOT)				
4.01.63685	Subbase: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)	2	20-Aug-13	21-Aug-13	59																		■ Subbase: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)				
4.01.63695	Concrete Pad: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)	4	22-Aug-13	27-Aug-13	141																		■ Concrete Pad: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)				
4.01.63705	Paving Intermediate: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)	2	06-Sep-13	09-Sep-13	76																		■ Paving Intermediate: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)				
4.01.63715	Permanent Barrier: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)	4	10-Sep-13	16-Sep-13	141																		■ Permanent Barrier: E. Ph. - Toll Gantry @ St.1531 (4.1.HOT)				
4.01.75743	Permanent Barrier: E. Ph. (4.1.HOT)	13	18-Oct-13	06-Nov-13	108																		■ Permanent Barrier: E. Ph. (4.1.HOT)				
1.01.65412	Guardrail: E. Ph. (4.1.HOT)	2	13-Jan-14	14-Jan-14	68																		■ Guardrail: E. Ph. (4.1.HOT)				
Lighting																											
4.01.63740	Roadway Lighting: E. Ph. (4.1.HOT)	10	13-Jan-14	30-Jan-14	60																		■ Roadway Lighting: E. Ph. (4.1.HOT)				
Traffic & Tolling Management Systems																											
4.01.60802	Drill Shafts (Barrier): E. Ph. (4.1.HOT)	38	19-Aug-13	17-Oct-13	60																		■ Drill Shafts (Barrier): E. Ph. (4.1.HOT)				
4.01.60785	Set Tech Shelter @ St.1531 (4.1.HOT)	5	29-Aug-13	05-Sep-13	141																		■ Set Tech Shelter @ St.1531 (4.1.HOT)				
4.01.60795	Drill Shafts: E. Ph. (4.1.HOT)	24	25-Oct-13	06-Dec-13	60																		■ Drill Shafts: E. Ph. (4.1.HOT)				
4.01.60804	Install Poles/Gantry Legs & Assocaited Equip E. Ph. (4.1.HOT)	22	09-Dec-13	10-Jan-14	60																		■ Install Poles/Gantry Legs & Assocaited Equip E. Ph. (4.1.HOT)				
No Lane Phase																											
Utility Relocations																											
4.00.70270	Design Utility: Cable OH X-ing @ St.1554+90 (4.1.HOT) - COM-13	50	03-Jul-12	12-Sep-12	315																		■ Design Utility: Cable OH X-ing @ St.1554+90 (4.1.HOT) - COM-13				
4.00.70330	Design Utility: Cable TV @ St.1558+55 (4.1.HOT) - COM-14	40	03-Jul-12	28-Aug-12	114																		■ Design Utility: Cable TV @ St.1558+55 (4.1.HOT) - COM-14				
4.00.70160	PIP Utility: Underground crossing @ St.1483+80 (4.1.HOT) - DOMD-24	5	31-Jul-12	06-Aug-12	208																		■ PIP Utility: Underground crossing @ St.1483+80 (4.1.HOT) - DOMD-24				
4.00.70240	Design Utility: OH X-ing @ St.1554+80 (4.1.HOT) - DOMD-26	50	31-Jul-12	10-Oct-12	291																		■ Design Utility: OH X-ing @ St.1554+80 (4.1.HOT) - DOMD-26				
4.00.70130	PIP Utility: Cable TV @ St.1472+40 (4.1.HOT) - COM-12	5	20-Aug-12	24-Aug-12	112																		■ PIP Utility: Cable TV @ St.1472+40 (4.1.HOT) - COM-12				
4.00.70190	PIP Utility: Underground crossing @ St.1483+90 (4.1.HOT) - DOMD-25	5	20-Aug-12	24-Aug-12	112																		■ PIP Utility: Underground crossing @ St.1483+90 (4.1.HOT) - DOMD-25				
4.00.70010	PIP utility Complete: Cable TV @ St.1472+40 (4.1.HOT) - COM-12	0		24-Aug-12	112																	◆ PIP utility Complete: Cable TV @ St.1472+40 (4.1.HOT) - COM-12					
4.00.70030	PIP utility Complete: Underground crossing @ St.1483+90 (4.1.HOT) - DOMD-25	0		24-Aug-12	112																	◆ PIP utility Complete: Underground crossing @ St.1483+90 (4.1.HOT) - DOMD-25					
4.00.70350	Construct Utility: Cable TV @ St.1558+55 (4.1.HOT) - COM-14	35	19-Sep-12	13-Nov-12	104																		■ Construct Utility: Cable TV @ St.1558+55 (4.1.HOT) - COM-14				
4.00.70290	Construct Utility: Cable OH X-ing @ St.1554+90 (4.1.HOT) - COM-13	40	04-Oct-12	10-Dec-12	283																		■ Construct Utility: Cable OH X-ing @ St.1554+90 (4.1.HOT) - COM-13				
4.00.70260	Construct Utility: OH X-ing @ St.1554+80 (4.1.HOT) - DOMD-26																										

I-95 HOT Lanes				Baseline Schedule												11-Jul-12 12:56															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012							2013							2014							2015				
						S	M	J	Jul	A	S	O	Oct	N	D	J	F	M	A	M	J	Jul	A	S	O	Oct	N	D	Jan	F	M
4.01.75803	Instal Access Gates (RpTHN)	5	01-May-14	07-May-14	23																								Instal Access Gates (RpTHN)		
	Landscaping																														
4.01.75783	Topsoil Placement & Landscaping (RpTHN)	20	01-Apr-13	30-Apr-13	228																								Topsoil Placement & Landscaping (RpTHN)		
Bridge Ramp THN over I-395 NB Lanes & Rp F (B29A)																															
	No Lane Phase																														
	Maintenance of Traffic																														
4.01.53150	Bridge Ready for Traffic (B29a)	0		23-May-14	135																								◆ Bridge Ready for Traffic (B29a)		
	Bridges																														
4.01.65162	Procurement Piling: Bridge Rp THN over I-395 NB Lanes (B29a)	75	29-Sep-12	12-Dec-12	8																								Procurement Piling: Bridge Rp THN over I-395 NB Lanes (B29a)		
4.01.53210	Procurement Girders (Steel): Bridge Rp THN over I-395 NB Lanes (B29a)	150	16-Nov-12	14-Apr-13	393																								Procurement Girders (Steel): Bridge Rp THN over I-395 NB Lanes (B29a)		
4.01.65152	Procurement Girders (Concrete): Bridge Rp THN over I-395 NB Lanes (B29a)	120	16-Nov-12	15-Mar-13	439																								Procurement Girders (Concrete): Bridge Rp THN over I-395 NB Lanes (B29a)		
4.01.53170	Foundations: Piling - Abutment A (B29a)	5	13-Dec-12	19-Dec-12	6																								Foundations: Piling - Abutment A (B29a)		
4.01.53180	Foundations: Piling - Abutment B (B29a)	5	20-Dec-12	28-Dec-12	6																								Foundations: Piling - Abutment B (B29a)		
4.01.53190	Foundations: Piling - Bent 1 (B29a)	4	31-Dec-12	04-Jan-13	6																								Foundations: Piling - Bent 1 (B29a)		
4.01.53220	Substructures: F&P Bent 1 (B29a)	10	07-Jan-13	23-Jan-13	41																								Substructures: F&P Bent 1 (B29a)		
4.01.53200	Foundations: Piling - Bent 2 (B29a)	4	07-Jan-13	10-Jan-13	6																								Foundations: Piling - Bent 2 (B29a)		
4.01.64962	Foundations: Piling - Pier 3 (B29a)	4	11-Jan-13	17-Jan-13	6																								Foundations: Piling - Pier 3 (B29a)		
4.01.64972	Foundations: Piling - Pier 4 (B29a)	5	22-Jan-13	28-Jan-13	6																								Foundations: Piling - Pier 4 (B29a)		
4.01.53230	Substructures: F&P Bent 2 (B29a)	10	24-Jan-13	07-Feb-13	41																								Substructures: F&P Bent 2 (B29a)		
4.01.64982	Foundations: Piling - Pier 5 (B29a)	5	29-Jan-13	05-Feb-13	6																								Foundations: Piling - Pier 5 (B29a)		
4.01.65002	Foundations: Piling - Pier 7 (B29a)	5	06-Feb-13	12-Feb-13	6																								Foundations: Piling - Pier 7 (B29a)		
4.01.75693	Substructures: F&P Pier 3 - Footing (B29a)	5	08-Feb-13	15-Feb-13	41																								Substructures: F&P Pier 3 - Footing (B29a)		
4.01.65012	Foundations: Piling - Bent 8 (B29a)	4	14-Feb-13	20-Feb-13	6																								Foundations: Piling - Bent 8 (B29a)		
4.01.75703	Substructures: F&P Pier 3 - Column (B29a)	5	19-Feb-13	25-Feb-13	41																								Substructures: F&P Pier 3 - Column (B29a)		
4.01.64992	Foundations: Drilled Shafts - Pier 6 (B29a)	18	21-Feb-13	20-Mar-13	6																								Foundations: Drilled Shafts - Pier 6 (B29a)		
4.01.75713	Substructures: F&P Pier 3 - Cap (B29a)	15	26-Feb-13	20-Mar-13	41																								Substructures: F&P Pier 3 - Cap (B29a)		
4.01.65192	Substructures: F&P Pier 4 - Footing (B29a)	5	21-Mar-13	28-Mar-13	41																								Substructures: F&P Pier 4 - Footing (B29a)		
4.01.65182	Substructures: F&P Pier 4 - Column (B29a)	5	29-Mar-13	04-Apr-13	41																								Substructures: F&P Pier 4 - Column (B29a)		
4.01.65032	Substructures: F&P Pier 4 - Cap (B29a)	11	05-Apr-13	22-Apr-13	41																								Substructures: F&P Pier 4 - Cap (B29a)		
4.01.65212	Substructures: F&P Pier 5 - Footing (B29a)	5	23-Apr-13	30-Apr-13	41																								Substructures: F&P Pier 5 - Footing (B29a)		
4.01.65202	Substructures: F&P Pier 5 - Column (B29a)	5	01-May-13	07-May-13	41																								Substructures: F&P Pier 5 - Column (B29a)		
4.01.65042	Substructures: F&P Pier 5 - Cap (B29a)	11	08-May-13	23-May-13	41																								Substructures: F&P Pier 5 - Cap (B29a)		
4.01.65232	Substructures: F&P Pier 7 - Footing (B29a)	5	24-May-13	03-Jun-13	41																								Substructures: F&P Pier 7 - Footing (B29a)		
4.01.65222	Substructures: F&P Pier 7 - Column (B29a)	5	04-Jun-13	10-Jun-13	41																								Substructures: F&P Pier 7 - Column (B29a)		
4.01.65062	Substructures: F&P Pier 7 - Cap (B29a)	11	11-Jun-13	27-Jun-13	41																								Substructures: F&P Pier 7 - Cap (B29a)		
4.01.65072	Substructures: F&P Bent 8 (B29a)	10	28-Jun-13	12-Jul-13	41																								Substructures: F&P Bent 8 (B29a)		
4.01.53260	Substructures: F&P Abutment A (B29a)	25	15-Jul-13	21-Aug-13	41																								Substructures: F&P Abutment A (B29a)		
4.01.65122	Girder Installation: Span h (B29a)	3	15-Jul-13	18-Jul-13	186																								Girder Installation: Span h (B29a)		
4.01.65082	Girder Installation: Span d (B29a)	3	19-Jul-13	23-Jul-13	186																								Girder Installation: Span d (B29a)		
4.01.65092	Girder Installation: Span e (B29a)	3	24-Jul-13	26-Jul-13	186																								Girder Installation: Span e (B29a)		
4.01.65252	Substructures: F&P Pier 6 - Footing (B29a)	7	22-Aug-13	03-Sep-13	41																								Substructures: F&P Pier 6 - Footing (B29a)		
4.01.65242	Substructures: F&P Pier 6 - Column (B29a)	7	04-Sep-13	13-Sep-13	41																								Substructures: F&P Pier 6 - Column (B29a)		
4.01.65052	Substructures: F&P Pier 6 - Cap (B29a)	7																													

The legend consists of four entries. The first entry shows a blue bar segment followed by the text "Remaining Level of Effort". The second entry shows a red bar segment with a gap followed by the text "Critical Remaining Work". The third entry shows a green bar segment followed by the text "Remaining Work". The fourth entry shows a black diamond symbol followed by the text "Milestone".

TASK filter: No LOE.

Schedule for I-95 HOT Lanes

	Revision	Checked	Approved
12	Baseline Schedule	cjc	jhp

I-95 HOT Lanes		Baseline Schedule								11-Jul-12 12:56														
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	2012					2013					2014					2015			
						Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	Jan	Feb	Mar
4.01.65102	Girder Installation: Span f (B29a)	3	10-Dec-13	12-Dec-13	114																			
4.01.65452	Superstructure: SIP Forms (B29a) - Unit 1	5	10-Dec-13	16-Dec-13	133																			
4.01.65112	Girder Installation: Span g (B29a)	3	13-Dec-13	17-Dec-13	114																			
4.01.65462	Superstructure: Studs (B29a) - Unit 1	5	17-Dec-13	24-Dec-13	133																			
4.01.65132	Girder Installation: Span i (B29a)	3	19-Dec-13	23-Dec-13	114																			
4.01.65512	Superstructure: SIP Forms (B29a) - Unit 2	20	24-Dec-13	27-Jan-14	114																			
4.01.65472	Superstructure: Overhang (B29a) - Unit 1	10	26-Dec-13	09-Jan-14	133																			
4.01.65482	Superstructure: Rebar (B29a) - Unit 1	10	03-Jan-14	21-Jan-14	133																			
4.01.65522	Superstructure: Studs (B29a) - Unit 2	10	09-Jan-14	27-Jan-14	114																			
4.01.65532	Superstructure: Overhang (B29a) - Unit 2	20	21-Jan-14	20-Feb-14	114																			
4.01.65542	Superstructure: Rebar (B29a) - Unit 2	15	05-Feb-14	28-Feb-14	114																			
4.01.65492	Superstructure: Pour Deck (B29a) - Unit 1	5	03-Mar-14	07-Mar-14	109																			
4.01.65502	Superstructure: Deck Cure & Strip (B29a) - Unit 1	14	08-Mar-14	21-Mar-14	200																			
4.01.65552	Superstructure: Pour Deck (B29a) - Unit 2	15	10-Mar-14	01-Apr-14	109																			
4.01.65562	Superstructure: Deck Cure & Strip (B29a) - Unit 2	14	02-Apr-14	15-Apr-14	175																			
4.01.75632	Approach Slabs (B29a)	10	02-Apr-14	15-Apr-14	135																			
4.01.63795	Bridge Painting (B29a)	15	17-Apr-14	08-May-14	110																			
4.01.75652	Bridge Deck Joints (B29a)	5	17-Apr-14	23-Apr-14	135																			
4.01.75662	Bridge Barriers (B29a)	5	24-Apr-14	01-May-14	135																			
4.01.75642	Bridge Drainage & Lighting (B29a)	10	02-May-14	16-May-14	135																			
4.01.75672	Bridge Deck Grooving (B29a)	5	19-May-14	23-May-14	135																			

Remaining Level of Effort		Critical Remaining Work		TASK filter: No LOE.								Schedule for I-95 HOT Lanes				
Remaining Work		Milestone		Date	Revision	Checked	Approved									
11-Jul-12	Baseline Schedule	cjc	jh													

I-95 HOT Lanes		Utilities by Owner						11-Jul-12 09:08																												
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Total Cost	2012			2013			2014			2015																				
							M	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A							
1.00.70040	Relocation of utility Complete: water main (20") @ St.244+65 (1.3.HOT) - MCBQ-2	0		11-Oct-12	21	\$0.00																														
1.00.70050	Relocation of utility Complete: water main (18") @ St.244+65 (1.3.HOT)	0		11-Oct-12	21	\$0.00																														
Verizon																																				
Utility Relocations																																				
Telecommunications																																				
1.00.70370	Design Utility: T/TG Telephone @ St.250+60 (1.3.HOT) - VRZ-3	45	03-Jul-12	05-Sep-12	186	\$0.00																														
1.00.70620	Design Utility: T/TG Telephone @ St. 249+22 (1.3.HOT) - VRZ-2	45	03-Jul-12	05-Sep-12	186	\$0.00																														
1.00.70380	VDOT Review Utility Design: T/TG Telephone @ St.250+60 (1.3.HOT) - VRZ-3	21	06-Sep-12	26-Sep-12	274	\$0.00																														
1.00.70630	VDOT Review Utility Design: T/TG Telephone @ St. 249+22 (1.3.HOT) - VRZ-2	21	06-Sep-12	26-Sep-12	274	\$0.00																														
1.00.70390	Construct Utility: T/TG Telephone @ St.250+60 (1.3.HOT) - VRZ-3	30	27-Sep-12	13-Nov-12	168	\$60,000.00																														
1.00.70640	Construct Utility: T/TG Telephone @ St.249+22 (1.3.HOT) - VRZ-2	30	27-Sep-12	13-Nov-12	168	\$60,000.00																														
1.00.70090	Relocation of utility Complete: T/TG Telephone @ St.250+60 (1.3.HOT)	0		13-Nov-12	168	\$0.00																														
1.00.70900	Relocation of utility Complete: T/TG Telephone @ St. 249+22 (1.3.HOT) - VRZ-2	0		13-Nov-12	168	\$0.00																														
Work Area Joplin Rd to Segment 1 Limits																																				
Dominion Virginia Power - Transmission																																				
Utility Relocations																																				
Overhead Electrical																																				
1.00.70930	Design Utility: Tower OH - 500kV(3) St.406+75 (1.4.HOT) - DOMT-4	60	31-Jul-12	24-Oct-12	237	\$0.00																														
1.00.70940	VDOT Review Utility Design: Tower OH - 500kV(3) St.406+75 (1.4.HOT) - DOMT-4	21	25-Oct-12	14-Nov-12	348	\$0.00																														
1.00.70950	Construct Utility: Tower OH - 500kV(3) St.406+75 (1.4.HOT) - DOMT-4	40	15-Nov-12	23-Jan-13	215	\$75,000.00																														
1.00.70960	Relocation of utility Complete: Tower OH - 500kV(3) St.406+75 (1.4.HOT) - DOMT-4	0		23-Jan-13	215	\$0.00																														
Columbia Gas																																				
Utility Relocations																																				
Gas																																				
1.00.70840	PIP Utility: Gas Main (16") St. 365+10 (1.4 HOT) - CG-1	5	11-Sep-12	18-Sep-12	54	\$10,000.00																														
1.00.70920	PIP Utility Complete: Gas Main (16") St. 365+10 (1.4 HOT) - CG-1	0		18-Sep-12	54	\$0.00																														
Comcast																																				
Utility Relocations																																				
Cable TV																																				
1.00.70430	Design Utility: CATV @ St.376+65 (1.4.HOT) - COM-1	45	03-Jul-12	05-Sep-12	323	\$0.00																														
1.00.70850	Design Utility: CATV @ St.376+50 (1.4.HOT) - COM-1	45	03-Jul-12	05-Sep-12	323	\$0.00																														
1.00.70970	Design Utility: CATV @ St. 448+85 (1.4 HOT) - COM-2	45	03-Jul-12	05-Sep-12	196	\$0.00																														
1.00.70440	VDOT Review Utility Design: CATV @ St.376+65 (1.4.HOT) - COM-1	21	06-Sep-12	26-Sep-12	476	\$0.00																														
1.00.70860	VDOT Review Utility Design: CATV @ St.376+50 (1.4.HOT) - COM-1	21	06-Sep-12	26-Sep-12	476	\$0.00																														
1.00.70980	VDOT Review Utility Design: CATV @ St. 448+85 (1.4 HOT) - COM-2	21	06-Sep-12	26-Sep																																

I-95 HOT Lanes		Utilities by Owner						11-Jul-12 09:08																						
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Total Cost	2012			2013			2014			2015														
							M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A
Overhead Electrical																														
2.00.70890	Design Utility: OX X-ing @ St.687+60 (2.2.HOT) - NOVEC-1	35	31-Jul-12	18-Sep-12	201	\$0.00																								
2.00.70900	VDOT Review Utility Design: OX X-ing @ St.687+60 (2.2.HOT) - NOVEC-1	21	19-Sep-12	09-Oct-12	296	\$0.00																								
2.00.70910	Construct Utility: OX X-ing @ St.687+60 (2.2.HOT) - NOVEC-1	30	10-Oct-12	29-Nov-12	182	\$60,000.00																								
2.00.70920	Relocation of utility Complete: OX X-ing @ St.687+60 (2.2.HOT) - NOVEC-1	0		29-Nov-12	182	\$0.00																								
Prince William County Service Authority																														
Utility Relocations																														
Water																														
2.00.70570	PIP Utility: water main @ St.717+90 (2.2.HOT) - PWCSA-12	5	31-Jul-12	06-Aug-12	384	\$10,000.00																								
2.00.70100	PIP utility Complete: water main @ St.717+90 (2.2.HOT) PWCSA-12	0		06-Aug-12	384	\$0.00																								
2.00.70930	PIP Utility: water main @ St.761+80 (2.2.HOT) - PWCSA-14	5	28-Dec-12	04-Jan-13	295	\$10,000.00																								
2.00.70950	PIP Utility: sanitary sewer @ St.762+05 (2.2.HOT) - PWCSA-15	5	28-Dec-12	04-Jan-13	295	\$10,000.00																								
2.00.70940	PIP utility Complete: water main @ St.761+80 (2.2.HOT) PWCSA-14	0		04-Jan-13	295	\$0.00																								
2.00.70960	PIP utility Complete: sanitary sewer @ St.761+80 (2.2.HOT) PWCSA-15	0		04-Jan-13	295	\$0.00																								
Sewer																														
2.00.70600	PIP Utility: sanitary sewer in Casing @ St.718+30 (2.2.HOT) - PWCSA-12	5	03-Jul-12	10-Jul-12	401	\$10,000.00																								
2.00.70110	Relocation of utility Complete: sanitary sewer in Casing @ St.718+30 (2.2.HOT) PWCSA-13	0		10-Jul-12	401	\$0.00																								
Verizon																														
Utility Relocations																														
Telecommunications																														
2.00.70540	Design Utility: Telephone @ St.712+05 (2.2.HOT) - VRZ-7	35	03-Jul-12	21-Aug-12	367	\$0.00																								
2.00.70630	Design Utility: Telecommunications in Steel Casing @ St.731+90 (2.2.HOT) - VRZ-8	35	03-Jul-12	21-Aug-12	356	\$0.00																								
2.00.70690	Design Utility: Telephone @ St.798+35 (2.2.HOT) - VRZ-9	45	31-Jul-12	02-Oct-12	327	\$0.00																								
2.00.70550	VDOT Review Utility Design: Telephone @ St.712+05 (2.2.HOT) - VRZ-7	21	22-Aug-12	11-Sep-12	544	\$0.00																								
2.00.70640	VDOT Review Utility Design: Telecommunications in Steel Casing @ St.731+90 (2.2.HOT) - VRZ-8	21	22-Aug-12	11-Sep-12	527	\$0.00																								
2.00.70560	Construct Utility: Telephone @ St.712+05 (2.2.HOT) - VRZ-7	30	13-Sep-12	29-Oct-12	331	\$60,000.00																								
2.00.70650	Construct Utility: Telecommunications in Steel Casing @ St.731+90 (2.2.HOT) - VRZ-8	40	13-Sep-12	15-Nov-12	321	\$75,000.00																								
2.00.70700	VDOT Review Utility Design: Telephone @ St.798+35 (2.2.HOT)- VRZ-9	21	03-Oct-12	23-Oct-12	485	\$0.00																								
2.00.70710	Construct Utility: Telephone @ St.798+35 (2.2.HOT) - VRZ-9	40	24-Oct-12	31-Dec-12	295	\$75,000.00																								
2.00.70090	Relocation of utility Complete: Telephone @ St.712+05 (2.2.HOT) - VRZ-7	0		29-Oct-12	331	\$0.00																								
2.00.70120	Relocation of utility Complete: Telecommunications in Steel Casing @ St.731+90 (2.2.HOT) - VRZ-8	0		15-Nov-12	321	\$0.00																								
2.00.70130	Relocation of utility Complete: Telephone @ St.798+35 (2.2.HOT) - VRZ-9	0		31-Dec-12	295	\$0.00																								
Segment 3S - N. Of Prince William Parkway to Accotink Crk (St.824 to St.1171)																														
Work Area N. of Prince William Pkwy to Occoquan Rd																														
Prince William County Service Authority																														
Utility Relocations																														
Water																														
3S.00.70740	PIP Utility: Sanitary Sewer @ St.849+80 (3S.1.HOT) - PWSCA-17	5	03-Jul-12	10-Jul-12	325	\$10,000.00																								
3S.00.70770	Relocation of utility Complete: Sanitary Sewer @ St.849+80 (3S.1.HOT) - PWSCA-17	0		10-Jul-12	325	\$0.00																								
3S.00.70220	PIP Utility: water main @ St.849+40 (3S.1.H																													

I-95 HOT Lanes		Utilities by Owner						11-Jul-12 09:08																											
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Total Cost	2012			2013			2014			2015																			
							M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A					
Utility Relocations																																			
Overhead Electrical																																			
3S.00.70460	Design Utility: OH X-ing @ St.943+75 (3S.3.HOT) - DOMD-15	40	31-Jul-12	25-Sep-12	189	\$0.00																													
3S.00.70470	VDOT Review Utility Design: OH X-ing @ St.943+75 (3S.3.HOT) - DOMD-15	21	26-Sep-12	16-Oct-12	279	\$0.00																													
3S.00.70480	Construct Utility: OH X-ing @ St.943+75 (3S.3.HOT) - DOMD-15	35	18-Oct-12	14-Dec-12	170	\$70,000.00																													
3S.00.70080	Relocation of utility Complete: OH X-ing @ St.943+75 (3S.3.HOT) - DOMD-15	0		14-Dec-12	170	\$0.00																													
Verizon																																			
Utility Relocations																																			
Telecommunications																																			
3S.00.70430	Design Utility: Telecommunications @ St.943+76 (3S.3.HOT) - VRZ-11	30	03-Jul-12	14-Aug-12	222	\$0.00																													
3S.00.70520	Design Utility: Telephone @ St.946+20 (3S.3.HOT) - VRZ-3	30	03-Jul-12	14-Aug-12	212	\$0.00																													
3S.00.70550	Design Utility: Telephone @ St.946+50 (3S.3.HOT) - VRZ-4	30	03-Jul-12	14-Aug-12	222	\$0.00																													
3S.00.70440	VDOT Review Utility Design: Telecommunications @ St.943+76 (3S.3.HOT) - VRZ-11	21	15-Aug-12	04-Sep-12	328	\$0.00																													
3S.00.70530	VDOT Review Utility Design: Telephone @ St.946+20 (3S.3.HOT) - VRZ-3	21	15-Aug-12	04-Sep-12	313	\$0.00																													
3S.00.70560	VDOT Review Utility Design: Telephone @ St.946+50 (3S.3.HOT) - VRZ-4	21	15-Aug-12	04-Sep-12	328	\$0.00																													
3S.00.70450	Construct Utility: Telecommunications @ St.943+76 (3S.3.HOT) - VRZ-11	30	05-Sep-12	22-Oct-12	202	\$60,000.00																													
3S.00.70540	Construct Utility: Telephone @ St.946+20 (3S.3.HOT) - VRZ-3	40	05-Sep-12	06-Nov-12	192	\$75,000.00																													
3S.00.70570	Construct Utility: Telephone @ St.946+50 (3S.3.HOT) - VRZ-4	30	05-Sep-12	22-Oct-12	202	\$60,000.00																													
3S.00.70070	Relocation of utility Complete: Telecommunications @ St.943+76 (3S.3.HOT) - VRZ-11	0		22-Oct-12	202	\$0.00																													
3S.00.70110	Relocation of utility Complete: Telephone @ St.946+50 (3S.3.HOT) - VRZ-4	0		22-Oct-12	202	\$0.00																													
3S.00.70100	Relocation of utility Complete: Telephone @ St.946+20 (3S.3.HOT) - VRZ-3	0		06-Nov-12	192	\$0.00																													
3S.00.70490	PIP Utility: Telecommunications @ St.944+20 (3S.3.HOT) - VRZ-12	5	03-Apr-13	09-Apr-13	100	\$10,000.00																													
3S.00.70090	PIP utility Complete: Telecommunications @ St.944+20 (3S.3.HOT) - VRZ-12	0		09-Apr-13	100	\$0.00																													
Furnace Rd to Bridge 54																																			
Comcast																																			
Utility Relocations																																			
Cable TV																																			
3S.00.70580	Design Utility: Cable TV @ St.950+05 (3S.4.HOT) - COM-7	35	03-Jul-12	21-Aug-12	105	\$0.00																													
3S.00.70590	VDOT Review Utility Design: Cable TV @ St.950+05 (3S.4.HOT) - COM-7	21	22-Aug-12	11-Sep-12	160	\$0.00																													
3S.00.70600	Construct Utility: Cable TV @ St.950+05 (3S.4.HOT) - COM-7	15	13-Sep-12	04-Oct-12	94	\$30,000.00																													
3S.00.70120	Relocation of utility Complete: Cable TV @ St.950+05 (3S.4.HOT) - COM-7	0		04-Oct-12	94	\$0.00																													
Fairfax Water																																			
Utility Relocations																																			
Water																																			
3S.00.70860	PIP Utility: 12' DIP @ 950+25 (3S.4.HOT) - FW-3	5	31-Jul-12	06-Aug-12	268	\$10,000.00																													
3S.00.70870	PIP utility Complete: 12' DIP @ 950+25 (3S.4.HOT) - FW-3	0</td																																	

I-95 HOT Lanes		Utilities by Owner						11-Jul-12 09:08															
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Cost	Total Cost	2012			2013			2014			2015						
								M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A
3S.00.70650	VDOT Review Utility Design: Telephone @ St.1055+10 (3S.5.HOT) - ATT-1	21	29-Aug-12	18-Sep-12	622	\$0.00																	
3S.00.70660	Construct Utility: Telephone @ St.1055+10 (3S.5.HOT) - ATT-1	40	19-Sep-12	21-Nov-12	381	\$75,000.00																	
3S.00.70140	Relocation of utility Complete: Telephone @ St.1055+10 (3S.5.HOT) - ATT-1	0		21-Nov-12	381	\$0.00																	
Dominion Virginia Power - Distribution																							
Utility Relocations																							
Overhead Electrical																							
3S.00.70610	Design Utility: OH X-ing @ St.967+45 (3S.5.HOT) - DOMD-16	45	03-Jul-12	05-Sep-12	197	\$0.00																	
3S.00.70620	VDOT Review Utility Design: OH X-ing @ St.967+45 (3S.5.HOT) - DOMD-16	21	06-Sep-12	26-Sep-12	291	\$0.00																	
3S.00.70630	Construct Utility: OH X-ing @ St.967+45 (3S.5.HOT) - DOMD-16	40	27-Sep-12	03-Dec-12	178	\$75,000.00																	
3S.00.70130	Relocation of utility Complete: OH X-ing @ St.967+45 (3S.5.HOT) - DOMD-16	0		03-Dec-12	178	\$0.00																	
Dominion Transmission Gas																							
Utility Relocations																							
Gas																							
3S.00.70880	PIP Utility: 36" Gas Line + 42" Steel Casing @ 1033+75 (3S.4.HOT) - DTI-2	5	03-Apr-13	09-Apr-13	82	\$10,000.00																	
3S.00.70890	PIP utility Complete: 36" Gas Line + 42" Steel Casing @ 1033+75 (3S.4.HOT) - DTI-2	0		09-Apr-13	82	\$0.00																	
Fairfax Public Works																							
Utility Relocations																							
Sewer																							
3S.00.70950	PIP Utility: Sanitary Sewer @ 1117+15 (3S.4.HOT) - DPWES-4	5	22-Nov-13	03-Dec-13	114	\$10,000.00																	
3S.00.70960	PIP utility Complete: Sanitary Sewer @ 1117+15 (3S.4.HOT) - DPWES-4	0		03-Dec-13	114	\$0.00																	
3S.00.70820	PIP Utility: 10" FM in Casing @ St.1048+05(3S.5.HOT) - DPWES-2	5	28-Jan-14	04-Feb-14	114	\$10,000.00																	
3S.00.70850	PIP utility Complete: 10" FM in Casing @ St.1048+05(3S.5.HOT) - DPWES-2	0		04-Feb-14	114	\$0.00																	
Landfill Energy System																							
Utility Relocations																							
Gas																							
3S.00.70680	PIP Utility: Gas -8" HDPE + 10" Steel Casingg @ St.1055.55 (3S.5.HOT) - LES-1	5	28-Jan-14	04-Feb-14	114	\$10,000.00																	
3S.00.70160	PIP Utility Complete: Gas -8" HDPE + 10" Steel Casingg @ St.1055.55 (3S.5.HOT) - LES-1	0		04-Feb-14	114	\$0.00																	
Washington Gas																							
Utility Relocations																							
Gas																							
3S.00.70900	PIP Utility: 30" Gas Line + 36" Steel Casing @ 1033+80 (3S.4.HOT) - WGL-6	5	03-Apr-13	09-Apr-13	82	\$10,000.00																	
3S.00.70910	PIP utility Complete: 30" Gas Line + 36" Steel Casing @ 1033+80 (3S.4.HOT) - WGL-6	0		09-Apr-13	82	\$0.00																	
Verizon																							
Utility Relocations																							
Telecommunications																							
3S.00.70920	Design Utility: T/TG Telephone (Parallel) @ St.1086+0																						

I-95 HOT Lanes		Utilities by Owner						11-Jul-12 09:08																				
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	Budgeted Cost	2012					2013					2014					2015						
							M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F
4.00.70340	VDOT Review Utility Design: Cable TV @ St.1558+55 (4.1.HOT) - COM-14	21	29-Aug-12	18-Sep-12	174	\$0.00																						
4.00.70280	VDOT Review Utility Design: Cable OH X-ing @ St.1554+90 (4.1.HOT) - COM-13	21	13-Sep-12	03-Oct-12	463	\$0.00																						
4.00.70350	Construct Utility: Cable TV @ St.1558+55 (4.1.HOT) - COM-14	35	19-Sep-12	13-Nov-12	104	\$70,000.00																						
4.00.70290	Construct Utility: Cable OH X-ing @ St.1554+90 (4.1.HOT) - COM-13	40	04-Oct-12	10-Dec-12	283	\$75,000.00																						
4.00.70090	Relocation of utility Complete: Cable TV @ St.1558+55 (4.1.HOT) - COM-14	0		13-Nov-12	104	\$0.00																						
4.00.70070	Relocation of utility Complete: Cable OH X-ing @ St.1554+90 (4.1.HOT) - COM-13	0		10-Dec-12	283	\$0.00																						
Dominion Virginia Power - Distribution																												
Utility Relocations																												
Underground Electrical																												
4.00.70160	PIP Utility: Underground crossing @ St.1483+80 (4.1.HOT) - DOMD-24	5	31-Jul-12	06-Aug-12	208	\$10,000.00																						
4.00.70190	PIP Utility: Underground crossing @ St.1483+90 (4.1.HOT) - DOMD-25	5	20-Aug-12	24-Aug-12	112	\$10,000.00																						
4.00.70030	PIP utility Complete: Underground crossing @ St.1483+90 (4.1.HOT) - DOMD-25	0		24-Aug-12	112	\$0.00																						
4.00.70020	PIP utility Complete: Underground crossing @ St.1483+80 (4.1.HOT) - DOMD-24	0		18-Mar-13	73	\$0.00																						
Overhead Electrical																												
4.00.70240	Design Utility: OH X-ing @ St.1554+80 (4.1.HOT) - DOMD-26	50	31-Jul-12	10-Oct-12	291	\$0.00																						
4.00.70250	VDOT Review Utility Design: OH X-ing @ St.1554+80 (4.1.HOT) - DOMD-26	21	11-Oct-12	31-Oct-12	428	\$0.00																						
4.00.70260	Construct Utility: OH X-ing @ St.1554+80 (4.1.HOT) - DOMD-26	45	01-Nov-12	15-Jan-13	261	\$85,000.00																						
4.00.70060	Relocation of utility Complete: OH X-ing @ St.1554+80 (4.1.HOT) - DOMD-26	0		15-Jan-13	261	\$0.00																						
Fairfax Water																												
Utility Relocations																												
Water																												
4.00.70300	PIP Utility: 20" @ St.1558+50 (4.1.HOT) - FW-17	5	24-Dec-12	02-Jan-13	76	\$10,000.00																						
4.00.70230	PIP Utility: 30" DIP @ St.1530+55 (4.1.HOT) - FW-16	5	28-Dec-12	04-Jan-13	41	\$10,000.00																						
4.00.70080	PIP utility Complete: 20" @ St.1558+50 (4.1.HOT) - FW-17	0		02-Jan-13	76	\$0.00																						
4.00.70050	PIP Utility Complete: 30" DIP @ St.1530+55 (4.1.HOT) - FW-16	0		04-Jan-13	41	\$0.00																						
4.00.70370	PIP Utility: 16" PCCP in 24" Casing @ St. 1497+45 (4.1 HOT) - FW-15	5	24-May-13	03-Jun-13	121	\$10,000.00																						
4.00.70360	PIP Utility Complete: 16" PCCP in 24" Casing @ St. 1497+45 (4.1 HOT) - FW-15	0		03-Jun-13	121	\$0.00																						
Fairfax Public Works																												
Utility Relocations																												
Sewer																												
4.00.70220	PIP Utility: 18" Sanitary in Casing @ St.1530+60 (4.1.HOT) - DPWES-10	5	28-Dec-12	04-Jan-13	41	\$10,000.00																						
4.00.70040	PIP Utility Complete: 18" Sanitary in Casing @ St.1530+60 (4.1.HOT) - DPWES-10	0		04-Jan-13	41	\$0.00																						
4.00.70390	PIP Utility: 18" Sanitary in Casing @ St. 1507+00 (4.1 HOT) - DPWES-9	5	24-May-13	03-Jun-13	121	\$10,																						

Attachment A - Calendars

Calendar Name	Default
VDOT(0) - Std 5d week VDOT Holidays <i>This is the standard administrative Calendar; it is utilized for all "office" work, is on a 5 day work week and includes all standard VDOT holidays.</i>	Yes
VDOT(1) - 7d week no Holidays <i>7 day a week Calendar use when "Calendar Day" durations are required.</i>	No
VDOT(2) - Construction Std 5d week + Rain days <i>This is the standard construction Calendar; it is utilized for miscellaneous construction work that is not temperature sensitive, includes weather days, is on a 5 day work week and includes all standard VDOT holidays.</i>	No
VDOT(3) - Earthwork <i>Calendar used by all earthmoving activities. Based on the Construction Calendar, is has no work from late November to Mid March. This Calendar is on a 5 day work week and includes all standard VDOT holidays.</i>	No
VDOT(4d) - Paving (base & intermediate) <i>This Calendar is utilized for all Asphalt Paving daytime activities with work suspended from late November to Mid March. This Calendar is on a 5 day work week and includes all standard VDOT holidays.</i>	No
VDOT(5) - Bridge Deck Pours <i>This Calendar is utilized for Bridge Deck concrete pour activities with work suspended from late December to late February. This Calendar is on a 5 day work week and includes all standard VDOT holidays.</i>	No
VDOT(4n) - Paving (surface) <i>This Calendar is utilized for all nighttime Asphalt Paving activities with work suspended from the first week in November to the middle of April. This Calendar is on a 5 day work week and includes all standard VDOT holidays.</i>	No
VDOT(6) - MOT Operations <i>This Calendar is utilized for Maintenance of Traffic activities with work suspended for the months of January and February. This Calendar is on a 5 day work week and includes all standard VDOT holidays.</i>	No
VDOT(7) - Bridge Painting <i>This Calendar is utilized for Bridge Painting activities with work suspended from early November to late March. This Calendar is on a 5 day work week and includes all standard VDOT holidays.</i>	No
VDOT(3a) - Fish Spawn Limits <i>This Calendar is utilized for all activities that could impact the spawning in the Aquia Creek. Work is suspended from mid February to the end of June. This Calendar is on a 5 day work week and includes all standard VDOT holidays.</i>	No



Attachment B - Work Breakdown Structure

WBS Code	WBS Name	Total Activities	Total Cost
V2DV	I-95 HOT Lanes	2787	\$691,147,569.00
V2DV.0	Project Wide	259	\$236,162,202.00
V2DV.0.1	Milestones	18	\$4,453,364.00
V2DV.0.2	Design & Project Deliverables	133	\$50,805,031.00
V2DV.0.3	Project Management	108	\$180,903,807.00
V2DV.1	Segment 1 - Garrisonville Rd to N. of Quantico Creek (St.15 to St.449)	764	\$181,661,200.00
V2DV.1.0	Design	209	\$14,560,000.00
V2DV.1.1	Work Area Garrisonville Rd to Aquia Crk	112	\$28,028,600.00
V2DV.1.1.sb	SB Lanes St. 20+00 to 69+00	4	\$469,000.00
V2DV.1.1.ghs	Ramp GHS SB HOT Lanes to SB Lanes	43	\$12,187,000.00
V2DV.1.1.b72a	Bridge: Ramp GHS over SB Lanes (B72A)	28	\$5,005,100.00
V2DV.1.1.hot	HOT lanes St.82+92 to Aquia Crk	29	\$9,808,500.00
V2DV.1.1.nb	NB Lanes St. 91+00 to Aquia Crk	4	\$484,000.00
V2DV.1.2	Work Area Aquia Crk to Chopawamsic Crk	140	\$56,534,200.00
V2DV.1.2.b72	Bridge HOT Lanes over Aquia Crk (B72)	25	\$2,396,100.00
V2DV.1.2.hot	HOT lanes Aquia Crk to Chopawamsic Crk	27	\$37,667,000.00
V2DV.1.2.nb	NB Lanes Aquia Crk to 134+00	17	\$8,129,000.00
V2DV.1.2.b71	Telegraph Rd over I95	33	\$3,990,100.00
V2DV.1.2.TelRd	Telegraph Rd	30	\$4,202,000.00
V2DV.1.3	Work Area Chopawamsic Crk to Joplin Rd	110	\$36,987,200.00
V2DV.1.3.b70	Bridge HOT Lanes over Chopawamsic Crk (B70)	24	\$1,880,100.00
V2DV.1.3.b69	Bridge HOT Lanes over Russel Rd (B69)	26	\$2,969,100.00
V2DV.1.3.hot	HOT lanes Chopawamsic Crk to Joplin Rd	49	\$31,928,000.00
V2DV.1.4	Work Area Joplin Rd to Segment 1 Limits	190	\$43,120,200.00
V2DV.1.4.sb	SB Lanes Joplin Rd to St.420+00	2	\$66,000.00
V2DV.1.4.jhs	Ramp JHS SB HOT Lanes to SB Lanes	37	\$10,276,000.00
V2DV.1.4.b67a	Bridge: Ramp JHS over SB Lanes (B67A)	33	\$5,655,100.00
V2DV.1.4.hot	HOT lanes Joplin Rd to Seg 1 N. Limits	74	\$23,536,000.00
V2DV.1.4.b67	Bridge (existing) HOT Lanes over Quantico Crk (B67)	2	\$0.00
V2DV.1.4.b67b	Bridge (existing) NB GP Lanes over Quantico Crk (B67b)	3	\$18,000.00
V2DV.1.4.b68	Bridge HOT Lanes over Joplin Rd (B68)	29	\$3,439,100.00
V2DV.2	Segment 2 - N. Of Quantico Creek to N. of Prince William Pkwy (St.449 to St.824)	352	\$52,379,367.00
V2DV.2.0	Design Segment 2	61	\$7,617,000.00
V2DV.2.1	Work Area St. Quantico Crk to Neabsco Crk	125	\$21,179,367.00
V2DV.2.1.hot	HOT Lanes Quantico Crk to Neabsco Crk	122	\$21,179,367.00
V2DV.2.1.b65	Bridge (existing) HOT Lanes over Powells Crk (B65)	3	\$0.00
V2DV.2.2	Work Area Neabsco Crk to Segment 2 N. Limits	161	\$23,177,000.00
V2DV.2.2.b63a	Bridge (existing) NB GP Lanes over Neabsco Crk (B63a)	5	\$336,000.00

Attachment B - Work Breakdown Structure

WBS Code	WBS Name	Total Activities	Total Cost
V2DV.2.2.b63	Bridge (existing) HOT Lanes over Neabsco Crk (B63)	2	\$0.00
V2DV.2.2.hot	HOT Lanes Neabsco Crk to St. 824+00	134	\$20,298,000.00
V2DV.2.2.osh	Ramp OSH SB to HOT Lanes	8	\$1,317,000.00
V2DV.2.2.b60b	Bridge (existing) NB Flyover over I-95 NB (B60b)	2	\$0.00
V2DV.2.2.b60a	Bridge (existing) SB Flyover over I-95 SB (B60a)	2	\$0.00
V2DV.2.2.pwhn	Ramp PWHN HOT to NB Lanes	8	\$1,226,000.00
V2DV.3S	Segment 3S - N. Of Prince William Parkway to Accotink Crk (St.824 to St.1171)	583	\$66,697,200.00
V2DV.3S.0	Design Segment 3 South	55	\$8,002,000.00
V2DV.3S.1	Work Area N. of Prince William Pkwy to Occoquan Rd	80	\$11,853,000.00
V2DV.3S.1.hot	HOT Lanes N. of Prince William Pkwy to Occoquan Rd	55	\$10,014,000.00
V2DV.3S.1.pwsh	Ramp PWSH HOT Lanes	25	\$1,839,000.00
V2DV.3S.2	Occoquan Rd to Occoquan River	59	\$6,217,000.00
V2DV.3S.2.b59	Bridge (existing) HOT Lanes over Occoquan Rd (B59)	3	\$0.00
V2DV.3S.2.hot	HOT Lanes Occoquan Rd to Occoquan River	54	\$5,324,000.00
V2DV.3S.2.b57a	Bridge (existing) HOT Flyover to Route 123 (B57a)	2	\$893,000.00
V2DV.3S.3	Occoquan River to Furnace Rd	65	\$3,136,000.00
V2DV.3S.3.b57	Bridge (existing) HOT Lanes over Occoquan River (B57)	3	\$892,000.00
V2DV.3S.3.hot	HOT Lanes Occoquan River to Furnace Rd	62	\$2,244,000.00
V2DV.3S.4	Furnace Rd to Bridge 54	90	\$5,527,100.00
V2DV.3S.4.b56	Bridge (existing) HOT Lanes over Furnace Rd - widening (B56)	32	\$1,099,100.00
V2DV.3S.4.hot	HOT Lanes Furnace Rd to Bridge 54	49	\$2,416,000.00
V2DV.3S.4.rish	Ramp RISH SB Lanes to HOT Lanes	9	\$2,012,000.00
V2DV.3S.5	Bridge 54 to Lorton Rd	133	\$15,553,100.00
V2DV.3S.5.b54	Bridge (existing) HOT Lanes over Ramp I-C - widening (B54)	31	\$1,670,100.00
V2DV.3S.5.hot	HOT Lanes Bridge 54 to Lorton Rd	87	\$12,250,000.00
V2DV.3S.5.riss	Ramp RISS/RIHS to Richmond Hwy	9	\$722,000.00
V2DV.3S.5.rihn	Ramp RIHN from Richmond Hwy to HOT Lanes	6	\$911,000.00
V2DV.3S.6	Lorton Rd to Pohick Crk	45	\$6,191,000.00
V2DV.3S.6.b53	Bridge (existing) HOT Lanes over Lorton Rd (B53)	3	\$892,000.00
V2DV.3S.6.hot	HOT Lanes Lorton Rd to Pohick Crk	42	\$5,299,000.00
V2DV.3S.7	Pohick Crk to Accotink Crk	51	\$9,812,000.00
V2DV.3S.7.b52b	Bridge (existing) SB GP Lanes over Pohick Crk (B52b)	2	\$893,000.00
V2DV.3S.7.hot	HOT Lanes Pohick Crk to Accotink Crk	49	\$8,919,000.00
V2DV.3N	Segment 3N - Accotink Crk to N. Springfield Interchange (St.1171 to St.1440)	547	\$93,702,100.00
V2DV.3N.0	Design Segment 3 North	87	\$16,386,000.00
V2DV.3N.1	Accotink Crk to Segment Limits	455	\$76,910,100.00
V2DV.3N.1.hot	HOT Lanes Accotink Crk to Bridge 32	124	\$40,331,000.00

Attachment B - Work Breakdown Structure

WBS Code	WBS Name	Total Activities	Total Cost
V2DV.3N.1.fxnh	Ramp FXNH NB to HOT Lanes	36	\$1,667,000.00
V2DV.3N.1.fxehs	Ramp FXEH/S Fairfax Co Pkwy to/from HOT/SB Lanes	136	\$12,336,000.00
V2DV.3N.1.b49a	Bridge Ramp FXEH over SB Lanes (B49A)	30	\$5,406,100.00
V2DV.3N.1.b50	Bridge HOT Lanes over Accotink Crk (B50)	3	\$892,000.00
V2DV.3N.1.alban	Alban Rd	2	\$109,000.00
V2DV.3N.1.fshn	Ramp FSHN HOT lanes to/from Franconia Springfield Pkwy	25	\$3,964,000.00
V2DV.3N.1.fsewh	Ramp FSEWH HOT lanes to/from Franconia Springfield Pkwy	21	\$4,041,000.00
V2DV.3N.1.b48b	Bridge HOT Flyover I-95 NB Lanes (B48B)	2	\$896,000.00
V2DV.3N.1.b47	Bridge Franconia Springfield Parkway over I-95 (B47)	10	\$4,130,000.00
V2DV.3N.1.FSpkv	Franconia Springfield Parkway	14	\$385,000.00
V2DV.3N.1.b43a	Bridge (existing) Ramp OK-H over Keene Mill Rd (B43a)	2	\$893,000.00
V2DV.3N.1.frhs	Ramp FRHS SB/NB lanes to HOT lanes	47	\$968,000.00
V2DV.3N.1.frhw	Ramp FRHW xxx to HOT lanes	0	\$0.00
V2DV.3N.1.sphew	Ramp SPHEW	0	\$0.00
V2DV.3N.1.b32	Bridge HOT Lanes over Norfork Southern RR (B32)	3	\$892,000.00
V2DV.4	Segment 4 - N. of Springfield Interchange to North Project Limits (St.1440 to St.1559)	282	\$60,545,500.00
V2DV.4.0	Design Segment 4	57	\$8,170,000.00
V2DV.4.1	Sta 1445+00 to Sta 1559+50 North Project Limits	220	\$51,969,500.00
V2DV.4.1.hot	HOT Lanes Bridge 32 to St. 1537	120	\$35,129,000.00
V2DV.4.1.sphew	Ramp SPEWH	0	\$0.00
V2DV.4.1.thn	Ramp THN	37	\$10,124,500.00
V2DV.4.1.b29a	Bridge Ramp THN over I-395 NB Lanes & Rp F (B29A)	63	\$6,716,000.00

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
As Late As Possible								
3N.01.75802	Acquire ROW: Parcel 02	As Late As Possible		0		25-Apr-13	02-May-14	ROW Parcel Late Acquistion Date
3N.01.01010	Acquire ROW: Parcel 11	As Late As Possible		0		18-Sep-13	13-Nov-13	ROW Parcel Late Acquistion Date
3N.01.75982	Acquire ROW: Parcel 18	As Late As Possible		0		25-Apr-13	02-May-14	ROW Parcel Late Acquistion Date
3N.01.01000	Acquire ROW: Parcel 25	As Late As Possible		0		27-Mar-13	05-Dec-13	ROW Parcel Late Acquistion Date
4.00.70130	PIP Utility: Cable TV @ St.1472+40 (4.1.HOT) - COM-12	As Late As Possible		5	20-Aug-12	24-Aug-12	01-Mar-13	PIP Utility Late Date
3N.00.70860	PIP Utility Complete: 6" Gas @ St. 1213+30 (3N.1.HOT) - PPL-1	As Late As Possible		0		07-Feb-13	06-May-13	PIP Utility Late Date
3N.00.70840	PIP Utility Complete: 60" Sanitary Sewer @ St. 1168+00 (3N.1.HOT) - DPWES-6	As Late As Possible		0		09-Apr-13	25-Apr-14	PIP Utility Late Date
3S.00.70160	PIP Utility Complete: Gas -8" HDPE + 10" Steel Casingg @ St.1055.55 (3S.5.HOT) - LES-1	As Late As Possible		0		04-Feb-14	04-Aug-14	PIP Utility Late Date
3S.00.70850	PIP utility Complete: 10" FM in Casing @ St.1048+05(3S.5.HOT) - DPWES-2	As Late As Possible		0		04-Feb-14	04-Aug-14	PIP Utility Late Date
4.00.70400	PIP Utility Complete: 10" Sanitary in Casing @ St. 1563+10 (4.1 HOT) - DPWES-11	As Late As Possible		0		16-Aug-13	06-Mar-14	PIP Utility Late Date
3N.00.70900	PIP utility Complete: 12" CIP/DIP + 20" Casing @ St. 1319+65 (3N.1.HOT) - FW-9	As Late As Possible		0		07-Mar-14	16-Sep-14	PIP Utility Late Date
4.00.70360	PIP Utility Complete: 16" PCCP in 24" Casing @ St. 1497+45 (4.1 HOT) - FW-15	As Late As Possible		0		03-Jun-13	16-Dec-13	PIP Utility Late Date
4.00.70380	PIP Utility Complete: 18" Sanitary in Casing @ St. 1507+00 (4.1 HOT) - DPWES-9	As Late As Possible		0		03-Jun-13	16-Dec-13	PIP Utility Late Date
4.00.70040	PIP Utility Complete: 18" Sanitary As Late As			0		04-Jan-13	14-Mar-13	PIP Utility Late Date

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
4.00.70080	PIP utility Complete: 20" @ St.1558+50 (4.1.HOT) - FW-17	As Late As Possible		0	02-Jan-13	03-May-13		PIP Utility Late Date
3N.00.70980	PIP utility Complete: 24" DIP + 36" Steel Casing @ St. 1355+45 (3N.1.HOT) - FW-10	As Late As Possible		0	26-Sep-13	26-Sep-13		PIP Utility Late Date
3N.00.70960	PIP utility Complete: 24" Gas + 30" Casing @ St.1354+65 (3N.1.HOT) - WGL-10	As Late As Possible		0	26-Sep-13	26-Sep-13		PIP Utility Late Date
4.00.70050	PIP Utility Complete: 30" DIP @ St.1530+55 (4.1.HOT) - FW-16	As Late As Possible		0	04-Jan-13	14-Mar-13		PIP Utility Late Date
3S.00.70910	PIP utility Complete: 30" Gas Line + 36" Steel Casing @ 1033+80 (3S.4.HOT) - WGL-6	As Late As Possible		0	09-Apr-13	16-Aug-13		PIP Utility Late Date
3N.00.71000	PIP utility Complete: 30" Sanitary Sewer in Casing @ St. 1417+40 (3N.1.HOT) - DPWES-7	As Late As Possible		0	27-Sep-12	02-Jan-13		PIP Utility Late Date
3S.00.70890	PIP utility Complete: 36" Gas Line + 42" Steel Casing @ 1033+75 (3S.4.HOT) - DTI-2	As Late As Possible		0	09-Apr-13	16-Aug-13		PIP Utility Late Date
3N.00.70880	PIP utility Complete: 6" Gas + 12" Casing @ St. 1319+40 (3N.1.HOT) - WGL-9	As Late As Possible		0	07-Mar-14	16-Sep-14		PIP Utility Late Date
4.00.70010	PIP utility Complete: Cable TV @ St.1472+40 (4.1.HOT) - COM-12	As Late As Possible		0	24-Aug-12	01-Mar-13		PIP Utility Late Date
2.00.70430	PIP Utility Complete: Cable TV @ St.632+10 (2.1.HOT) - COM3	As Late As Possible		0	18-Mar-13	05-Aug-14		PIP Utility Late Date
2.00.70400	PIP Utility Complete: electric X-ing @ St.566+90 (2.1.HOT) - DOMD-10	As Late As Possible		0	18-Mar-13	05-Aug-14		PIP Utility Late Date
1.00.70920	PIP Utility Complete: Gas Main (16") St. 365+10 (1.4 HOT) - CG-1	As Late As Possible		0	18-Sep-12	17-Dec-12		PIP Utility Late Date
3N.00.70940	PIP utility Complete: Hydrant / Line @ St. 1334+80 (3N.1.HOT) - FW-9	As Late As Possible		0	07-Mar-14	16-Sep-14		PIP Utility Late Date

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
3S.00.70960	PIP utility Complete: Sanitary Sewer @ 1117+15 (3S.4.HOT) - DPWES-4	As Late As Possible		0	03-Dec-13	05-Jun-14		PIP Utility Late Date
1.00.70910	PIP Utility Complete: sanitary sewer @ St.385+00 (1.4.HOT) - PWSCA-1	As Late As Possible		0	15-Mar-13	06-Mar-14		PIP Utility Late Date
2.00.70960	PIP utility Complete: sanitary sewer @ St.761+80 (2.2.HOT) PWCSA-15	As Late As Possible		0	04-Jan-13	28-Apr-14		PIP Utility Late Date
3N.00.70920	PIP utility Complete: Telecommunications @ St. 1330+70 (3N.1.HOT) - CL-2	As Late As Possible		0	07-Mar-14	16-Sep-14		PIP Utility Late Date
3N.00.70230	PIP utility Complete: Telecommunications @ St.1251+80 (3N.1.HOT) - CL-1	As Late As Possible		0	04-Feb-13	26-Mar-13		PIP Utility Late Date
4.00.70000	PIP utility Complete: Telecommunications @ St.1458+00 (4.1.HOT) -CL-4	As Late As Possible		0	18-Mar-13	10-Jul-13		PIP Utility Late Date
3S.00.70090	PIP utility Complete: Telecommunications @ St.944+20 (3S.3.HOT) - VRZ-12	As Late As Possible		0	09-Apr-13	16-Sep-13		PIP Utility Late Date
4.00.70020	PIP utility Complete: Underground crossing @ St.1483+80 (4.1.HOT) - DOMD ²⁴	As Late As Possible		0	18-Mar-13	10-Jul-13		PIP Utility Late Date
4.00.70030	PIP utility Complete: Underground crossing @ St.1483+90 (4.1.HOT) - DOMD ²⁵	As Late As Possible		0	24-Aug-12	01-Mar-13		PIP Utility Late Date
1.00.70150	PIP Utility Complete: water main @ St.385+00 (1.4.HOT) - PWSCA-2	As Late As Possible		0	15-Mar-13	06-Mar-14		PIP Utility Late Date
2.00.70850	PIP Utility Complete: water main @ St.566+90 (2.1.HOT) - PWSCA-8	As Late As Possible		0	18-Mar-13	05-Aug-14		PIP Utility Late Date
2.00.70070	PIP utility Complete: water main @ St.671+95 (2.2.HOT) -	As Late As Possible		0	31-Dec-12	23-Apr-14		PIP Utility Late Date

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
2.00.70940	PIP utility Complete: water main @ St.761+80 (2.2.HOT)	As Late As Possible		0		04-Jan-13	28-Apr-14	PIP Utility Late Date
3S.00.70000	PIP utility Complete: water main @ St.849+40 (3S.1.HOT) - PWSCA-16	As Late As Possible		0		08-Jul-13	30-Dec-13	PIP Utility Late Date
3S.00.70820	PIP Utility: 10" FM in Casing @ St.1048+05(3S.5.HOT) - DPWES-2	As Late As Possible		5	28-Jan-14	04-Feb-14	04-Aug-14	PIP Utility Late Date
4.00.70300	PIP Utility: 20" @ St.1558+50 (4.1.HOT) - FW-17	As Late As Possible		5	24-Dec-12	02-Jan-13	03-May-13	PIP Utility Late Date
3N.00.70870	PIP Utility: 6" Gas @ St. 1213+30 (3N.1.HOT) - PPL-1	As Late As Possible		5	01-Feb-13	07-Feb-13	06-May-13	PIP Utility Late Date
3N.00.70850	PIP Utility: 60" Sanitary Sewer @ St. 1168+00 (3N.1.HOT) - DPWES-6	As Late As Possible		5	03-Apr-13	09-Apr-13	25-Apr-14	PIP Utility Late Date
4.00.70100	PIP Utility: Telecommunications @ St.1458+00 (4.1.HOT) - CL-4	As Late As Possible		5	11-Mar-13	18-Mar-13	10-Jul-13	PIP Utility Late Date
3S.00.70490	PIP Utility: Telecommunications @ St.944+20 (3S.3.HOT) - VWT	As Late As Possible		5	03-Apr-13	09-Apr-13	16-Sep-13	PIP Utility Late Date
4.00.70190	PIP Utility: Underground crossing @ St.1483+90 (4.1.HOT) - DOMD-25	As Late As Possible		5	20-Aug-12	24-Aug-12	01-Mar-13	PIP Utility Late Date
3N.00.70910	PIP Utility: 12" CIP/DIP + 20" Casing @ St. 1319+65 (3N.1.HOT) - FW-9	As Late As Possible		5	03-Mar-14	07-Mar-14	16-Sep-14	PIP Utility Late Date
4.00.70370	PIP Utility: 16" PCCP in 24" Casing @ St. 1497+45 (4.1 HOT) - FW-15	As Late As Possible		5	24-May-13	03-Jun-13	16-Dec-13	PIP Utility Late Date
4.00.70410	PIP Utility: 18" Sanitary in Casing @ St. 1507+00 (4.1 HOT) - DPWES-11	As Late As Possible		5	09-Aug-13	16-Aug-13	06-Mar-14	PIP Utility Late Date
4.00.70390	PIP Utility: 18" Sanitary in Casing @ St. 1507+00 (4.1 HOT) - DPWES-9	As Late As Possible		5	24-May-13	03-Jun-13	16-Dec-13	PIP Utility Late Date
4.00.70220	PIP Utility: 18" Sanitary in Casing @ St.1530+60 (4.1.HOT) -	As Late As Possible		5	28-Dec-12	04-Jan-13	14-Mar-13	PIP Utility Late Date

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
3N.00.70990	PIP Utility: 24" DIP + 36" Steel Casing @ St. 1355+45 (3N.1.HOT) - FW-10	As Late As Possible		5	19-Sep-13	26-Sep-13	26-Sep-13	PIP Utility Late Date
3N.00.70970	PIP Utility: 24" Gas + 30" Casing @ St.1354+65 (3N.1.HOT) - WGL-10	As Late As Possible		5	19-Sep-13	26-Sep-13	26-Sep-13	PIP Utility Late Date
3S.00.70400	PIP Utility: 24" sanitary force sewer main @ St.929+80 (3S.2.HOT) - PWCSA-21	As Late As Possible		5	31-Jul-12	06-Aug-12	16-Sep-13	PIP Utility Late Date
4.00.70230	PIP Utility: 30" DIP @ St.1530+55 (4.1.HOT) - FW-16	As Late As Possible		5	28-Dec-12	04-Jan-13	14-Mar-13	PIP Utility Late Date
3S.00.70900	PIP Utility: 30" Gas Line + 36" Steel Casing @ 1033+80 (3S.4.HOT) - WGL-6	As Late As Possible		5	03-Apr-13	09-Apr-13	16-Aug-13	PIP Utility Late Date
3N.00.71010	PIP Utility: 30" Sanitary Sewer in Casing @ St. 1417+40 (3N.1.HOT) - DPWES-7	As Late As Possible		5	20-Sep-12	27-Sep-12	02-Jan-13	PIP Utility Late Date
3S.00.70880	PIP Utility: 36" Gas Line + 42" Steel Casing @ 1033+75 (3S.4.HOT) - DTI-2	As Late As Possible		5	03-Apr-13	09-Apr-13	16-Aug-13	PIP Utility Late Date
3N.00.70890	PIP Utility: 6" Gas + 12" Casing @ St. 1319+40 (3N.1.HOT) -	As Late As Possible		5	03-Mar-14	07-Mar-14	16-Sep-14	PIP Utility Late Date
2.00.70420	PIP Utility: Cable TV @ St.632+10 (2.1.HOT) - COM3	As Late As Possible		5	11-Mar-13	18-Mar-13	05-Aug-14	PIP Utility Late Date
2.00.70390	PIP Utility: electric X-ing @ St.566+90 (2.1.HOT) - DOMD-10	As Late As Possible		5	11-Mar-13	18-Mar-13	05-Aug-14	PIP Utility Late Date
3S.00.70680	PIP Utility: Gas -8" HDPE + 10" Steel Casingg @ St.1055.55 (3S.5.HOT) - LES-1	As Late As Possible		5	28-Jan-14	04-Feb-14	04-Aug-14	PIP Utility Late Date
1.00.70840	PIP Utility: Gas Main (16") St. 365+10 (1.4 HOT) - CG-1	As Late As Possible		5	11-Sep-12	18-Sep-12	17-Dec-12	PIP Utility Late Date
3N.00.70950	PIP Utility: Hydrant / Line @ St. 1334+80 (3N.1.HOT) - FW-9	As Late As Possible		5	03-Mar-14	07-Mar-14	16-Sep-14	PIP Utility Late Date
3S.00.70950	PIP Utility: Sanitary Sewer @ 1117+15 (3S.4.HOT) -	As Late As Possible		5	22-Nov-13	03-Dec-13	05-Jun-14	PIP Utility Late Date

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
1.00.70140	PIP utility: Sanitary Sewer @ St.385+00 (1.4.HOT) - PWSCA-1	As Late As Possible		5	08-Mar-13	15-Mar-13	06-Mar-14	PIP Utility Late Date
2.00.70950	PIP Utility: sanitary sewer @ St.762+05 (2.2.HOT) - PWCSA-15	As Late As Possible		5	28-Dec-12	04-Jan-13	28-Apr-14	PIP Utility Late Date
3S.00.70740	PIP Utility: Sanitary Sewer @ St.849+80 (3S.1.HOT) - PWSCA-17	As Late As Possible		5	03-Jul-12	10-Jul-12	20-Dec-13	PIP Utility Late Date
3N.00.70930	PIP Utility: Telecommunications @ St.1330+70 (3N.1.HOT) - PWSCA-18	As Late As Possible		5	03-Mar-14	07-Mar-14	16-Sep-14	PIP Utility Late Date
3N.00.70750	PIP Utility: Telecommunications @ St.1251+80 (3N.1.HOT) - CL-1	As Late As Possible		5	28-Jan-13	04-Feb-13	26-Mar-13	PIP Utility Late Date
1.00.70570	PIP Utility: water main @ St.385+00 (1.4.HOT) - PWSCA-2	As Late As Possible		5	08-Mar-13	15-Mar-13	06-Mar-14	PIP Utility Late Date
2.00.70840	PIP Utility: water main @ St.566+90 (2.1.HOT) - PWSCA-8	As Late As Possible		5	11-Mar-13	18-Mar-13	05-Aug-14	PIP Utility Late Date
2.00.70500	PIP Utility: water main @ St.671+95 (2.2.HOT) - VDOT-4	As Late As Possible		5	21-Dec-12	31-Dec-12	23-Apr-14	PIP Utility Late Date
2.00.70570	PIP Utility: water main @ St.717+90 (2.2.HOT) - PWCSA-12	As Late As Possible		5	31-Jul-12	06-Aug-12	23-Apr-14	PIP Utility Late Date
2.00.70930	PIP Utility: water main @ St.761+80 (2.2.HOT) - PWCSA-14	As Late As Possible		5	28-Dec-12	04-Jan-13	28-Apr-14	PIP Utility Late Date
3S.00.70220	PIP Utility: water main @ St.849+40 (3S.1.HOT) - PWSCA-16	As Late As Possible		5	01-Jul-13	08-Jul-13	30-Dec-13	PIP Utility Late Date
4.01.60060	Procure Panels (SWP14)	As Late As Possible		74	25-Apr-13	08-Aug-13	27-Feb-14	Procurement Item: Cashflow Modeling
4.01.60050	Procure Panels (SWP15)	As Late As Possible		152	10-Jan-13	16-Aug-13	18-Mar-14	Procurement Item: Cashflow Modeling
4.01.60040	Procure Panels (SWP16)	As Late As Possible		90	10-Jan-13	20-May-13	04-Dec-13	Procurement Item: Cashflow Modeling
3N.01.60010	Procure Panels (SWP17)	As Late As Possible		63	04-Dec-13	07-Mar-14	16-Sep-14	Procurement Item: Cashflow Modeling

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
3S.07.60150	Procure Panels (SWP18)	As Late As Possible		92	13-Mar-13	22-Jul-13	15-May-14	Procurement Item: Cashflow Modeling
3S.05.60110	Procure Panels (SWP19)	As Late As Possible		53	14-Nov-13	04-Feb-14	04-Aug-14	Procurement Item: Cashflow Modeling
3S.01.60080	Procure Panels (SWP21)	As Late As Possible		46	27-Feb-14	01-May-14	30-Oct-14	Procurement Item: Cashflow Modeling
3S.01.63280	Procure Panels (SWP22)	As Late As Possible		82	13-Mar-13	08-Jul-13	30-Dec-13	Procurement Item: Cashflow Modeling
2.02.60050	Procure Panels (SWP24)	As Late As Possible		58	08-Feb-13	01-May-13	29-Jan-14	Procurement Item: Cashflow Modeling
2.01.52820	Procure Panels (SWP29)	As Late As Possible		64	14-Mar-13	12-Jun-13	01-Nov-13	Procurement Item: Cashflow Modeling
1.45.51030	Procure Panels (SWP30)	As Late As Possible		63	17-Oct-13	22-Jan-14	03-Mar-14	Procurement Item: Cashflow Modeling
1.04.52800	Procure Panels (SWP31)	As Late As Possible		79	23-Jul-13	13-Nov-13	24-Dec-13	Procurement Item: Cashflow Modeling
3S.07.60160	Procure Panels (SWP31-3)	As Late As Possible		33	06-Aug-13	20-Sep-13	19-Mar-14	Procurement Item: Cashflow Modeling
3S.05.60100	Procure Panels (SWP32)	As Late As Possible		29	05-Aug-13	13-Sep-13	12-Mar-14	Procurement Item: Cashflow Modeling
3S.02.60080	Procure Panels (SWP33)	As Late As Possible		42	24-Jun-13	21-Aug-13	18-Feb-14	Procurement Item: Cashflow Modeling
1.02.55650	Procure Panels (SWP34)	As Late As Possible		62	06-Aug-13	01-Nov-13	22-Oct-14	Procurement Item: Cashflow Modeling
3S.02.60090	Procure Panels (SWP34-3)	As Late As Possible		43	28-Jan-14	28-Mar-14	25-Sep-14	Procurement Item: Cashflow Modeling
1.02.55660	Procure Panels (SWP35)	As Late As Possible		130	15-Jan-13	22-Jul-13	17-Mar-14	Procurement Item: Cashflow Modeling
2.02.60060	Procure Panels (SWP35-2)	As Late As Possible		35	17-Oct-13	09-Dec-13	10-Mar-14	Procurement Item: Cashflow Modeling
1.01.51560	Procure Panels (SWP38)	As Late As Possible		54	02-Jan-13	21-Mar-13	29-Apr-13	Procurement Item: Cashflow Modeling
1.01.51530	Procure Panels: MSE (RW01)	As Late As Possible		31	30-Oct-13	16-Dec-13	05-Mar-14	Procurement Item: Cashflow Modeling
1.01.51540	Procure Panels: MSE (RW02)	As Late As		27	11-Feb-13	20-Mar-13	14-Aug-13	Procurement Item: Cashflow

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
1.01.51550	Procure Panels: MSE (RW03)	As Late As Possible		39	05-Feb-13	01-Apr-13	13-Sep-13	Procurement Item: Cashflow Modeling
1.02.55630	Procure Panels: MSE (RW04)	As Late As Possible		26	25-Feb-13	01-Apr-13	05-Apr-13	Procurement Item: Cashflow Modeling
1.02.55640	Procure Panels: MSE (RW05)	As Late As Possible		26	12-Mar-13	16-Apr-13	29-Apr-13	Procurement Item: Cashflow Modeling
1.05.52800	Procure Panels: MSE (RW09)	As Late As Possible		26	26-Nov-12	02-Jan-13	14-Feb-13	Procurement Item: Cashflow Modeling
1.05.52810	Procure Panels: MSE (RW10)	As Late As Possible		41	26-Nov-12	25-Jan-13	18-Mar-13	Procurement Item: Cashflow Modeling
3N.01.63700	Procure Panels: MSE (RW1220-1)	As Late As Possible		37	11-Oct-12	05-Dec-12	24-Jan-13	Procurement Item: Cashflow Modeling
3N.01.63710	Procure Panels: MSE (RW1220-2)	As Late As Possible		50	15-Oct-12	27-Dec-12	06-Mar-13	Procurement Item: Cashflow Modeling
4.01.53330	Procure Panels: MSE (RW1535-1)	As Late As Possible		35	16-Nov-12	09-Jan-13	26-Aug-13	Procurement Item: Cashflow Modeling
4.01.53340	Procure Panels: MSE (RW1535-2)	As Late As Possible		30	18-Dec-12	01-Feb-13	15-Nov-13	Procurement Item: Cashflow Modeling
3N.01.53180	Procure Panels: MSE* (RW1345-1)	As Late As Possible		31	04-Sep-13	17-Oct-13	17-Oct-13	Procurement Item: Cashflow Modeling
3N.01.53200	Procure Panels: MSE* (RW1355-1)	As Late As Possible		36	17-Oct-13	10-Dec-13	10-Dec-13	Procurement Item: Cashflow Modeling
3N.01.53210	Procure Panels: MSE* (RW1355-2)	As Late As Possible		32	27-Dec-12	13-Feb-13	05-Jun-13	Procurement Item: Cashflow Modeling
1.05.52790	Procure Panels: Post & Panel (RW08)	As Late As Possible		31	26-Nov-12	09-Jan-13	15-Jul-13	Procurement Item: Cashflow Modeling
3N.01.53170	Procure Panels: Post & Panel (RW1380)	As Late As Possible		28	12-Aug-13	19-Sep-13	04-Mar-14	Procurement Item: Cashflow Modeling
4.01.53350	Procure Panels: Post & Panel (RW1535-3)	As Late As Possible		30	16-Nov-12	02-Jan-13	03-May-13	Procurement Item: Cashflow Modeling
4.01.53360	Procure Panels: Post & Panel (RW1556)	As Late As Possible		33	08-Apr-13	22-May-13	20-Sep-13	Procurement Item: Cashflow Modeling
3S.01.60060	Procure Panels: Post & Panel (RW830-1)	As Late As Possible		27	20-Mar-13	25-Apr-13	19-Sep-14	Procurement Item: Cashflow Modeling
1.02.64042	Procurement Piling: Bridge HOT	As Late As		75	16-Dec-12	28-Feb-13	04-Mar-13	Procurement Item: Cashflow

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
1.05.64062	Procurement Piling: Bridge HOT Lanes over Joplin Rd (B68)	As Late As Possible		75	27-Sep-12	10-Dec-12	13-Dec-12	Procurement Item: Cashflow Modeling
1.04.64142	Procurement Piling: Bridge HOT Lanes over Russel Rd (B69)	As Late As Possible		75	23-Aug-12	05-Nov-12	15-Nov-12	Procurement Item: Cashflow Modeling
3N.01.64712	Procurement Piling: Bridge Rp FXEH over I-95 SB Lanes (B49a)	As Late As Possible		75	16-Aug-12	29-Oct-12	07-Nov-12	Procurement Item: Cashflow Modeling
1.01.63932	Procurement Piling: Bridge Rp GHS over I-95 SB Lanes (B72A)	As Late As Possible		75	17-Nov-12	30-Jan-13	03-Feb-13	Procurement Item: Cashflow Modeling
1.05.64052	Procurement Piling: Bridge Rp JHS over I-95 SB Lanes (B67A)	As Late As Possible		75	19-Jul-12	01-Oct-12	08-Oct-12	Procurement Item: Cashflow Modeling
4.01.65162	Procurement Piling: Bridge Rp THN over I-395 NB Lanes (B29a)	As Late As Possible		75	29-Sep-12	12-Dec-12	20-Dec-12	Procurement Item: Cashflow Modeling
1.02.64052	Procurement Piling: Bridge Telegraph Rd over I-95 (B71)	As Late As Possible		75	04-Jan-13	19-Mar-13	25-Mar-13	Procurement Item: Cashflow Modeling
3S.05.64552	Procurement Piling: HOT Lanes over Furnace Rd (B56)	As Late As Possible		75	02-Feb-13	17-Apr-13	17-Apr-13	Procurement Item: Cashflow Modeling
3S.05.64562	Procurement Piling: HOT Lanes over Ramp C (B54)	As Late As Possible		75	16-Mar-13	29-May-13	07-Jul-13	Procurement Item: Cashflow Modeling
1.01.40010	Retaining Wall: Excavation MSE (RW01)	As Late As Possible		3	05-Dec-13	09-Dec-13	25-Feb-14	Minimize Erosion Control Maintenance
1.01.63992	Retaining Wall: Excavation MSE (RW02) - at Bridge Abutment	As Late As Possible		2	15-Mar-13	18-Mar-13	09-Aug-13	Minimize Erosion Control Maintenance
1.01.64792	Retaining Wall: Excavation MSE (RW02) - Roadway	As Late As Possible		1	19-Jul-13	19-Jul-13	01-Nov-13	Minimize Erosion Control Maintenance
1.01.64032	Retaining Wall: Excavation MSE (RW03) - at Bridge Abutment	As Late As Possible		2	22-Mar-13	25-Mar-13	06-Sep-13	Minimize Erosion Control Maintenance
1.01.64072	Retaining Wall: Excavation MSE (RW03) - Roadway	As Late As Possible		5	05-Aug-13	09-Aug-13	24-Oct-13	Minimize Erosion Control Maintenance
1.02.64112	Retaining Wall: Excavation MSE (RW04)	As Late As Possible		1	28-Mar-13	28-Mar-13	03-Apr-13	Minimize Erosion Control Maintenance
1.02.64152	Retaining Wall: Excavation MSE (RW05)	As Late As Possible		1	12-Apr-13	12-Apr-13	25-Apr-13	Minimize Erosion Control Maintenance
1.05.64232	Retaining Wall: Excavation MSE (RW09) - at Bridge Abutment	As Late As Possible		1	24-Dec-12	24-Dec-12	07-Feb-13	Minimize Erosion Control Maintenance
1.05.64872	Retaining Wall: Excavation MSE	As Late As		1	20-Mar-13	20-Mar-13	08-Oct-13	Minimize Erosion Control

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
1.05.64272	Retaining Wall: Excavation MSE (RW10) - at Bridge Abutment	As Late As Possible		2	17-Jan-13	22-Jan-13	12-Mar-13	Minimize Erosion Control Maintenance
1.05.64912	Retaining Wall: Excavation MSE (RW10) - Roadway	As Late As Possible		5	26-Mar-13	02-Apr-13	18-Sep-13	Minimize Erosion Control Maintenance
3N.01.64313	Retaining Wall: Excavation MSE (RW1220-1) - at Bridge Abutment	As Late As Possible		2	27-Nov-12	29-Nov-12	15-Jan-13	Minimize Erosion Control Maintenance
3N.01.64392	Retaining Wall: Excavation MSE (RW1220-1) - Roadway	As Late As Possible		5	08-Feb-13	15-Feb-13	13-May-13	Minimize Erosion Control Maintenance
3N.01.64352	Retaining Wall: Excavation MSE (RW1220-2) - at Bridge Abutment	As Late As Possible		2	18-Dec-12	19-Dec-12	28-Feb-13	Minimize Erosion Control Maintenance
3N.01.64433	Retaining Wall: Excavation MSE (RW1220-2) - Roadway	As Late As Possible		8	22-Feb-13	06-Mar-13	01-May-13	Minimize Erosion Control Maintenance
3N.01.64472	Retaining Wall: Excavation MSE (RW1345-1)	As Late As Possible		3	27-Sep-13	01-Oct-13	01-Oct-13	Minimize Erosion Control Maintenance
3N.01.64512	Retaining Wall: Excavation MSE (RW1345-2)	As Late As Possible		4	30-Oct-12	05-Nov-12	06-Mar-13	Minimize Erosion Control Maintenance
3N.01.64552	Retaining Wall: Excavation MSE (RW1355-1)	As Late As Possible		4	15-Nov-13	20-Nov-13	20-Nov-13	Minimize Erosion Control Maintenance
3N.01.64592	Retaining Wall: Excavation MSE (RW1355-2)	As Late As Possible		4	23-Jan-13	28-Jan-13	20-May-13	Minimize Erosion Control Maintenance
4.01.64632	Retaining Wall: Excavation MSE (RW1535-1) - at Bridge Abutment	As Late As Possible		2	02-Jan-13	03-Jan-13	20-Aug-13	Minimize Erosion Control Maintenance
4.01.64673	Retaining Wall: Excavation MSE (RW1535-1) - Roadway	As Late As Possible		4	26-Jul-13	01-Aug-13	18-Oct-13	Minimize Erosion Control Maintenance
4.01.64713	Retaining Wall: Excavation MSE (RW1535-2) - at Bridge Abutment	As Late As Possible		2	24-Jan-13	25-Jan-13	07-Nov-13	Minimize Erosion Control Maintenance
4.01.64753	Retaining Wall: Excavation MSE (RW1535-2) - Roadway	As Late As Possible		2	01-Nov-13	04-Nov-13	13-Jan-14	Minimize Erosion Control Maintenance
1.01.63962	Retaining Wall: Levelling Pad MSE (RW01)	As Late As Possible		5	10-Dec-13	16-Dec-13	05-Mar-14	Minimize Erosion Control Maintenance
1.01.64002	Retaining Wall: Levelling Pad MSE (RW02) - at Bridge	As Late As Possible		2	19-Mar-13	20-Mar-13	13-Aug-13	Minimize Erosion Control Maintenance
1.01.64802	Retaining Wall: Levelling Pad MSE (RW02) - Roadway	As Late As Possible		1	22-Jul-13	22-Jul-13	04-Nov-13	Minimize Erosion Control Maintenance
1.01.64042	Retaining Wall: Levelling Pad	As Late As		4	26-Mar-13	01-Apr-13	13-Sep-13	Minimize Erosion Control

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
1.01.64082	Retaining Wall: Levelling Pad MSE (RW03) - Roadway	As Late As Possible		12	12-Aug-13	29-Aug-13	14-Nov-13	Minimize Erosion Control Maintenance
1.02.64122	Retaining Wall: Levelling Pad MSE (RW04)	As Late As Possible		2	29-Mar-13	01-Apr-13	05-Apr-13	Minimize Erosion Control Maintenance
1.02.64162	Retaining Wall: Levelling Pad MSE (RW05)	As Late As Possible		2	15-Apr-13	16-Apr-13	29-Apr-13	Minimize Erosion Control Maintenance
1.05.64242	Retaining Wall: Levelling Pad MSE (RW09) - at Bridge	As Late As Possible		4	27-Dec-12	02-Jan-13	14-Feb-13	Minimize Erosion Control Maintenance
1.05.64882	Retaining Wall: Levelling Pad MSE (RW09) - Roadway	As Late As Possible		3	21-Mar-13	25-Mar-13	11-Oct-13	Minimize Erosion Control Maintenance
1.05.64282	Retaining Wall: Levelling Pad MSE (RW10) - at Bridge	As Late As Possible		3	23-Jan-13	25-Jan-13	18-Mar-13	Minimize Erosion Control Maintenance
1.05.64922	Retaining Wall: Levelling Pad MSE (RW10) - Roadway	As Late As Possible		20	03-Apr-13	02-May-13	21-Oct-13	Minimize Erosion Control Maintenance
3N.01.64323	Retaining Wall: Levelling Pad MSE (RW1220-1) - at Bridge	As Late As Possible		4	30-Nov-12	05-Dec-12	24-Jan-13	Minimize Erosion Control Maintenance
3N.01.64403	Retaining Wall: Levelling Pad MSE (RW1220-1) - Roadway	As Late As Possible		16	19-Feb-13	14-Mar-13	07-Jun-13	Minimize Erosion Control Maintenance
3N.01.64363	Retaining Wall: Levelling Pad MSE (RW1220-2) - at Bridge	As Late As Possible		4	20-Dec-12	27-Dec-12	06-Mar-13	Minimize Erosion Control Maintenance
3N.01.64442	Retaining Wall: Levelling Pad MSE (RW1220-2) - Roadway	As Late As Possible		30	07-Mar-13	22-Apr-13	18-Jun-13	Minimize Erosion Control Maintenance
3N.01.64482	Retaining Wall: Levelling Pad MSE (RW1345-1)	As Late As Possible		10	02-Oct-13	17-Oct-13	17-Oct-13	Minimize Erosion Control Maintenance
3N.01.64522	Retaining Wall: Levelling Pad MSE (RW1345-2)	As Late As Possible		13	06-Nov-12	29-Nov-12	26-Mar-13	Minimize Erosion Control Maintenance
3N.01.64562	Retaining Wall: Levelling Pad MSE (RW1355-1)	As Late As Possible		10	21-Nov-13	10-Dec-13	10-Dec-13	Minimize Erosion Control Maintenance
3N.01.64602	Retaining Wall: Levelling Pad MSE (RW1355-2)	As Late As Possible		10	29-Jan-13	12-Feb-13	05-Jun-13	Minimize Erosion Control Maintenance
4.01.64642	Retaining Wall: Levelling Pad MSE (RW1535-1) - at Bridge	As Late As Possible		4	04-Jan-13	09-Jan-13	26-Aug-13	Minimize Erosion Control Maintenance
4.01.64683	Retaining Wall: Levelling Pad MSE (RW1535-1) - Roadway	As Late As Possible		13	02-Aug-13	21-Aug-13	07-Nov-13	Minimize Erosion Control Maintenance
4.01.64723	Retaining Wall: Levelling Pad	As Late As		4	28-Jan-13	01-Feb-13	15-Nov-13	Minimize Erosion Control

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
4.01.64763	Retaining Wall: Levelling Pad MSE (RW1535-2) - Roadway	As Late As Possible		5	05-Nov-13	12-Nov-13	23-Jan-14	Minimize Erosion Control Maintenance
1.04.64072	Sound Wall: Place Temp Barrier & Clear (incl fill) - S of Quantico Crk (SWP30)	As Late As Possible		11	23-Jan-14	07-Feb-14	19-Mar-14	Minimize Traffic Impact & Erosion Maintenance
2.01.64112	Sound Wall: Place Temp Barrier & Clear (incl. Fill) (SWP29)	As Late As Possible		9	13-Jun-13	25-Jun-13	18-Nov-13	Minimize Traffic Impact & Erosion Maintenance
2.04.64032	Sound Wall: Place Temp Barrier & Clear (incl. Fill) - N of Quantico Crk (SWP30)	As Late As Possible		12	27-Feb-14	17-Mar-14	29-Sep-14	Minimize Traffic Impact & Erosion Maintenance
3N.01.63832	Sound Wall: Place Temp Barrier & Clear (SWP17)	As Late As Possible		9	10-Mar-14	21-Mar-14	30-Sep-14	Minimize Traffic Impact & Erosion Maintenance
3S.05.64432	Sound Wall: Place Temp Barrier & Clear (SWP19)	As Late As Possible		5	05-Feb-14	11-Feb-14	11-Aug-14	Minimize Traffic Impact & Erosion Maintenance
3S.01.64312	Sound Wall: Place Temp Barrier & Clear (SWP21)	As Late As Possible		5	02-May-14	08-May-14	06-Nov-14	Minimize Traffic Impact & Erosion Maintenance
3S.01.64272	Sound Wall: Place Temp Barrier & Clear (SWP22)	As Late As Possible		5	01-Jul-13	08-Jul-13	30-Dec-13	Minimize Traffic Impact & Erosion Maintenance
1.04.63992	Sound Wall: Place Temp Barrier & Clear (SWP31)	As Late As Possible		7	14-Nov-13	22-Nov-13	06-Jan-14	Minimize Traffic Impact & Erosion Maintenance
1.02.63952	Sound Wall: Place Temp Barrier & Clear (SWP34)	As Late As Possible		4	30-Sep-13	03-Oct-13	12-Nov-13	Minimize Traffic Impact & Erosion Maintenance
3S.02.64352	Sound Wall: Place Temp Barrier & Clear (SWP34-3)	As Late As Possible		5	31-Mar-14	04-Apr-14	02-Oct-14	Minimize Traffic Impact & Erosion Maintenance
1.02.63912	Sound Wall: Place Temp Barrier & Clear (SWP35)	As Late As Possible		6	20-May-13	28-May-13	05-Jul-13	Minimize Traffic Impact & Erosion Maintenance
2.02.64232	Sound Wall: Place Temp Barrier & Clear (SWP35-2)	As Late As Possible		5	10-Dec-13	16-Dec-13	18-Mar-14	Minimize Traffic Impact & Erosion Maintenance
1.01.63872	Sound Wall: Place Temp Barrier & Clear (SWP38)	As Late As Possible		8	22-Mar-13	03-Apr-13	09-May-13	Minimize Traffic Impact & Erosion Maintenance
2.02.64192	Sound Wall: Place Temp Barrier & Clear - N. of Neabsco Crk (SWP24)	As Late As Possible		5	20-Nov-13	26-Nov-13	03-Mar-14	Minimize Traffic Impact & Erosion Maintenance
3S.07.64592	Sound Wall: Place Temp Barrier & Clear - N. of Pohick Crk (SWP20)	As Late As Possible		5	08-Nov-13	18-Nov-13	22-May-14	Minimize Traffic Impact & Erosion Maintenance

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
3S.05.64472	Sound Wall: Place Temp Barrier & Clear - NB St.1037to1042 (SWP32)	As Late As Possible		5	16-Sep-13	20-Sep-13	19-Mar-14	Minimize Traffic Impact & Erosion Maintenance
3S.05.64512	Sound Wall: Place Temp Barrier & Clear - NB St.1057to1083 (SWP31)	As Late As Possible		5	23-Sep-13	30-Sep-13	27-Mar-14	Minimize Traffic Impact & Erosion Maintenance
3S.02.64392	Sound Wall: Place Temp Barrier & Clear - Rp NB GP to Gordon Blvd (SWP33)	As Late As Possible		5	22-Aug-13	29-Aug-13	25-Feb-14	Minimize Traffic Impact & Erosion Maintenance
2.01.64152	Sound Wall: Place Temp Barrier & Clear - S. of Neabsco Crk (SWP24)	As Late As Possible		5	25-Oct-13	01-Nov-13	05-Feb-14	Minimize Traffic Impact & Erosion Maintenance
3S.06.64552	Sound Wall: Place Temp Barrier & Clear - S. of Pohick Crk (SWP25)	As Late As Possible		5	05-Dec-13	11-Dec-13	13-Jun-14	Minimize Traffic Impact & Erosion Maintenance
4.01.64752	Sound Wall: Place Temp Barrier & Clear - St.1557to1576 (SWP26)	As Late As Possible		5	09-Aug-13	16-Aug-13	06-Mar-14	Minimize Traffic Impact & Erosion Maintenance

Finish On or Before

1.02.51260	Open Roadway to Traffic: Telegraph Rd (TelRd)	Finish On or Before	0	19-Nov-13	26-Nov-13	Contractual Agreement
0.00.00090	Project Substantial Completion	Finish On or Before	0	30-Dec-14	30-Dec-14	Contractual Requirement
2.01.65163	Swans Creek Restoration: Maintenance & Monitoring (2013)	Finish On or Before	10	01-May-13	14-May-13	31-Dec-13

Start On or After

1.02.51250	Close Roadway to Traffic: Telegraph Rd (TelRd)	Start On or After		0	05-Mar-13			Contractual Agreement
0.00.90710	Construction Management & Indirects (Apr 2013)	Start On or After	Finish On or Before	5	01-Apr-13	05-Apr-13	30-Apr-13	Indirect Payment Modeling
0.00.90830	Construction Management & Indirects (Apr 2014)	Start On or After	Finish On or Before	5	01-Apr-14	07-Apr-14	30-Apr-14	Indirect Payment Modeling
0.00.90630	Construction Management & Indirects (Aug 2012)	Start On or After	Finish On or Before	5	01-Aug-12	07-Aug-12	31-Aug-12	Indirect Payment Modeling
0.00.90750	Construction Management & Indirects (Aug 2013)	Start On or After	Finish On or Before	5	01-Aug-13	07-Aug-13	30-Aug-13	Indirect Payment Modeling

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
0.00.90870	Construction Management & Indirects (Aug 2014)	Start On or After	Finish On or Before	5	01-Aug-14	07-Aug-14	29-Aug-14	Indirect Payment Modeling
0.00.90670	Construction Management & Indirects (Dec 2012)	Start On or After	Finish On or Before	5	03-Dec-12	07-Dec-12	31-Dec-12	Indirect Payment Modeling
0.00.90790	Construction Management & Indirects (Dec 2013)	Start On or After	Finish On or Before	5	02-Dec-13	06-Dec-13	31-Dec-13	Indirect Payment Modeling
0.00.90910	Construction Management & Indirects (Dec 2014)	Start On or After	Finish On or Before	5	01-Dec-14	05-Dec-14	30-Dec-14	Indirect Payment Modeling
0.00.90690	Construction Management & Indirects (Feb 2013)	Start On or After	Finish On or Before	5	01-Feb-13	07-Feb-13	28-Feb-13	Indirect Payment Modeling
0.00.90810	Construction Management & Indirects (Feb 2014)	Start On or After	Finish On or Before	5	03-Feb-14	07-Feb-14	28-Feb-14	Indirect Payment Modeling
0.00.91350	Construction Management & Indirects (Feb 2015)	Start On or After	Finish On or Before	5	02-Feb-15	06-Feb-15	27-Feb-15	Indirect Payment Modeling
0.00.90680	Construction Management & Indirects (Jan 2013)	Start On or After	Finish On or Before	5	02-Jan-13	08-Jan-13	31-Jan-13	Indirect Payment Modeling
0.00.90800	Construction Management & Indirects (Jan 2014)	Start On or After	Finish On or Before	5	02-Jan-14	08-Jan-14	31-Jan-14	Indirect Payment Modeling
0.00.91340	Construction Management & Indirects (Jan 2015)	Start On or After	Finish On or Before	5	02-Jan-15	08-Jan-15	30-Jan-15	Indirect Payment Modeling
0.00.90740	Construction Management & Indirects (Jul 2013)	Start On or After	Finish On or Before	5	01-Jul-13	08-Jul-13	31-Jul-13	Indirect Payment Modeling
0.00.90860	Construction Management & Indirects (Jul 2014)	Start On or After	Finish On or Before	5	01-Jul-14	08-Jul-14	31-Jul-14	Indirect Payment Modeling
0.00.90730	Construction Management & Indirects (Jun 2013)	Start On or After	Finish On or Before	5	03-Jun-13	07-Jun-13	28-Jun-13	Indirect Payment Modeling
0.00.90850	Construction Management & Indirects (Jun 2014)	Start On or After	Finish On or Before	5	02-Jun-14	06-Jun-14	30-Jun-14	Indirect Payment Modeling
0.00.90700	Construction Management & Indirects (Mar 2013)	Start On or After	Finish On or Before	5	01-Mar-13	07-Mar-13	29-Mar-13	Indirect Payment Modeling
0.00.90820	Construction Management & Indirects (Mar 2014)	Start On or After	Finish On or Before	5	03-Mar-14	07-Mar-14	31-Mar-14	Indirect Payment Modeling
0.00.91360	Construction Management & Indirects (Mar 2015)	Start On or After	Finish On or Before	5	02-Mar-15	06-Mar-15	27-Mar-15	Indirect Payment Modeling
0.00.90720	Construction Management &	Start On or After	Finish On or	5	01-May-13	07-May-13	31-May-13	Indirect Payment Modeling

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
0.00.90840	Construction Management & Indirects (May 2014)	Start On or After	Finish On or Before	5	01-May-14	07-May-14	30-May-14	Indirect Payment Modeling
0.00.90660	Construction Management & Indirects (Nov 2012)	Start On or After	Finish On or Before	5	01-Nov-12	07-Nov-12	30-Nov-12	Indirect Payment Modeling
0.00.90780	Construction Management & Indirects (Nov 2013)	Start On or After	Finish On or Before	5	01-Nov-13	07-Nov-13	27-Nov-13	Indirect Payment Modeling
0.00.90900	Construction Management & Indirects (Nov 2014)	Start On or After	Finish On or Before	5	03-Nov-14	07-Nov-14	26-Nov-14	Indirect Payment Modeling
0.00.90650	Construction Management & Indirects (Oct 2012)	Start On or After	Finish On or Before	5	01-Oct-12	05-Oct-12	31-Oct-12	Indirect Payment Modeling
0.00.90770	Construction Management & Indirects (Oct 2013)	Start On or After	Finish On or Before	5	01-Oct-13	07-Oct-13	31-Oct-13	Indirect Payment Modeling
0.00.90890	Construction Management & Indirects (Oct 2014)	Start On or After	Finish On or Before	5	01-Oct-14	07-Oct-14	31-Oct-14	Indirect Payment Modeling
0.00.90640	Construction Management & Indirects (Sep 2012)	Start On or After	Finish On or Before	5	04-Sep-12	10-Sep-12	28-Sep-12	Indirect Payment Modeling
0.00.90760	Construction Management & Indirects (Sep 2013)	Start On or After	Finish On or Before	5	03-Sep-13	09-Sep-13	30-Sep-13	Indirect Payment Modeling
0.00.90880	Construction Management & Indirects (Sep 2014)	Start On or After	Finish On or Before	5	02-Sep-14	08-Sep-14	30-Sep-14	Indirect Payment Modeling
0.00.00020	Financial Close	Start On or After		0	31-Jul-12			Contractual Requirement
0.00.90940	Mobilization Payment 1 (Aug 2012)	Start On or After	Finish On or Before	5	01-Aug-12	07-Aug-12	31-Aug-12	Mobilization Payment Modeling
0.00.90950	Mobilization Payment 2 (Sep 2012)	Start On or After	Finish On or Before	5	04-Sep-12	10-Sep-12	28-Sep-12	Mobilization Payment Modeling
0.00.90960	Mobilization Payment 3 (Nov 2012)	Start On or After	Finish On or Before	5	01-Nov-12	07-Nov-12	30-Nov-12	Mobilization Payment Modeling
0.00.90970	Mobilization Payment 4 (Mar 2013)	Start On or After	Finish On or Before	5	01-Mar-13	07-Mar-13	29-Mar-13	Mobilization Payment Modeling
0.00.90290	Project Management & Indirects (Apr 2012)	Start On or After	Finish On or Before	5	02-Apr-12	06-Apr-12	30-Apr-12	Indirect Payment Modeling
0.00.90380	Project Management & Indirects (Apr 2013)	Start On or After	Finish On or Before	5	01-Apr-13	05-Apr-13	30-Apr-13	Indirect Payment Modeling
0.00.90500	Project Management & Indirects (Apr 2014)	Start On or After	Finish On or Before	5	01-Apr-14	07-Apr-14	30-Apr-14	Indirect Payment Modeling

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
0.00.90330	Project Management & Indirects (Aug 2012)	Start On or After	Finish On or Before	5	01-Aug-12	07-Aug-12	31-Aug-12	Indirect Payment Modeling
0.00.90420	Project Management & Indirects (Aug 2013)	Start On or After	Finish On or Before	5	01-Aug-13	07-Aug-13	30-Aug-13	Indirect Payment Modeling
0.00.90540	Project Management & Indirects (Aug 2014)	Start On or After	Finish On or Before	5	01-Aug-14	07-Aug-14	29-Aug-14	Indirect Payment Modeling
0.00.90370	Project Management & Indirects (Dec 2012)	Start On or After	Finish On or Before	5	03-Dec-12	07-Dec-12	31-Dec-12	Indirect Payment Modeling
0.00.90460	Project Management & Indirects (Dec 2013)	Start On or After	Finish On or Before	5	02-Dec-13	06-Dec-13	31-Dec-13	Indirect Payment Modeling
0.00.90580	Project Management & Indirects (Dec 2014)	Start On or After	Finish On or Before	5	01-Dec-14	05-Dec-14	30-Dec-14	Indirect Payment Modeling
0.00.90270	Project Management & Indirects (Feb 2013)	Start On or After	Finish On or Before	5	01-Feb-13	07-Feb-13	28-Feb-13	Indirect Payment Modeling
0.00.90480	Project Management & Indirects (Feb 2014)	Start On or After	Finish On or Before	5	03-Feb-14	07-Feb-14	28-Feb-14	Indirect Payment Modeling
0.00.30000	Project Management & Indirects (Jan 2013)	Start On or After	Finish On or Before	5	02-Jan-13	08-Jan-13	31-Jan-13	Indirect Payment Modeling
0.00.90470	Project Management & Indirects (Jan 2014)	Start On or After	Finish On or Before	5	02-Jan-14	08-Jan-14	31-Jan-14	Indirect Payment Modeling
0.00.90320	Project Management & Indirects (Jul 2012)	Start On or After	Finish On or Before	5	02-Jul-12	09-Jul-12	31-Jul-12	Indirect Payment Modeling
0.00.90410	Project Management & Indirects (Jul 2013)	Start On or After	Finish On or Before	5	01-Jul-13	08-Jul-13	31-Jul-13	Indirect Payment Modeling
0.00.90530	Project Management & Indirects (Jul 2014)	Start On or After	Finish On or Before	5	01-Jul-14	08-Jul-14	31-Jul-14	Indirect Payment Modeling
0.00.90310	Project Management & Indirects (Jun 2012)	Start On or After	Finish On or Before	5	01-Jun-12	07-Jun-12	29-Jun-12	Indirect Payment Modeling
0.00.90400	Project Management & Indirects (Jun 2013)	Start On or After	Finish On or Before	5	03-Jun-13	07-Jun-13	28-Jun-13	Indirect Payment Modeling
0.00.90520	Project Management & Indirects (Jun 2014)	Start On or After	Finish On or Before	5	02-Jun-14	06-Jun-14	30-Jun-14	Indirect Payment Modeling
0.00.90280	Project Management & Indirects (Mar 2013)	Start On or After	Finish On or Before	5	01-Mar-13	07-Mar-13	29-Mar-13	Indirect Payment Modeling
0.00.90490	Project Management & Indirects	Start On or After	Finish On or	5	03-Mar-14	07-Mar-14	31-Mar-14	Indirect Payment Modeling

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
0.00.90300	Project Management & Indirects (May 2012)	Start On or After	Finish On or Before	5	01-May-12	07-May-12	31-May-12	Indirect Payment Modeling
0.00.90390	Project Management & Indirects (May 2013)	Start On or After	Finish On or Before	5	01-May-13	07-May-13	31-May-13	Indirect Payment Modeling
0.00.90510	Project Management & Indirects (May 2014)	Start On or After	Finish On or Before	5	01-May-14	07-May-14	30-May-14	Indirect Payment Modeling
0.00.90360	Project Management & Indirects (Nov 2012)	Start On or After	Finish On or Before	5	01-Nov-12	07-Nov-12	30-Nov-12	Indirect Payment Modeling
0.00.90450	Project Management & Indirects (Nov 2013)	Start On or After	Finish On or Before	5	01-Nov-13	07-Nov-13	27-Nov-13	Indirect Payment Modeling
0.00.90570	Project Management & Indirects (Nov 2014)	Start On or After	Finish On or Before	5	03-Nov-14	07-Nov-14	26-Nov-14	Indirect Payment Modeling
0.00.90350	Project Management & Indirects (Oct 2012)	Start On or After	Finish On or Before	5	01-Oct-12	05-Oct-12	31-Oct-12	Indirect Payment Modeling
0.00.90440	Project Management & Indirects (Oct 2013)	Start On or After	Finish On or Before	5	01-Oct-13	07-Oct-13	31-Oct-13	Indirect Payment Modeling
0.00.90560	Project Management & Indirects (Oct 2014)	Start On or After	Finish On or Before	5	01-Oct-14	07-Oct-14	31-Oct-14	Indirect Payment Modeling
0.00.90340	Project Management & Indirects (Sep 2012)	Start On or After	Finish On or Before	5	04-Sep-12	10-Sep-12	28-Sep-12	Indirect Payment Modeling
0.00.90430	Project Management & Indirects (Sep 2013)	Start On or After	Finish On or Before	5	03-Sep-13	09-Sep-13	30-Sep-13	Indirect Payment Modeling
0.00.90550	Project Management & Indirects (Sep 2014)	Start On or After	Finish On or Before	5	02-Sep-14	08-Sep-14	30-Sep-14	Indirect Payment Modeling
2.01.65183	Swans Creek Restoration: Maintenance & Monitoring (2014)	Start On or After	Finish On or Before	10	02-Jan-14	16-Jan-14	30-Dec-14	
2.01.65193	Swans Creek Restoration: Maintenance & Monitoring (2015to2017)	Start On or After		10	02-Jan-15	20-Jan-15	30-Mar-15	
0.00.91040	Tolling Systems Management & Indirects (Apr 2013)	Start On or After	Finish On or Before	5	01-Apr-13	05-Apr-13	30-Apr-13	Indirect Payment Modeling
0.00.91160	Tolling Systems Management & Indirects (Apr 2014)	Start On or After	Finish On or Before	5	01-Apr-14	07-Apr-14	30-Apr-14	Indirect Payment Modeling
0.00.91250	Tolling Systems Management & Indirects (Aug 2012)	Start On or After	Finish On or Before	5	01-Aug-12	07-Aug-12	31-Aug-12	Indirect Payment Modeling

Attachment D - Constrained Activities


Primary Constraint




Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
0.00.91080	Tolling Systems Management & Indirects (Aug 2013)	Start On or After	Finish On or Before	5	01-Aug-13	07-Aug-13	30-Aug-13	Indirect Payment Modeling
0.00.91200	Tolling Systems Management & Indirects (Aug 2014)	Start On or After	Finish On or Before	5	01-Aug-14	07-Aug-14	29-Aug-14	Indirect Payment Modeling
0.00.91000	Tolling Systems Management & Indirects (Dec 2012)	Start On or After	Finish On or Before	5	03-Dec-12	07-Dec-12	31-Dec-12	Indirect Payment Modeling
0.00.91120	Tolling Systems Management & Indirects (Dec 2013)	Start On or After	Finish On or Before	5	02-Dec-13	06-Dec-13	31-Dec-13	Indirect Payment Modeling
0.00.91240	Tolling Systems Management & Indirects (Dec 2014)	Start On or After	Finish On or Before	5	01-Dec-14	05-Dec-14	31-Dec-14	Indirect Payment Modeling
0.00.91020	Tolling Systems Management & Indirects (Feb 2013)	Start On or After	Finish On or Before	5	01-Feb-13	07-Feb-13	28-Feb-13	Indirect Payment Modeling
0.00.91140	Tolling Systems Management & Indirects (Feb 2014)	Start On or After	Finish On or Before	5	03-Feb-14	07-Feb-14	28-Feb-14	Indirect Payment Modeling
0.00.91280	Tolling Systems Management & Indirects (Feb 2015)	Start On or After	Finish On or Before	5	02-Feb-15	06-Feb-15	27-Feb-15	Indirect Payment Modeling
0.00.91010	Tolling Systems Management & Indirects (Jan 2013)	Start On or After	Finish On or Before	5	02-Jan-13	08-Jan-13	31-Jan-13	Indirect Payment Modeling
0.00.91130	Tolling Systems Management & Indirects (Jan 2014)	Start On or After	Finish On or Before	5	02-Jan-14	08-Jan-14	31-Jan-14	Indirect Payment Modeling
0.00.91270	Tolling Systems Management & Indirects (Jan 2015)	Start On or After	Finish On or Before	5	02-Jan-15	08-Jan-15	30-Jan-15	Indirect Payment Modeling
0.00.91070	Tolling Systems Management & Indirects (Jul 2013)	Start On or After	Finish On or Before	5	01-Jul-13	08-Jul-13	31-Jul-13	Indirect Payment Modeling
0.00.91190	Tolling Systems Management & Indirects (Jul 2014)	Start On or After	Finish On or Before	5	01-Jul-14	08-Jul-14	31-Jul-14	Indirect Payment Modeling
0.00.91060	Tolling Systems Management & Indirects (Jun 2013)	Start On or After	Finish On or Before	5	03-Jun-13	07-Jun-13	28-Jun-13	Indirect Payment Modeling
0.00.91180	Tolling Systems Management & Indirects (Jun 2014)	Start On or After	Finish On or Before	5	02-Jun-14	06-Jun-14	30-Jun-14	Indirect Payment Modeling
0.00.91030	Tolling Systems Management & Indirects (Mar 2013)	Start On or After	Finish On or Before	5	01-Mar-13	07-Mar-13	29-Mar-13	Indirect Payment Modeling
0.00.91150	Tolling Systems Management & Indirects (Mar 2014)	Start On or After	Finish On or Before	5	03-Mar-14	07-Mar-14	31-Mar-14	Indirect Payment Modeling
0.00.91290	Tolling Systems Management &	Start On or After	Finish On or	5	02-Mar-15	06-Mar-15	30-Mar-15	Indirect Payment Modeling

Attachment D - Constrained Activities

Primary Constraint

Activity ID	Activity Name	Primary Constraint	Secondary Constraint	Original Duration	Early Start	Early Finish	Late Finish	Reason for Constraint
0.00.91050	Tolling Systems Management & Indirects (May 2013)	Start On or After	Finish On or Before	5	01-May-13	07-May-13	31-May-13	Indirect Payment Modeling
0.00.91170	Tolling Systems Management & Indirects (May 2014)	Start On or After	Finish On or Before	5	01-May-14	07-May-14	30-May-14	Indirect Payment Modeling
0.00.90990	Tolling Systems Management & Indirects (Nov 2012)	Start On or After	Finish On or Before	5	01-Nov-12	07-Nov-12	30-Nov-12	Indirect Payment Modeling
0.00.91110	Tolling Systems Management & Indirects (Nov 2013)	Start On or After	Finish On or Before	5	01-Nov-13	07-Nov-13	27-Nov-13	Indirect Payment Modeling
0.00.91230	Tolling Systems Management & Indirects (Nov 2014)	Start On or After	Finish On or Before	5	03-Nov-14	07-Nov-14	26-Nov-14	Indirect Payment Modeling
0.00.90980	Tolling Systems Management & Indirects (Oct 2012)	Start On or After	Finish On or Before	5	01-Oct-12	05-Oct-12	31-Oct-12	Indirect Payment Modeling
0.00.91100	Tolling Systems Management & Indirects (Oct 2013)	Start On or After	Finish On or Before	5	01-Oct-13	07-Oct-13	31-Oct-13	Indirect Payment Modeling
0.00.91220	Tolling Systems Management & Indirects (Oct 2014)	Start On or After	Finish On or Before	5	01-Oct-14	07-Oct-14	31-Oct-14	Indirect Payment Modeling
0.00.91260	Tolling Systems Management & Indirects (Sep 2012)	Start On or After	Finish On or Before	5	04-Sep-12	10-Sep-12	28-Sep-12	Indirect Payment Modeling
0.00.91090	Tolling Systems Management & Indirects (Sep 2013)	Start On or After	Finish On or Before	5	03-Sep-13	09-Sep-13	30-Sep-13	Indirect Payment Modeling
0.00.91210	Tolling Systems Management & Indirects (Sep 2014)	Start On or After	Finish On or Before	5	02-Sep-14	08-Sep-14	30-Sep-14	Indirect Payment Modeling
0.00.91300	Tolling Systems Management for Early Works (Apr 2012)	Start On or After	Finish On or Before	5	02-Apr-12	06-Apr-12	30-Apr-12	Indirect Payment Modeling
0.00.91330	Tolling Systems Management for Early Works (Jul 2012)	Start On or After	Finish On or Before	5	02-Jul-12	09-Jul-12	31-Jul-12	Indirect Payment Modeling
0.00.91320	Tolling Systems Management for Early Works (Jun 2012)	Start On or After	Finish On or Before	5	01-Jun-12	07-Jun-12	29-Jun-12	Indirect Payment Modeling
0.00.91310	Tolling Systems Management for Early Works (May 2012)	Start On or After	Finish On or Before	5	01-May-12	07-May-12	31-May-12	Indirect Payment Modeling



 Remaining Level of Effort
 Remaining Work
 Actual Work
 Critical Remaining Work



Remaining Level of Effort

Remaining Work




Page 2 of 5

Date	Revision	Checked	Approved
------	----------	---------	----------

Jul-12 Baseline Schedule - Longest Path cjc jh

I-95 HOT Lanes					Attachment F - Longest Path																		11-Jul-12 09:14						
Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Total Float	2012						2013						2014						2015					
						Apr	M	Jun	Jul	Aug	S	Oct	Nov	Dec	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	Dec	Jan	F	Mar
3S.01.63962	Design Segment 3S	380	27-Mar-12	10-Apr-13	544																								
3S.07.65753	Demo Barrier: W. Ph. (3S.7.HOT)	3	11-Apr-13	15-Apr-13	19																								
4.01.65032	Substructures: F&P Pier 4 - Cap (B29a)	11	05-Apr-13	22-Apr-13	41																								
4.01.65212	Substructures: F&P Pier 5 - Footing (B29a)	5	23-Apr-13	30-Apr-13	41																								
4.01.65202	Substructures: F&P Pier 5 - Column (B29a)	5	01-May-13	07-May-13	41																								
3N.01.64362	Design Segment 3N	408	27-Mar-12	08-May-13	532																								
3S.07.63404	Install Ductbank (3S.7.HOT)	20	11-Apr-13	09-May-13	19																								
3N.00.63130	Procurement of Poles, Gantry & Misc.Steel (Segment ...	150	14-Dec-12	12-May-13	0																								
4.01.65042	Substructures: F&P Pier 5 - Cap (B29a)	11	08-May-13	23-May-13	41																								
4.01.65232	Substructures: F&P Pier 7 - Footing (B29a)	5	24-May-13	03-Jun-13	41																								
3S.07.63414	Drill Shafts (Barrier): W. Ph. (3S.7.HOT)	35	16-Apr-13	07-Jun-13	19																								
4.01.65222	Substructures: F&P Pier 7 - Column (B29a)	5	04-Jun-13	10-Jun-13	41																								
3S.07.63406	Drill Shafts: W. Ph. (3S.7.HOT)	2	10-Jun-13	11-Jun-13	19																								
4.00.64362	Design Segment 4	443	27-Mar-12	12-Jun-13	378																								
4.01.65062	Substructures: F&P Pier 7 - Cap (B29a)	11	11-Jun-13	27-Jun-13	41																								
4.01.65072	Substructures: F&P Bent 8 (B29a)	10	28-Jun-13	12-Jul-13	41																								
3S.06.63384	Drill Shafts (Barrier): W. Ph. (3S.6.HOT)	26	13-Jun-13	23-Jul-13	19																								
4.01.64673	Retaining Wall: Excavation MSE (RW1535-1) - Roadway	4	26-Jul-13	01-Aug-13	49																								
3N.01.63454	Install Poles/Gantry Legs & Associated Equip W. Ph. (...	60	13-May-13	15-Aug-13	0																								
4.01.53260	Substructures: F&P Abutment A (B29a)	25	15-Jul-13	21-Aug-13	41																								
4.01.64683	Retaining Wall: Levelling Pad MSE (RW1535-1) - Road... <td>13</td> <td>02-Aug-13</td> <td>21-Aug-13</td> <td>49</td> <td data-cs="6" data-kind="parent"> </td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-cs="6" data-kind="parent"> </td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-cs="6" data-kind="parent"> </td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-cs="6" data-kind="parent"> </td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td> <td data-kind="ghost"></td>	13	02-Aug-13	21-Aug-13	49																								
3N.01.63620	Roadway Lighting: W. Ph. (3N.1.HOT)	15	08-Aug-13	30-Aug-13	0																								
3N.01.63630	Roadway Ready for Traffic: W. Ph. (3N.1.HOT)	0		30-Aug-13	0																								
3N.01.63822	Roadway Ready for Traffic: W. Ph. (Segment 3N)	0		30-Aug-13	0																								
3N.01.64262	Construction Segment 3N: West Phase	374	22-Aug-12	30-Aug-13	0																								
4.01.65252	Substructures: F&P Pier 6 - Footing (B29a)	7	22-Aug-13	03-Sep-13	41																								





Activity ID	Activity Name	Original Duration	Early Start	Early Finish	Total Float	2012						2013						2014						2015				
						Apr	M	Jun	Jul	Aug	S	Oct	Nov	Dec	Jan	F	Mar	Apr	M	Jun	Jul	Aug	S	Oct	Nov	Dec	Jan	F
0.00.90070	Tolling Locations - Complete Handover to Transurban	0		30-Jun-14	0																							
3N.01.63461	Construction Testing (3N.1.HOT)	10	16-Jun-14	30-Jun-14	0																							
3N.01.63462	Tolling/ITS/OH Signs Released to Trans Urban (3N.1.H...	0		30-Jun-14	0																							
4.01.60812	Construction Testing (4.1.HOT)	10	16-Jun-14	30-Jun-14	0																							
4.01.60814	Tolling/ITS/OH Signs Released to Trans Urban (4.1.HOT)	0		30-Jun-14	0																							
3N.00.40000	Erosion Control Maintenance: Segment 3N	485	27-Aug-12	22-Oct-14	41																							
0.00.00090	Project Substantial Completion	0		30-Dec-14	0																							
0.00.90100	TTMS Final Testing & Commissioning (by TU)	183	01-Jul-14	30-Dec-14	0																							
0.00.00100	Project Final Acceptance	0		30-Mar-15	0																							
0.00.00150	Final Punchlisting	90	31-Dec-14	30-Mar-15	0																							

Remaining Level of Effort

Remaining Work

Actual Work

Critical Remaining Work



Date	Revision	Checked	Approved
11-Jul-12	Baseline Schedule - Longest Path	cjc	jh

Attachment I - Price Summary

Cost Category	Amount
1.0 Mobilization	\$ 30,911,000.00
2.0 Project Indirects	\$ 65,029,367.00
3.0 Construction Indirects	\$ 70,305,000.00
4.0 Design	\$ 56,283,000.00
5.0 Utilities	\$ 3,535,000.00
6.0 Maintenance of Traffic	\$ 23,797,000.00
7.0 Erosion Control	\$ 8,055,000.00
8.0 Earthwork	\$ 30,196,000.00
9.0 Drainage	\$ 30,023,000.00
10.0 Retaining Walls	\$ 32,886,000.00
11.0 Bridges	\$ 50,419,000.00
12.0 Roadway	\$ 94,792,000.00
13.0 Soundwalls	\$ 44,911,000.00
14.0 Tolling & Traffic Management (Construction)	\$ 79,400,000.00
15.0 TTMS Design & Startup	\$ 70,605,202.00
 Total Price	\$ 691,147,569.00



Attachment J - Resource/Cost Code Map: Resources

P6 Resource	Work Type
210500.Civil Design & 211500.Structural Design	Design
5104205.Drainage Temp & Perm.	Drainage
5104400.Backfill and Compaction-MAT	Earthwork
5104500.Environmental Work	SoundWalls: Posts
5105100.Landscaping	Topsoil Placement & Landscaping
5105200.Site Improvements	Ground Improvements
5106300.Piling	Bridge Foundations
5106400.Heavy Civil Works	Bridge Finishes: Barriers
5110100.Underground Electrical - Duct Bank	Duct Bank
5115100.Concrete	Box Culverts
5115105.CIP (Cast-in-Place)	TTMS/Sign/Gantry Foundations
5115110.Reinforcing	Bridge SuperStructures: Rebar
5115200.Core Drilling & Concrete Cutting	Bridge Finishes: Deck Joints & Grooving
5116600.Slab on Grade	Bridge Finishes: Approach Slabs/Slope Paving/Drainage & Lighting
5116800.Precast Concrete	SoundWalls: Procurement
5117105.Fabricated Steel - Light	Guardrail
5117115.Fabricated Steel - Heavy	Bridge Foundations: Material
5117120.Fabricated Steel - Extra Heavy	Bridge Girders: Material
5117125.Fabricated Steel - Double Extra Heavy	Bridge Girders
5120100.Building-MAT	Project Office
5129200.Panels and Receptacles	Service Panels
5142605.Lighting Fixtures and Panels	Lighting
5146125.UPS System	Generators
5146130.Other Tagged Electrical Equipm.	Tech Shelters
5147200.Wire and Cable	Cabinets, Conduit & JB, Fiber & Wire
5150200.Tagged Specialty Items	Access Gates
5164100.Commissioning	TTMS Design & Startup
5168500.Site Management-MAT	Distrib. Indirects (Project)
5180000.Transportation	Mobilization
5180010.Roadway Topsoil Stripping	Clearing & Grubbing
5180130.Bridge Demolition	Bridge Demo (Tel Rd)
5180160.Roadway Aggregate Base	Subbase
5180170.Asphalt Paving/Shoulders	Asphalt Paving
5180200.Roadway Guardrail/Median Barrier	Median Barrier
5180210.Roadway Permanent Striping	Striping
5180220.Roadway Signage	DMS / LUMS, Signs, Gantries & ITS Equipment
5180230.Roadway Noise Walls	SoundWalls: Panels
5180240.Roadway Retaining Walls	Retaining Walls
5180250.Temporary Bridges	Bridges (Mod-existing)
5180270.Temporary Signage, Signals and Striping	MOT Set Up
5180280.Temporary Concrete Barrier	Temporary Concrete Barrier
5180310.Bridge Substructure Concrete	Bridge SubStructures
5180340.Bridge Superstructure Concrete	Bridge SuperStructures: Pour
5180350.Bridge Superstructure Forming Material	Bridge SuperStructures: Form
5301400.Temp Construction Buildings	Field Office
5306100.Construction Services-Site	Distrib. Indirects (Construction)
5306300.Job Cleanup-MAT	Project Close Out: Punchlisting
5306700.Miscellaneous Prof. Services	Bonds
5306800.Environmental Control	Erosion Control
5307000.Temporary Utilities	Utilities



Attachment J - Resource/Cost Code Map: Cost Codes

P6 Cost Account	Cost Category
Transportation	Mobilization
General Site Requirements	Project Indirects
Site Indirects	Construction Indirects
Engineering and Design	Design
Temporary Utilities	Utilities
Maintenance of Traffic	Maintenance of Traffic
Site Preparation	Erosion Control
Earthmoving	Earthwork
Oily - Storm Water - Effluent Runoff	Drainage
Roadway Retaining Walls	Retaining Walls
Bridges	Bridges
Roads General	Roadway
Roadway Noise Walls	Soundwalls
Control Systems	Tolling & Traffic Management
Start-up	TTMS Design & Startup
	Utilities



Attachment K - Monthly Progress Earnings Schedule

	Incremental Revenue	Cummulative Revenue	Incr. %
Mar-12	2,457,029	2,457,029	0.4%
Apr-12	13,279,425	15,736,454	1.9%
May-12	11,201,615	26,938,069	1.6%
Jun-12	8,945,920	35,883,989	1.3%
Jul-12	9,909,469	45,793,458	1.4%
Aug-12	36,792,171	82,585,629	5.3%
Sep-12	30,250,353	112,835,982	4.4%
Oct-12	22,917,574	135,753,556	3.3%
Nov-12	30,821,222	166,574,778	4.5%
Dec-12	18,522,694	185,097,472	2.7%
Jan-13	17,919,520	203,016,992	2.6%
Feb-13	16,165,360	219,182,352	2.3%
Mar-13	29,922,508	249,104,860	4.3%
Apr-13	36,858,351	285,963,211	5.3%
May-13	42,418,561	328,381,772	6.1%
Jun-13	27,383,749	355,765,521	4.0%
Jul-13	28,736,432	384,501,953	4.2%
Aug-13	27,055,570	411,557,523	3.9%
Sep-13	28,152,936	439,710,459	4.1%
Oct-13	28,856,374	468,566,833	4.2%
Nov-13	23,927,956	492,494,789	3.5%
Dec-13	16,961,264	509,456,053	2.5%
Jan-14	18,979,760	528,435,813	2.7%
Feb-14	13,351,941	541,787,754	1.9%
Mar-14	21,410,301	563,198,055	3.1%
Apr-14	30,573,762	593,771,817	4.4%
May-14	26,270,771	620,042,588	3.8%
Jun-14	15,266,051	635,308,639	2.2%
Jul-14	11,328,841	646,637,480	1.6%
Aug-14	11,503,059	658,140,539	1.7%
Sep-14	9,546,166	667,686,705	1.4%
Oct-14	9,040,090	676,726,795	1.3%
Nov-14	7,047,512	683,774,307	1.0%
Dec-14	5,047,470	688,821,777	0.7%
Jan-15	1,014,512	689,836,289	0.1%
Feb-15	720,812	690,557,101	0.1%
Mar-15	590,468	691,147,569	0.1%

